

Risk Management



Presented by Zach Brehm

Disclaimer: This presentation was developed by a third party and is not funded by WoodWorks or the Softwood Lumber Board.

Learning Objectives

Risk Management

Financial Risk

- Delivery Method (Design-Bid-Build vs. CM/GC or Design-Build)
- Commodity Price Fluctuation
- Exchange Rate Effects
- Unknown Product Type

Jurisdictional Risk

- Limited tested assemblies
- Engineering judgements
- AMMRs and Performance Based Design

Schedule

- Connection Design
- Shop Drawing Process
- RFI Process
- Trade Sequencing
- On-Site Productivity
- Supplier Capacity / Production Availability
- Delivery timeline (and design decision-making) for North American vs. European Supply

Product Quality

- Manufacturing Tolerances
- Constructability issues arising from differences in manufacturing and construction tolerances
- Inefficient detailing

Types of Risk




-
- Financial
 - Jurisdictional Approval
 - Schedule
 - Product/Quality Control

A modern interior space featuring a large, multi-level wooden staircase with glass railings. The ceiling is high and features exposed wooden beams and a perforated metal ceiling. The floor is polished and reflective. The overall design is clean and contemporary.

FINANCIAL RISK

Delivery Method



Commodity Price Fluctuation

4

April 5, 2019


 **RANDOM LENGTHS**

Lumber Market Report

Lumber Market Indicators

	This Week	Last Week	Year Ago
Framing Lumber Composite Price	\$358	\$360	\$492
2x4 #2&Btr KD Western S-P-F	341	350	540
2x4 Std&Btr Grn Douglas Fir (Portland)	302	302	540
2x4 #2 KD SYP (Westside)	405	405	564
2x4-8' PET KD Western S-P-F	270	270	378
1x12 #3 KD Ponderosa Pine	460	460	575
Random Lengths Index*	-53.6	-41.6	+29.9

* The index is a numerical representation of market activity, based on a ratio of western sawmill order files to inventories. In computing the index, the data are compared with similar data averaged over the past five years.



Exchange Rate Effects

1 Canadian Dollar equals

0.76 United States Dollar

Oct 18, 9:45 PM UTC · Disclaimer

1

Canadian Dollar ▼

0.76

United States Dollar ▼

Data provided by Morningstar for Currency and Coinbase for Cryptocurrency



Convert currencies


1.00

Euro ▼

=


1.10

US Dollar ▼



Last updated: October 14 9:41 PM · Data from Refinitiv

Unknown Product Type



Detailing



Manufacture



Fabrication



Misc. Metals



Fasteners


Mass Timber



JURISDICTIONAL RISK

Limited Tested Assemblies

- Building Inspectors look for UL rated assemblies
- UL rated assemblies are like pre approved recipes with materials acting like ingredients
- Currently no UL rated assemblies with CLT in floors or walls




Limited Tested Assemblies



Building
Permit \neq

Inspectable
Condition

Engineering Judgments



1hr Floor Panels in 2 Hour Rated Shafts:

- The shaft walls need to be continuous per code, but cannot feasibly be constructed as balloon frame. So to deal with this, First Tech used angle brackets at each floor to support the metal stud wall above.
- The angle bracket at each level needs to be coated with intumescent paint, which can be expensive. Best to coordinate this in advance.
- The shaft openings in the CLT need to be cut to the right size to accommodate whatever ductwork fits inside, and some degree of spacing (6") between the duct and the wall. Need to understand the wall thickness.

AMMRs & Performance-Based Design

- Need to determine code acceptance path very early
- Engage strong design partners familiar with alternative approaches
- Pre-permit and pre-inspection communication with AHJ is key
- Fire engineering is often overlooked
- Read the general notes and code information!





Figure 2: Proposed protection of steel bolts in 1hr rated (Concealed) column assembly

An aerial photograph of a large-scale construction project. In the center, a multi-story building is under construction, with its steel framework visible and some sections covered in yellow construction paper. To the left, a large red crane stands on a dirt lot filled with construction materials and debris. Several orange forklifts and other vehicles are scattered across the site. The background shows a residential neighborhood with houses and trees. The text "SCHEDULE RISK" is overlaid in white, bold, sans-serif font across the middle of the image.

SCHEDULE RISK



Connection Design



Connection Design




Shop Drawing Process




Trade Sequencing

- (1) Steel hold down plate was attached to the CLT wall,
- (2) CLT wall was set
- (3) Hold down transfer plate was welded to Connection Link
- (4) Tube steel column set
- (5) CLT panel infill
- (6) Steel beam set on CLT wall
- (7) Remaining CLT walls set on top of HSS tube steel.





On-Site Productivity



Considerations:

- Number of trucks allowed on-site
- Lay-down staging area to sort materials
- Building Geometry
 - Consistency of panel sizes
 - Squareness of panels
- CLT Bearing members: glulam or steel?
 - Manufacturing Tolerances
 - Notching around columns

Supplier Capacity | Production Availability

- Best Practice is Working Backward From Construction to Find a “Manufacturing Window”
 - Delivery Duration
 - Manufacturing Duration
 - Manufacturing Window
 - LOD 450/CNC Coding
 - A/E Review
 - VE process
 - MEP Coordination
 - Steel/Concrete Detailing
 - Structural Design
 - DD 100 Drawings



Delivery Timeline



Considerations:


- North American Delivery
 - 2-3 Work day duration
- European Delivery
 - 27-31 Calendar day delivery
- Ultimately both delivery options arrive onsite via truck
- Plan for off-Site staging/storage up to 1 month
- Evaluate storage space for trucks on-site to decrease delivery risk and cost savings

North American Procurement

Delivery Yard		07-Jun-19	16-Jul-19	27	27		
CLT Delivery To Yard Load 1	Yard Deliv1010	07-Jun-19*	10-Jun-19	2	2		
CLT Delivery To Yard Load 2	Yard Deliv1020	10-Jun-19	11-Jun-19	2	2		
CLT Delivery To Yard Load 3	Yard Deliv1030	11-Jun-19	12-Jun-19	2	2		
CLT Delivery To Yard Load 4	Yard Deliv1040	12-Jun-19	13-Jun-19	2	2		
CLT Delivery To Yard Load 5	Yard Deliv1050	13-Jun-19	14-Jun-19	2	2		
CLT Delivery To Yard Load 6	Yard Deliv1060	13-Jun-19	14-Jun-19	2	2		
CLT Delivery To Yard Load 7	Yard Deliv1070	14-Jun-19	17-Jun-19	2	2		
CLT Delivery To Yard Load 8	Yard Deliv1080	17-Jun-19	18-Jun-19	2	2		
CLT Delivery To Yard Load 9	Yard Deliv1090	18-Jun-19	19-Jun-19	2	2		
CLT Delivery To Yard Load 10	Yard Deliv1100	18-Jun-19	19-Jun-19	2	2		
CLT Delivery To Yard Load 11	Yard Deliv1110	19-Jun-19	20-Jun-19	2	2		
CLT Delivery To Yard Load 12	Yard Deliv1120	20-Jun-19	21-Jun-19	2	2		
CLT Delivery To Yard Load 13	Yard Deliv1130	21-Jun-19	24-Jun-19	2	2		
CLT Delivery To Yard Load 14	Yard Deliv1140	24-Jun-19	25-Jun-19	2	2		
CLT Delivery To Yard Load 15	Yard Deliv1150	25-Jun-19	26-Jun-19	2	2		
CLT Delivery To Yard Load 16	Yard Deliv1160	26-Jun-19	27-Jun-19	2	2		
CLT Delivery To Yard Load 17	Yard Deliv1170	27-Jun-19	28-Jun-19	2	2		
CLT Delivery To Yard Load 18	Yard Deliv1180	28-Jun-19	01-Jul-19	2	2		
CLT Delivery To Yard Load 19	Yard Deliv1190	01-Jul-19	02-Jul-19	2	2		
CLT Delivery To Yard Load 20	Yard Deliv1200	02-Jul-19	03-Jul-19	2	2		
CLT Delivery To Yard Load 21	Yard Deliv1210	03-Jul-19	05-Jul-19	2	2		
CLT Delivery To Yard Load 22	Yard Deliv1220	05-Jul-19	06-Jul-19	2	2		
CLT Delivery To Yard Load 23	Yard Deliv1230	06-Jul-19	09-Jul-19	2	2		
CLT Delivery To Yard Load 24	Yard Deliv1240	09-Jul-19	10-Jul-19	2	2		
CLT Delivery To Yard Load 25	Yard Deliv1250	10-Jul-19	11-Jul-19	2	2		
CLT Delivery To Yard Load 26	Yard Deliv1260	11-Jul-19	12-Jul-19	2	2		
CLT Delivery To Yard Load 27	Yard Deliv1270	12-Jul-19	15-Jul-19	2	2		
CLT Delivery To Yard Load 28	Yard Deliv1280	15-Jul-19	16-Jul-19	2	2		



European Procurement



From	To	Vessel	Voy No.	ETD	ETA
NTB North Sea Terminal Bremerhaven	Port Newark Container Terminal F577	ORCA I	931W	2019-08-01	2019-08-12
Port Newark Container Terminal F577	Chicago CSX Bedford Park			2019-08-14	2019-08-17
Chicago CSX Bedford Park	Chicago BNSF Cicero Intermodal			2019-08-17	2019-08-18
Chicago BNSF Cicero Intermodal	Portland-Bn Rr			2019-08-18	2019-08-24


Delivery to Site

CLT Delivery To Site Load 4	Site Deliv 1040	20-Jun-19	20-Jun-19	1	1				CLT Delivery To Site Load 4
CLT Delivery To Site Load 5	Site Deliv 1050	20-Jun-19	20-Jun-19	1	1				CLT Delivery To Site Load 5
CLT Delivery To Site Load 6	Site Deliv 1060	20-Jun-19	20-Jun-19	1	1				CLT Delivery To Site Load 6
CLT Delivery To Site Load 7	Site Deliv 1070	21-Jun-19	21-Jun-19	1	1				CLT Delivery To Site Load 7
CLT Delivery To Site Load 8	Site Deliv 1080	21-Jun-19	21-Jun-19	1	1				CLT Delivery To Site Load 8
CLT Delivery To Site Load 9	Site Deliv 1090	21-Jun-19	21-Jun-19	1	1				CLT Delivery To Site Load 9
CLT Delivery To Site Load 10	Site Deliv 1100	24-Jun-19	24-Jun-19	1	1				CLT Delivery To Site Load 10
CLT Delivery To Site Load 11	Site Deliv 1110	24-Jun-19	24-Jun-19	1	1				CLT Delivery To Site Load 11
Level 3		09-Jul-19	11-Jul-19	3	3				
CLT Delivery To Site Load 12	Site Deliv 1120	09-Jul-19	09-Jul-19	1	1				CLT Delivery To Site Load 12
CLT Delivery To Site Load 13	Site Deliv 1130	09-Jul-19	09-Jul-19	1	1				CLT Delivery To Site Load 13
CLT Delivery To Site Load 14	Site Deliv 1140	09-Jul-19	09-Jul-19	1	1				CLT Delivery To Site Load 14
CLT Delivery To Site Load 15	Site Deliv 1150	10-Jul-19	10-Jul-19	1	1				CLT Delivery To Site Load 15
CLT Delivery To Site Load 16	Site Deliv 1160	10-Jul-19	10-Jul-19	1	1				CLT Delivery To Site Load 16
CLT Delivery To Site Load 17	Site Deliv 1170	10-Jul-19	10-Jul-19	1	1				CLT Delivery To Site Load 17
CLT Delivery To Site Load 18	Site Deliv 1180	11-Jul-19	11-Jul-19	1	1				CLT Delivery To Site Load 18
CLT Delivery To Site Load 19	Site Deliv 1190	11-Jul-19	11-Jul-19	1	1				CLT Delivery To Site Load 19
CLT Delivery To Site Load 20	Site Deliv 1200	11-Jul-19	11-Jul-19	1	1				CLT Delivery To Site Load 20
Roof		25-Jul-19	29-Jul-19	3	3				
CLT Delivery To Site Load 21	Site Deliv 1210	25-Jul-19	25-Jul-19	1	1				CLT Delivery To Site Load 21
CLT Delivery To Site Load 22	Site Deliv 1220	25-Jul-19	25-Jul-19	1	1				CLT Delivery To Site Load 22
CLT Delivery To Site Load 23	Site Deliv 1230	25-Jul-19	25-Jul-19	1	1				CLT Delivery To Site Load 23
CLT Delivery To Site Load 24	Site Deliv 1240	26-Jul-19	26-Jul-19	1	1				CLT Delivery To Site Load 24
CLT Delivery To Site Load 25	Site Deliv 1250	26-Jul-19	26-Jul-19	1	1				CLT Delivery To Site Load 25
CLT Delivery To Site Load 26	Site Deliv 1260	26-Jul-19	26-Jul-19	1	1				CLT Delivery To Site Load 26
CLT Delivery To Site Load 27	Site Deliv 1270	29-Jul-19	29-Jul-19	1	1				CLT Delivery To Site Load 27
CLT Delivery To Site Load 28	Site Deliv 1280	29-Jul-19	29-Jul-19	1	1				CLT Delivery To Site Load 28



PRODUCT QUALITY


Manufacturing Tolerances



Concrete $\pm 3/4"$



Timber $\leq 1/16"$




Steel $\pm 1/2"$

Inefficient Detailing



Field cuts like this cause inefficient productivity most of this is from uncoordinated or lack of Steel and Concrete Modeling





Risk Category	Mitigation Phase					
	Project Start	Design	Permitting	Procurement	Planning	Construction
Financial						
Delivery Method	X					
Tariffs and Trade Wars				X		
Commodity Price Fluctuation				X		
Unknown Product Type		X				
Inefficient Design		X				
Jurisdictional						
Varying levels of acceptance		X	X			
Limited tested assemblies		X	X			
Engineering judgements required		X	X			
AMMRs & Performance-Based Design		X	X			
Schedule						
Production Availability				X		
Building Permit		X	X			
Delivery Timeline				X	X	
On-site productivity					X	
Inefficient Details		X				
Lack of assembly know-how				X		
Quality						
Manufacturing Tolerances		X				
Improper Detailing		X				
Water damage					X	X
Rust staining					X	X

Risk Category	Mitigation Phase					
	Project Start	Design	Permitting	Procurement	Planning	Construction
Financial						
Delivery Method				\$		
Tariffs and Trade Wars					\$	
Commodity Price Fluctuation					\$	
Unknown Product Type			\$			
Inefficient Design			\$			
Jurisdictional						
Varying levels of acceptance			\$	\$		
Limited tested assemblies			\$	\$		
Engineering judgements required			\$	\$		
AMMRs & Performance-Based Design			\$	\$		
Schedule						
Production Availability					\$	
Building Permit			\$	\$		
Delivery Timeline					\$	\$
On-site productivity						\$
Inefficient Details			\$			
Lack of assembly know-how					\$	
Quality						
Manufacturing Tolerances			\$			
Improper Detailing			\$			
Water damage					\$	\$
Rust staining					\$	\$

> QUESTIONS?

This concludes The American Institute
of Architects Continuing Education
Systems Course

Zach Brehm

zbrehm@swinerton.com