MASS TIMBER: CONSTRUCTION CONSIDERATIONS

Disclaimer: This presentation was developed by a third party and is not funded by WoodWorks or the Softwood Lumber Board



Agenda

- Procurement
- Design Coordination
- Construction Considerations
- Cost Analysis



Procurement



Supply Chain



Manufacturer Selection

- Domestic vs. International Sourcing
- Varying Panel Fabrication Size Limits
- Engineering Support to Optimize Column Grid
- Panel Width Shipping Constraints Land vs. Sea
- Proximity to Jobsite / Shipping Costs
- Supplier Only vs. Turn-Key
- Sustainability FSC vs. SFI Certification
- Aesthetic Considerations
- Wood Species & Stains



CLT Layup Combinations

CLT

X-LAM

NORDIC X-LAM CROSS-LAMINATED TIMBER

Nordic X-Lam cross-laminated timber is made of at least three orthogonal layers of graded sawn lumber that are laminated by gluing with structural adhesives.

BLABS AND PANELS

Layup combinations 89-31, 105-31, 143-55.175-55. 197-78, 213-71, 244-78, 244-71 and 287-81

Maximum sizes 2.44 × 19.5 m (8 × 64.71)

Stress grade #1 (L 1950Fb and T No. 3/Stud)



NENDIC X-LAM LAYOF COMBINATIONS.

3 LAYERS

-

	-		
			=

213-71

7 LAYERS

197.7=

244-71

9 LAYERS	1.44.1	1.2	(a)		-
	- 91	_A.	YI.	- 71	<u> </u>

-	-			
	· · · · · ·			
-	-		-	_
-	-		-	-
 _	-			_
		-		_

SILAYERS.

143	96 U			
	1	-	1.010	
-				1.1.1

175.5.

100	100					
	-	1	-	-		-
				-		
	1.2.2				1.00	

100		_	_	-	
1000					1.1
	_	_	_	_	-
		_	_		





Procurement Best Practices



- Early Go/No-Go Decision on Mass Timber
- CM/GC design-assist
- Early Supplier Selection vs. Competitive Bid
- Layout column grid with supplier input
- Maximize time for design coordination
 - Shop drawing release
 - Connection details
 - MEP coordination
- Transfer of Revit model to contractor



Procurement Best Practices

Mass Timber is not a Commodity Material!



Design Coordination



MEP Coordination

- MEP systems are primarily exposed
- Heightened focus on MEP routing
- Prefabrication coordination
- Coordinated ceiling/soffit locations







MEP Coordination





MEP Coordination



MEP Coordination Best Practices

- Identify aesthetic MEP routing goals early
- Determine extent of future flexibility required
- Optimize REVIT model criteria & timing of handoff
- Prioritize MEP penetration coordination
- Consolidate MEP systems in soffits/dropped ceilings
- Maximize shop penetrations made with CNC machine
- Minimize field penetrations



Acoustic Assemblies



Construction Considerations



Faster Construction Schedule

Up to 40% Faster than Concrete

- Concurrent CLT core wall erection
- Eliminate re-shores
- Accelerated start of MEP rough-in
- No field welding
- Reduced manpower & crew size
- Prefabrication / precision-fit
- Minimal weather protection
- No temp heat required

Line	Namo	OD	ALTS Describer	anary Parate March
t.	Mass Timber	274		
ż.	Stair 2 Core	14	Date 2 Care	
8	Stair 1 Core, Elevator, And Shear water	50	Star 1	Corn, Desator, And Durar sails
4	Level 1 Columns	\$d	E Lovel	1 Coharters
5	Level 1 Beams	44		Land L Baars
6	Level 2 Dock	2.0	000000000000000000000000000000000000000	Erevel 2 Decis
ŕ	MEP/Exterior/Interior Start Level 1	00		· HEF/Emerge/Interior Start Level 1
ñ	Level 2 Columns	1d	9//////////////////////////////////////	Lanet 2 Columns
8	Level 2 Deams	44	11111111111111	Lovel 2 Deserve
10	Level 3 Deck	20		Lovel Libert
11	Level 3 Columna	3.0	777777777777777777777777777777777777777	E havet 3 Columns
1Z	Level 3 Beams	4d		Lavel 3 Degra
1.2	Level 4 Deck	20	01010000000000	E tout + Date
14	Concrete	44d		*******
15	Shair 2 Core	200		Inav 3 Dee
16	Stair 1 Core, Elevator, And Shear walls	304		Star 5 Core, Elevativ, And Shoai walls
17	Level 1 Columna	30	Lavel à Ca	-mm \$5500.500 \$555(600.000
	Level 2 Dock	fid		Lanet 2 Deck
19	Level 2 Columns	34		Level 2 Externa
20	Level 3 Deck	60	2000000000000	Laver 3 Deck
15	Level 3 Columns	1-3d		// 🛄 Levell 3 Exheren ////////
22	MEP Start (Lavel 1 Only)	. 0d	910000000000000	(1) O HEP Start Based & Orig) (1)
23	Level 4 Deck	60		STATE and A Deck COLORS
24	Steel	45d		9/35207/2 50/0//0//0//
25	Blair 2 Core	264		Sine ¿ Core
261	Stair 1 Core, Elevator, And Shear wate	300		Star 1 Core, Elevator, And Sheer water
27	Level 1 Columns	\$d		Lavel 1 Column
28	Level 1 Beams	#d		Lorest 1 Bearry
29	Level 2 Deck	50		Linest 3 Dank
30	MEP - Start Level 1	00		• HEP - Start Layed &
11	Level 2 Columns	1d		E Lavel & Columbus
32	Level 2 Bearts	-4d		Louis 2 Bours
83	Level 3 Deck	50		Example Level 3 Deck
34	Level 3 Columns	10	000000000000000000000000000000000000000	Lavel 2 Concerns
35	Level 3 Beams	44	20000000000000	2/// End Level 2 Bearry ////////
36	Level 4 Deck	5d		Savel 4 Deck (1777)
0.00	6 MOCH 00 99 SS	-		SINCOLO 60010000000000000000000000000000000000



Reduced Construction Waste

- Prefabricated components
- Precision-fit
- No scrap material or field cuts
- Less deliveries / construction traffic
- Smaller onsite workforce
- Less impact on water quality



Construction Tolerances



Dissimilar structural material tolerances

- Allowable tolerances ACI, AISC
- Steel: +/- 1/2"
- Concrete: 1/4" in 10 ft., up to 1'
- Mass Timber: 1/16"

Quality Control

- Build tolerance into the interface detail
- Base plate layout & verification
- Overlay field scan with 3D model



Hybrid Structures



Erection Sequence

- Shear wall bracing plan
- Early establishment of diaphragm lock the building in
- Coordination w/ Just-in-Time material delivery
- Ensure erection sequence aligns with details





Site Logistics



- Alignment with supplier fabrication sequence
- Optimize lay down area & crane placement
- Onsite vs. Offsite Marshalling Yard
- Goals:
 - Pick CLT panels directly off the trailer
 - Eliminate double-handling
 - Eliminate onsite storage of material



Protection of Finishes

- Working around finished material earlier than typical
- Communicate expectations with craft workers
- Padded rigging & dunnage
- Protection in high traffic areas
- Column protection
- Manage UV light exposure





Moisture Management

- Stain mitigation rust bleed, water, oil, grease
- Prime all steel connections
- Eliminate standing water
- Eliminate trapped moisture
- Seal joints in CLT panels
- Temp roofing membrane





Cost Analysis



Pavilion at Laurel Village

Construction Type 2-stories, 11,500 SF Type V-B – unprotected wood frame

Hybrid Structure Floor Panels – 5-ply CLT Roof Panels – 7-ply CLT Frame – Glulam beams & HSS Columns Lateral System – CMU Walls

Cost Drivers

Unique geometry Asymmetrical column grid Limited full size CLT panels Long roof spans – thicker CLT panels

Superstructure Cost \$82/SF (2020 dollars)



Level 2 CLT Panel Layout

Burwell Center for Career Achievement

Construction Type 3-stories – 23,300 SF Type III-B – Unprotected Combustible

Mass Timber Structure Floor Panels – 3-ply CLT w/ 3" concrete toppir Roof Panels – 3-ply CLT Frame – Glulam beams & columns Lateral System – 5-ply CLT wall panels

Cost Drivers

Unique geometry – radiused perimeter edge Optimized column grid & beam sizes Exposed connections Small footprint w/ limited repetition

Superstructure Cost \$53/SF (2020 dollars)



Impact of Construction Type

Location of Event Space	Rooftop	1 st Floor
Construction Type	III-A	III-B
Assembly Group	A-3	A-3
Fire Resistive Rating	1-Hr	Not required
Connections	Concealed	Exposed
CLT Panel Thickness	5-Ply	3-Ply
Superstructure Cost/SF	\$65/SF	\$53/SF





TMBR Condominiums

Construction Type 10-stories – 120' tall 217,000 SF Type IV-B

Mass Timber Structure Floor Panels – 5-ply CLT w/ 2 ¼" concrete topping Roof Panels – 7-ply CLT Frame – Glulam beams & columns Lateral System – Concrete core walls

Cost Drivers

7-ply CLT band-beams at column lines Efficient geometry & column grid Limited exposure of CLT ceilings

Mass Timber Superstructure Cost \$46/SF (2020 dollars)





Cost Drivers

Superstructure Costs	Mass Timber	Concrete	Structural Steel
Low Range	\$40/SF	\$38/SF	\$36/SF
High Range	\$70/SF	\$52/SF	\$45/SF

Superstructure Cost Drivers

- Construction type & fire rating
- Size & geometry of building
- Structural column grid
- CLT panel spans & thickness
- Panel size & shapes
- Depth of glulam beams
- Connection details
- Acoustic floor assembly

Offsetting Factors – Beyond Superstructure

- Schedule reduction up to 40% faster on superstructure work
- Enhanced trade flow no re-shores
- Smaller foundations
- Reduced floor to floor height
- Reduction in ceiling finishes
- Smaller crane size
- Reduce temp heating costs



Thank you!

Ankit Sanghvi Preconstruction Manager PCL Construction Services asanghvi@pcl.com