Risk Analysis

Presented by Erica Spiritos and Graham Montgomery



Disclaimer: This presentation was developed by a third party and is not funded by WoodWorks or the Softwood Lumber Board.

Learning Objectives

Risk Analysis

Financial Risk

- Delivery Method (Design-Bid-Build vs. CM/GC or Design-Build)
- Tariffs and Trade Wars (or threat of the same)
- Commodity price fluctuation
- Unknown Product Type
- Inefficient Design

Jurisdictional Approval

- Varying levels of acceptance across jurisdictions
- Limited tested assemblies
- · Engineering judgements required
- AMMRs and Performance Based Design

Schedule

- Supplier Capacity / Production Availability
- On-site productivity
- Delivery timeline (and design decision-making) for North American vs. European Supply
- Inefficient Details
- Lack of understanding of erection/assembly methods

Product Quality/Failure

- Constructability issues arising from differences in manufacturing and construction tolerances
- Improper detailing
- Water-damage of material
- Rust staining of wood from steel connectors

Financial Risk

- Delivery Method (Design-Bid-Build vs. CM/GC or Design-Build)
- Tariffs and Trade Wars (or threat of the same)
- Commodity price fluctuation
- Unknown Product Type
- Inefficient Design

Jurisdictional Approval

- Varying levels of acceptance across jurisdictions
- Limited tested assemblies
- Engineering judgements required
- AMMRs and Performance Based Design

Schedule Risk

- Supplier Capacity / Production Availability
- On-site productivity
- Delivery timeline (and design decisionmaking) for North American vs. European Supply
- Inefficient Details
- Lack of understanding of erection/assembly methods

Product/Quality Control Risk

- Constructability issues arising from differences in manufacturing and construction tolerances
- Improper detailing
- Water-damage of material
- Rust staining of wood from steel connectors

FINANCIAL RISK


Delivery Method





5% Savings Neutrality 10% Premium

Delivery Method







Delivery Method







Commodity Price Fluctuation

April 5, 2019


ERANDOM LENGTHS

Lumber Market Report




Exchange Rate Effects





Unknown Product Type













Detailing Manufacture Fabrica

Fabrication Misc. Metals

Fasteners



Inefficient Design




Source: Seattle Mass Timber Tower Book

JURISDICTIONAL RISK

Limited Tested Assemblies

- Building Inspectors look for UL rated assemblies
- UL rated assemblies are like pre approved recipes with materials acting like ingredients
- Currently no UL rated assemblies with CLT in floors or walls




http://pliteq.com/products/genieclip/applications/retrofit.php

Limited Tested Assemblies

Building Permit



Inspectable Condition



Engineering Judgments

1hr Floor Panels in 2 Hour Rated Shafts:

- The shaft walls need to be continuous per code, but cannot feasibly be constructed as balloon frame. So to deal with this, First Tech used angle brackets at each floor to support the metal stud wall above.
- The angle bracket at each level needs to be coated with intumescent paint, which can be expensive. Best to coordinate this in advance.
- The shaft openings in the CLT need to be cut to the right size to accommodate whatever ductwork fits inside, and some degree of spacing (6") between the duct and the wall. Need to understand the wall thickness.

AMMRs & Performance-Based Design


- Need to determine code acceptance path very early
- Engage strong design partners familiar with alternative approaches
- Pre-permit and pre-inspection communication with AHJ is key
- Fire engineering is often overlooked
- Read the general notes and code information!



SCHEDULE RISK

RFI & Shop Drawing Process

- Cloud collaboration is recommended to streamline process
- 3D coordination is a must, 2D documents are formality
- Front end heavy on CA 3-6 months before project breaks ground
- Need to have all structural trades onboard early
- MEP trades onboard is strongly recommended



Building Permit

- Creative permitting approach is usually needed to make timing work
- Understand how specialty / delegated engineering interacts with other permits



Supplier Capacity | Production Availability

- Timing of Award
- Manufacturing availability is a huge constraint
- Workflow of information is different for every producer
- Allowances for OT and acceleration help
- Cash flow



On-Site Productivity



Considerations:

- Number of trucks allowed on-site
- Lay-down staging area to sort materials
- Building Geometry
 - Consistency of panel sizes
 - Squareness of panels
- Extent of prefabrication for connections
- CLT Bearing members: glulam or steel?
 - Manufacturing Tolerances
 - Notching around columns

1 day THE RESIDENCE OF A Name of Sandard

Delivery Timeline

Considerations:

- Shipping distance
- Modes of transport
- Customs clearance?
- Off-site staging/storage
- Space for trucks on-site

Unfamiliar Erection & Assembly Methods

- All Engineered Pick Plans
- Specialty Rigging Hardware
- Spline Connection vs Butt Joints







PRODUCT QUALITY RISK

Manufacturing Tolerances



Timber to Concrete



Timber to Timber




Timber to Steel


Inefficient Detailing





- Field Cuts cause inefficient productivity
- Ripping down of panels
- Uncoordinated steel and concrete models
- RFI's post approved fabrication drawings





Water Damage



- Engineered wood products are resilient when it comes to moisture
- Keep tarped as long as possible





Rust & Iron Staining

- Importance of steel coating in high moisture areas
 - Galvanized

Risk Category	Mitigation Phase					
	Project Start	Design	Permitting	Procurement	Planning	Construction
Financial	100000000000000000000000000000000000000	(please)	Description of	D. SWINSTER		
Delivery Method	x					
Carollis and Trade Warn.						
Commodity Price Hurriation						
Unknown Product Type-	1:	Х.				
Inefficient Onsign	- 0	X				
Arhidictional			100000			
Warying levels of acceptance		Т.	X	9.		
United tested assembles	1.	2	- х	-		
Engineering judgements required:		× .		0.00		
AMMRs & Forformance-Bosed Design		8	1	77		
Schedule						
Production Availability	48			X		
Building Permit		- 8.	x			
Delivery Timeline				- 1	- 1	
On-site productivity					- 1	
Inefficient Details		X	-			
Lack of assembly know how			14	A		
Quality						
Manufacturing Tolorances	2	X.	- 1			
Improper Detailing		X	7.			
Water damage					.1	1
Rust staining	100			-:		- K

> QUESTIONS?

This concludes The American Institute of Architects Continuing Education Systems Course

Erica Spiritos

Swinerton Mass Timber

Erica.Spiritos@swinerton.com