

# The Rise of Modular Construction in the US: Moisture Management

---

Presented by Denali Jones, PE | Associate, Senior Project Manager



*Disclaimer: This presentation was developed by a third party and is not funded by WoodWorks or the Softwood Lumber Board.*

# The Building Enclosure

Separates indoors from outdoors by controlling:

- Water penetration
- Air flow
- Vapor diffusion (wetting & drying)
- Heat flow
- Light/solar radiation
- Noise, fire, smoke


While at the same time:

- Transfer structural loads
- Be durable and maintainable
- Be economical and constructible
- Look good!




# Modular Introduces Extra “Enclosure”

---



# Modular Challenges



# More Stages to Consider Explicitly

---

1. Storage in factory yard
2. Transport (storage to truck)
3. Storage on site
4. Setting
5. Construction
6. In-service

# What Could Go Wrong?





# Temp Roofing?



# Shipping Protection





# Shipping Protection



# Shipping Protection



# Shipping Protection






# Trucking in the Rain



# Drainage?







# Drainage?



# Larger modular - Complex








Standing water

# Moisture Protection Keys

---


1. Wrap all 6 sides of modules with fully adhered membrane
2. Use roofing grade membrane on top of modules
3. Check for damage daily during transport, and after every movement of the module
4. Need a detailed moisture protection plan at each stage

# Joint Design





# Joint Design













# Joint Design

---

1. Need to think about what is done in factory vs on site
2. Design for adjustability to accommodate tolerances
3. Consider weather conditions during site work
4. Coordination with structural attachment



# Case Study – Bella Bella



# Project Overview

**Owner/Operator:**

Vancouver Coastal Health

**Building type:**

6-unit staff accommodations

**Location:**

Bella Bella, BC

**Construction year:**

2015

**Designer/Manufacturer/Builder:**

Mobius Architecture/Metric Modular  
(formerly Britco)/Spani  
Developments

**Energy Target:**

Passive House





# Challenges

6-month timeline

Wet coastal climate with barge only access


Remote site with limited materials and local labor

First Passive House project for the design, modular, and construction team





Remote location... Where do you find Passive House labor? Materials?





# Solution: Volumetric Modular Construction





# Building Enclosure Design Challenges

Passive house R-values (R-35, R-100, R-80) & very good air-sealing (0.6 ACH50)




Rapid design time – needed proven assemblies and simple trainable details

Was the first “higher-performance” building enclosure for this wood-frame modular building manufacturer

→ Materials, assemblies and details had to work within existing factory line

Had to be cost effective to fit the tight budget

Very wet climate





**Scaling Up: Standard Wood-frame with a Self-Adhered AB/WRB & Insulation "Jacket"**



# Train the Trades in the Factory on New Higher Performance Building Techniques








**Mid-construction Air Barrier Commissioning of Each Separate Module in Factory**


# Modular Joints & Site Sealing




# Modular Wall Joints


2x6 framing with 6"  
exterior insulation  
Self-adhered air and  
water resistive  
barrier at the  
sheathing plane  
behind insulation in  
middle of assembly

- Need to access connection onsite but want to finish as much in the factory as possible...









Site work







Everything including the kitchen sink... and all the utensils



**Shipping by ocean demands robust water protection on all sides**



# Foundation and site prep work during manufacturing & shipping











# Final Thoughts

---

1. Wrap all 6 sides of modules and use roofing grade products for temp roofs.
2. Need to have a moisture management plan (and follow it!). Think through what steps need to be taken at each stage.
3. In-factory and field QA/QC is critical. Mock-ups and testing in the factory prior to full production. Very expensive to fix factory errors in the field.
4. Tolerances and structural attachment must be considered and coordinated with enclosure detailing. Needs to be a collaborative design process.
5. Design has to be thoroughly vetted. Very difficult to change once production starts.



# QUESTIONS?

This concludes The American  
Institute of Architects Continuing  
Education Systems Course

---

**Denali Jones**

RDH Building Science

[djones@rdh.com](mailto:djones@rdh.com)