

80 M St. Case Study

Adding Complexity - Mass Timber Vertical Expansion

Presented by Sean Fox

Disclaimer: This presentation was developed by a third party and is not funded by WoodWorks or the Softwood Lumber Board.

SESSION AGENDA

I. Project Details

- 2. Preconstruction
- 3. Delegated Design
- 4. Procurement
- 5. Project Sequence
- 6. Lessons Learned and Best Practices

PROJECT STAKEHOLDERS

mmmmn innnnn (nnnn)

and a

TITITI



Owner Columbia Property Trust CxP



Architect Hickok Cole



Structural / Fire / Code Engineer ARUP



General Contractor DAVIS Construction

Timber Contractor Katerra

PROJECT DETAILS

TTT

First Mass Timber Project in DC Existing 7-Story Concrete Building Vertical Expansion of 3 floors, adding 105k sq ft. **Occupied Building Upgrading of Existing Structure Phased Modernization of Existing** Elevators

PRECONSTRUCTION



PRECONSTRUCTION

HCA began researching mass timber in 2016

Designed under DCMR 2013 (IBC 2012)

DCRA was willing to look at projects on case-by-case basis

Accepted as a code modification using IBC 2021 type IV-C, even though over 85' DCRA required addition of normal use sprinklers and redundant fire pump

DAVIS assisted throughout design with concrete cores, early demolition of L7, and structural construction strategy

PRECONSTRUCTION 2

ATT

ППП

DC Code Acceptance

IBC 2021 and Type IV-C updates have not been adopted by the local AHJ, however the design team was able to get the project accepted as a code modification. IBC 2021 may be adopted by DCMR by 2023.

Early Design Assist Packages Elevators, Curtainwall, and Mass Timber

Design team provided an early release drawing package to price and release the delegated design mass timber scope of work

MASS TIMBER RELEASE PROCESS + TIMELINE BID SOLICITATION + INTERVIEW

11111

11111

11111

11111

TIMBER vs STEEL CONCEPTUAL BUDGETING

SCHEMATIC DESIGN

EARLY RELEASE DESIGN PACKAGES

MASS TIMBER BIDDING AS DELEGATED DESIGN

INTERVIEWS

PROCUREMENT PROCESS + TIMELINE DESIGN ASSIST + SUBMITTAL CRITERIA

PROGRESS MEETINGS

ANALYSIS

TESTING

SHOP DRAWINGS

FINAL SHOP DRAWINGS

Month Overall Submittal Process

PROCUREMENT – DELEGATED DESIGN



PROCUREMENT – FABRICATION AND DELIVERY



PROCUREMENT PROCESS + TIMELINE DESIGN ASSIST + SUBMITTAL CRITERIA

Month Overall Procurement After Initial Engagement

3

PROCESS + TIMELINE

FABRICATION + PROCUREMENT









FOOTFALL RESULTS: TARGET MAXIMUM RESPONSE FACTOR (



DESIGN ASSIST, ENGINEERING + TESTING

Designed as Type IV-C per 2021 IBC, although DC AHJ has not formally adopted this code update

Vibration Model / Requirements are the primary controlling factor in Mass Timber Design

Core of 80 M Street is steel. Remainder of floorplate is CLT and Glulam

Glulam and CLT portion of the structure included a Design Assist Effort

Design Assist Process originally scheduled for 14 weeks; It was extended due to redesign of footfall and vibration model, totaling almost 30 weeks altogether

Sound Transmission Testing will be conducted in early 2021 to confirm acoustic properties of CLT slabs

INSTALLATION SCHEDULE L9 CLT INSTALLATION DIAGRAM



INSTALLATION SCHEDULE L9 CLT INSTALLATION DIAGRAM





Faster Installation

Glulam + CLT Installation: 10 weeks Equivalent Steel Building: 14-16 weeks



Timeline

Mass Timber installation is scheduled to begin early March 2021

PROJECT SEQUENCE

Elevator Phase I – Modernization of first half of existing elevators

Existing Building Structural Reinforcement

Installation of temporary mechanical system

Demolition of Existing Roof and Penthouse

Installation of new 8th Floor Steel Structure

Installation of new steel core to final height

Installation of mass timber structure and CLT

PROJECT SEQUENCE







DECEMBER I, 2020

wework





MARCH 12, 2021

DERMI

Current photo

APRIL ##, 2021

LESSONS LEARNED + BEST PRACTICES

Water Mitigation

- CLT Spline sealing
- Top of Column Sealing
- Early Unwrapping of Structure
- Perimeter Flashing

Factory vs. Field Sealing

Construction Tolerances

- AISC Steel Tolerances
- Concrete Slab Tolerances

Temporary Storm System

> QUESTIONS?

This concludes The American Institute of Architects Continuing Education Systems Course

Sean Fox

James G. Davis Construction Corporation

sfox@davisconstruction.com