


# **UTILIZING MASS TIMBER**

A Case Study on the Rapid Housing Initiative

**Matt Bolen,** BAS, M.Arch, OAA, CPHD Managing Principal Jan. 16, 2024 www.mccallumsather.com

Disclaimer: This presentation was developed by a third party and is not funded by WoodWorks or the Softwood Lumber Board.



CLT INSTALL AT YWKW BLDG 01 IN KITCHENER, ON



# AGENDA

01

03

Our Pursuit of Mass Timber

Rapid Housing Response

02

1470 Blockline Rd. Case Study

04

Next Steps for Mass Timber Housing



'Almost' Mass Timber Project No. 1

### **THE WALTER**

description

5-STOREY MID-RISE, INFILL RESIDENTIAL APARTMENT W/ 38 DWELLING UNITS

completed 2017

construction type HAMBRO

why not mass timber COST & SUPPLY UNCERTAINTY



'Almost' Mass Timber Project No. 2

### **GLOVE BOX**

description

ADAPTIVE RE-USE/ADDITION, CLASS A OFFICE AS PART OF A DOWNTOWN INTENSIFICATION

completed 2022

construction type
CAST IN PLACE

why not mass timber
COMPLEXITY & BUILDING CODE



'Almost' Mass Timber Project No. 3

### **WOODin**

description

OFFICE PROTOTYPE W/ RESEARCH FUNDING THROUGH NRCAN - GREEN CONSTRUCTION THROUGH WOOD.

completed

--

construction type
MASS TIMBER

why not mass timber
GLOBAL PANDEMIC



'Almost' Mass Timber Project No. 1

**THE WALTER** 

#### CROSS LAMINATED TIMBER (CLT)



#### SYSTEM DESCRIPTION:

Cross-laminated timber (CLT) is a wood panel consisting of layers of dimension lumber glued to form structural panels with exceptional strength, dimensional stability, and rigidity. CLT is well suited to floors, walls and roofs used in mid-rise construction. The wall and floor panels may be left exposed in the interior which provides additional aesthetic attributes.

BUDGET: See attached.

#### SCHEDULE IMPACT:

- Panels are prefabricated with pre-cut openings;
- Components are lifted into place by crane and assembled by carpenters using hand tools;
- Building Permit resubmission is required with an Alternate Solution to expose ceilings.

#### SUSTAINABILITY:

- Naturally occurring and renewable;
- Sourced from sustainably managed forests;
- Can contribute to reduced carbon footprint;
- Can contribute to occupant sense of well-being;
- Improved thermal resistance;
- Outperforms steel and concrete in terms of embodied energy, air and water pollution.

#### MARKETABILITY:

 Ability to market the project for its sustainable features and distinctive wood interiors.

#### BRANDING POTENTIAL:

- Unique amongst competition;
- Distinction associated with being the first project of its kind in the region.

#### HAMBRO



#### SYSTEM DESCRIPTION:

The Hambro composite floor system combines open web steel joists with steel deck and a transversely reinforced concrete compression slab. The system accommodates spans of up to 43 ft. and large web openings enable passage of various mechanical systems such as HVAC, electrical and plumbing components.

BUDGET: See attached.

#### SCHEDULE IMPACT:

- System components are site placed/ assembled;
- Forming/ placement of cast-in place concrete loadbearing walls is time-consuming;
- Installation of floor framing is relatively quick;
- Building Permit resubmission is required.

#### SUSTAINABILITY:

No tangible environmental benefits.

#### MARKETABILITY:

 Cost savings related to structure could be invested in higher level interior fixtures and finishes.

#### **BRANDING POTENTIAL:**

- No special attributes.



'Almost' Mass Timber Project No. 1

### **THE WALTER**

#### CROSS LAMINATED TIMBER (CLT)



#### SYSTEM DESCRIPTION:

Cross-laminated timber (CLT) is a wood panel consisting of layers of dimension lumber glued to form structural panels with exceptional strength, dimensional stability, and rigidity. CLT is well suited to floors, walls and roofs used in mid-rise construction. The wall and floor panels may be left exposed in the interior which provides additional aesthetic attributes.

BUDGET: See attached.

#### SCHEDULE IMPACT:

- Panels are prefabricated with pre-cut openings;
- Components are lifted into place by crane and assembled by carpenters using hand tools;
- Building Permit resubmission is required with an Alternate Solution to expose ceilings.

#### SUSTAINABILITY:

- Naturally occurring and renewable;
- Sourced from sustainably managed forests;
- Can contribute to reduced carbon footprint;
- Can contribute to occupant sense of well-being;
- Improved thermal resistance;
- Outperforms steel and concrete in terms of embodied energy, air and water pollution.

#### MARKETABILITY:

 Ability to market the project for its sustainable features and distinctive wood interiors.

#### BRANDING POTENTIAL:

- Unique amongst competition;
- Distinction associated with being the first project of its kind in the region.

#### HAMBRO



#### SYSTEM DESCRIPTION:

The Hambro composite floor system combines open web steel joists with steel deck and a transversely reinforced concrete compression slab. The system accommodates spans of up to 43 ft. and large web openings enable passage of various mechanical systems such as HVAC, electrical and plumbing components.

BUDGET: See attached.

#### SCHEDULE IMPACT:

- System components are site placed/ assembled;
- Forming/ placement of cast-in place concrete loadbearing walls is time-consuming;
- Installation of floor framing is relatively quick;
- Building Permit resubmission is required.

#### SUSTAINABILITY:

No tangible environmental benefits.

#### MARKETABILITY:

Cost savings related to structure could be invested in higher level interior fixtures and finishes.

#### BRANDING POTENTIAL:

No special attributes.



**COMBINED WITH GENERAL CLIENT DISCOMFORT** 

**UNCERTAIN COST, SUPPLY** AND INSTALL RESOURCES

#### HAMBRO



#### SYSTEM DESCRIPTION:

The Hambro composite floor system combines open web steel joists with steel deck and a transversely reinforced concrete compression slab. The system accommodates spans of up to 43 ft. and large web openings enable passage of various mechanical systems such as HVAC, electrical and plumbing components.

BUDGET: See attached.

#### SCHEDULE IMPACT:

- System components are site placed/ assembled;
- Forming/ placement of cast-in place concrete loadbearing walls is time-consuming;
- Installation of floor framing is relatively quick;
- Building Permit resubmission is required.

#### SUSTAINABILITY:

No tangible environmental benefits.

#### MARKETABILITY:

Cost savings related to structure could be invested in higher level interior fixtures and finishes.

#### BRANDING POTENTIAL:

No special attributes.

'Almost' Mass Timber Project No. 1


**THE WALTER** 



'Almost' Mass Timber Project No. 2


GLOVE BOX





'Almost' Mass Timber Project No. 2


GLOVE BOX



'Almost' Mass Timber Project No. 2


**GLOVE BOX** 







'Almost' Mass Timber Project No. 2




'Almost' Mass Timber Project No. 3


WOODin







'Almost' Mass Timber Project No. 3 **WOODIn** 





'Almost' Mass Timber Project No. 3



### THE RAPID HOUSING INITIATIVE (RHI)

The RHI is delivered by the Canada Mortgage and Housing Corporation (CMHC), under the National Housing Strategy (NHS).

The first round was announced in October 2020. Round 2 was announced in June 2021, and Round 3 is currently underway

In Round 1, \$1 billion in available funding went towards projects that helped those in severe housing need, specifically:

- People at risk of, or experiencing homelessness
- People living in temporary shelters because of the COVID-19 pandemic

### **QUICK FACTS - ROUND 1:**

- <u>Modular construction was required</u> and defined as "housing units that are partially or fully built in off-site (e.g., A factory, warehouse, or similar facility) by a qualified manufacturer and delivered to the site in whole or in parts.
- Cities Stream funding provided money directly to municipalities who could then
  pass along the funding directly to NFP organizations. Project Stream required the
  NFP's to apply directly to CMHC. YWKW received their Cities Stream funding from
  the Region of Waterloo.
- At least 25 per cent of this new funding will go toward **women-focused housing** projects.
- The units will be **built within 12 months** of when funding is provided to program applicants.
- The RHI takes a human rights-based approach to housing, serving people experiencing or at risk of homelessness and other vulnerable people under the NHS, including women and children fleeing domestic violence, seniors, young adults, indigenous peoples, people with disabilities, people experiencing mental health and addiction issues, veterans, lgbtq2 individuals, racialized and black Canadians, and recent immigrants or refugees.

## RAPID HOUSING RESPONSE

















Mass Timber Project No. 1

### YWKW TRANSITIONAL HOUSING


EDGE assembled a team that was selected by the YWKW as the successful proponent to deliver 41 compact yet accessible 1-bedroom transitional housing units. Some specific features of the design included:

- Modular construction through mass timber CLT and Glulam pre-fabrication
- Completion of design, approvals AND construction within 1 year of contract award.
- Maximized the material efficiency and minimized the installation time
- Exposure of mass timber surfaces inside the building to impart a sense of warmth and well-being.


completed 2022

construction type MASS TIMBER

CMHC RHI CITIES STREAM



MASS TIMBER TRADE PARTNER **ELEMENT 5** 




ARCHITECT LED DESIGN-BUILD STRUCTURE
CONTRACTUAL CONNECTIONS



#### PROPOSAL RESPONSE + PLANNING AND APPROVALS [+/- 5 MONTHS]


Architectural plans are adapted to the chosen site and submitted for any municipal approvals and permits. Element 5 develops shop drawings and begins manufacturing the structural components in their factory.





#### SUPER STRUCTURE [+/- 1 MONTH]


Modular wall and floor panels arrive on site. They are then craned into place to create the superstructure.





#### SITE WORK BEGINS [+/- 2 MONTHS]


Once plans are approved, any site work and grading can commence. Meanwhile production continues on the structural components off-site at the element 5 factory. Any under slab electrical and mechanical work is completed.






## ROOF AND WALL PANELS [+/- 1 MONTHS]

Modular roof and exterior wall panels arrive on site. They are then craned into place.






#### FOUNDATION [+/- 1 MONTHS] Slab on grade foundation in poured.






#### COMPLETION [+/- 4 MONTHS]

Once the envelope is complete interior finishing can be finished. Final site work and landscaping is completed at this time.




THE DESIGN - BUILD PROCESS







Continuous span across multiple bearing walls for increased stiffness and reduced panel depth.











VERTICAL CIRCULATION CONSTRUCTION



**ADAPTABLE BUILDING & UNIT LAYOUT** 




ADAPTABLE BUILDING & UNIT LAYOUT







SUITE RENDERING






### FIRE RATINGS AND ALTERNATIVE SOLUTIONS









**ACOUSTICAL DESIGN** 




Photo 2.2c Moisture Content reading in CLT before membrane applied




**MOISTURE CONTROL STRATEGY** 


















## THE HOUSING CONTINUUM



#### THE HOUSING CONTINUUM




















York Region & R-Hauz (18) 1- Bedroom Units


## **PASSAGE HOUSE**EAST GWILLIMBURY, ONTARIO




**1470 & 1480 BLOCKLINE RD (YWKW)** KITCHENER, ONTARIO

**Phase 1** (41) 1- Bedroom Units (for women)


**Phase 2** (10) 2- Bedroom Units (for women & children)





**1480 BLOCKLINE RD PHASE 2** KITCHENER, ONTARIO





**1480 BLOCKLINE RD PHASE 2** KITCHENER, ONTARIO





PASSIVE HOUSE SUPPORTIVE HOUSING PROJECT HAMILTON, ON





**HYBRID CLT, 6 Storey Affordable Housing Project** KITCHENER, ON






## **UQUUTAQ SOCIETY HOUSING** IQALUIT, NUNAVUT





## PINNGUAQ MAKER SPACE & APARTMENTS IQALUIT, NUNAVUT











# **QUESTIONS?**

Matt Bolen, BAS, M.Arch, OAA, CPHD Managing Principal Jan. 16, 2024 www.mccallumsather.com

This concludes The American Institute of Architects Continuing Education Systems Course.



CLT INSTALL AT YWKW BLDG 01 IN KITCHENER, ON