



WoodWorks
WOOD PRODUCTS COUNCIL

Optimizing the Cost of Mass Timber Buildings Pre-design Through CDs

Ricky McLain, PE, SE, Senior Technical Director – Tall Wood, WoodWorks – Wood Products Council

Photo: Kaiser+Path

Mass Timber Cost Optimization = Mass Timber Success





WHAT'S UNIQUE ABOUT MASS TIMBER?

The image shows the interior of a modern building under construction. The walls and ceiling are made of light-colored wood. A large window on the left side offers a view of a green landscape. The right side of the image shows the wooden framing of a staircase and other interior structures. The floor is made of polished wood. A semi-transparent white banner is overlaid across the bottom of the image, containing the text "IT'S (RELATIVELY) NEW" in a bold, dark brown, sans-serif font.

IT'S (RELATIVELY) NEW

Photo: John Klein





Photo: John Stamets



Photo: Alex Schreyer




NOT A COMMODITY PRODUCT (YET)

Photo: Marcus Kauffman



Photo: DR Johnson



Source: WoodWorks



Photo: Sauter Timber



Photo Credit: Josh Partee



STRUCTURE = FINISH = FIRE PROTECTION



Photo: Ema Peter Photography



**COST OPTIMIZATION MUST ACCOUNT
FOR MORE THAN COST (OF TIMBER)**

Mass Timber Cost & Design Optimization Checklists



Optimize Costs

- Aid in design & cost optimization of mass timber projects
- Guiding discussions between:
 - Designers (architects & engineers)
 - Builders (general contractors, estimators, fabricators & installers)
 - Owners (developers & construction managers)

Download Checklists at
www.woodworks.org

www.woodworks.org/wp-content/uploads/wood_solution_paper-Mass-Timber-Design-Cost-Optimization-Checklists.pdf

Mass Timber Cost and Design Optimization Checklists

WoodWorks has developed the following checklists to assist in the design and cost optimization of mass timber projects.

The design optimization checklists are intended for building designers (architects and engineers), but many of the topics should also be discussed with the fabricators and builders. The cost optimization checklists will help guide coordination between designers and builders (general contractors, construction managers, estimators, fabricators, installers, etc.) as they are estimating and making cost-related decisions on a mass timber project.

Most resources listed in this paper can be found on the WoodKyrks website. Please see the end notes for URLs.



Mass Timber Cost & Design Optimization Checklists


Overview

Pre-Design Checklist:

- ☒ **Design & Builder Team**
- ☒ **Cost Estimating Considerations**
- ☒ **Contractual Considerations**
- ☒ **Design Goals**
- ☒ **Contact WoodWorks**



Options, Comparisons, Studies



Pre-Design Contractual Considerations


Prefabricated Approach

Avoid:

- Design-bid-build

Consider:

- CM at risk
- Design-assist
- IPD
- Design-build



Mass Timber Cost & Design Optimization Checklists

Overview

Pre-Design Checklist:

- ☒ Design & Builder Team
- ☒ Cost Estimating Considerations
- ☒ Contractual Considerations
- ☒ **Design Goals**
- ☒ Contact WoodWorks

MASS TIMBER WHY'S

Innovation and Aesthetic Appeal


Speed of Construction

Construction Site Constraints –
Urban Infill

Labor Shortages

Structural Performance - Lightweight

Business Case for Healthy Buildings



Frenchay LaLiberte Building, Structure Fusion, Photo Stephane Grolleau

KNOW YOUR WHY



Potential Benefits	Project Goal ✓	Value Add ✓
Fast construction		
Aesthetic Value (Leasing velocity/ premiums)		
Healthy Building / Biophilia		
Lightweight structure		
Labor shortage solution <ul style="list-style-type: none"> • small crews • entry level workers 		
Just-in-time delivery (ideal for dense urban sites)		
Environmentally friendly (low carbon footprint)		
Healthy forests/ wildfire resiliency & support rural economies		

Seattle Mass Timber Tower: Detailed Cost Comparison

Fast Construction



- Textbook example done by industry experts
- Mass timber vs. PT conc
- Detailed cost, material takeoff & schedule comparisons

“The initial advantage of Mass Timber office projects in Seattle will come through the

leasing velocity

that developers will experience.”

- Connor McClain, Colliers¹


Download Case Study:

<http://www.fastcpp.com/wp-content/uploads/181109-Seattle-Mass-Timber-Tower-Book.pdf>

Seattle Mass Timber Tower

Fast Construction


Construction Schedule:



Seattle Mass Timber Tower

Faster Construction + Higher Material Costs = Cost Competitive


System	Mass Timber Design	PT Concrete Design	Mass Timber Savings
Direct Cost of Work	\$86,997,136	\$85,105,091	2.2%
Project Overhead	\$ 9,393,750	\$11,768,750	-20.2%
Add-Ons	\$ 8,387,345	\$ 8,429,368	-0.5%
Total	\$104,778,231	\$105,303,209	-0.5%



Source: DLR Group | Fast + Epp | Swinerton Builders


Compressing the Typical Schedule

Fast Construction




Schedule Savings for Rough-In Trades

Fast Construction



NO curing
(mass timber)



Curing & maze of
shores (concrete)



Photo: WoodWorks

Candlewood Suites: Military Hotels

Labor Shortage Solutions



Photos: Lendlease



Redstone Arsenal:

- 37% faster overall²
- 40% fewer construction workers²
- Trained unemployed veterans

Prefab Assemblies:

- Bathroom Pods
- Facades
- MEP Racks

Developer, Asset Manager, Design Builder: Lendlease
Location: Redstone Arsenal, Huntsville, Alabama

ULI Report: The Business Case for Healthy Buildings

Healthy Building/ Biophilia

Global Wellness Real Estate Industry:

- \$134 billion industry in 2017
- 6.4% annual increase since 2015
- \$180 billion industry by 2022

Healthy Bldgs ROI (Survey of 200 Canadian Bldg Owners):

- 46% easier to lease
- 28% command premium rents
- 38% of those who reported value in healthy bldgs said they are worth 7% more than conventional ones

Millennials:

- 78% say workplace quality is important
- 69% would trade other benefits for good workplace

“Health and wellness-focused environments...can help reduce company operating costs and increase revenues and profits.”



Employee Retention

Healthy Building/ Biophilia

Cost of losing an employee
(assume: \$33/ hr):

\$ 1,000 termination

\$ 9,000 replacement

\$15,875 lost productivity

\$25,875 total

Sources by Terrapin Bright Green:

- *Economics of Biophilia*, 2012
- *14 Patterns of Biophilic Design*, 2014

(includes list of testing citations)





Attracting Top Talent

Exposed timber
offices create market
distinction



Microsoft Campus

Image: Microsoft | WRNS Studio



Sidewalk Labs, Toronto

Image: Picture Plane
for Heatherwick Studio for Sidewalk Labs



Google HQ, UK

Image: Google | Lendlease
HayesDavidson for BIG & Heatherwick Studios

Carbon Storage: Wood = 50% Carbon (dry weight)

Environmental Impact



Image: Kaiser + Path



Image: Lever Architecture

MASS TIMBER APPEAL

Reduced Embodied Carbon



Volume of wood products used:
818,736 board feet (equivalent)



U.S. and Canadian forests grow this much wood in:
4 minutes



Carbon stored in the wood:
1,054 metric tons of CO₂



Avoided greenhouse gas emissions:
2,155 metric tons of CO₂



TOTAL POTENTIAL CARBON BENEFIT:
3,169 metric tons of CO₂

EQUIVALENT TO:

SOURCE: U.S. EPA



605 cars off the road for a year



Energy to operate a home for 269 years



...From one school

Estimated by the Wood Carbon Calculator for Buildings, based on research by Sarthre, R. and J. O'Connor, 2010, A Synthesis of Research on Wood Products and Greenhouse Gas Impacts, FPInnovations. Note: CO₂ on this chart refers to CO₂ equivalent.

Leading Developer Embraces Mass Timber Offices

T3 = Timber, Transit & Technology



Photos: Ema Peter; MGA



IV (HT)

- 6 stories wood over podium
- 220,000 sf
- *Finance & Commerce* reports:
 - **\$25 to 50 million** project cost³ (2016 completion)
 - **\$87 million** purchase price (May 2018 sold to LaSalle)⁴

Location: Minneapolis, MN

Architect: Michael Green Architecture, DLR Group

Structural Engineer: Magnusson Klemencic Associates

Mass Timber Engineer: StructureCraft

Leading Developer Embraces Mass Timber Offices

T3 Minneapolis



Photo: WoodWorks

Location: Minneapolis, MN
Architect: MGA | Michael Green Architecture, DLR Group
Structural Engineer: Magnusson Klemencic Associates
Mass Timber Engineer: StructureCraft

IV (HT)

- 20' x 25' grid
- 2x8 NLT spanning 20 ft
- MEP mains routed around core w/ a shorter bay spacing & shallower beam
- Timber erection:
 - 2.5 months total
 - 9 days per 30,000-sf floor
- **Foundation \$ savings:**
 - 30% lighter** than steel
 - 60% lighter** than conc⁵

Austin's 1st CLT Office: Built to Attract Millennial Talent

901 E 6th Street



Photo: Structurlam



Location: Austin, TX
Architect: Thoughtbarn / Delineate Studio
Engineer: LEAP! Structures

IIIA

- 5 Story
- 129,000 sf
- CLT & steel frame **hybrid**
- 14-ft Floor to ceiling heights w/ 9' windows
- “Leasing broker feedback... **CLT helped generate interest**, assisted in **faster leasing** and helped support **higher lease rates**.”⁹

Tenant Build Outs – Potentially Lower Costs

Starting with Aesthetic Value of Structure



55 Southbank: Add Vertical Density over Existing Bldgs

Lightweight



Location: Melbourne, Australia
Architect: Bates Smart
Engineer: Vistek


- Existing building constructed to accommodate future 6-story concrete addition
- Owner wanted 220 key hotel addition:
6-stories conc = no deal
10-stories wood = deal⁶
- Research shows $\frac{1}{4}$ of urban buildings in the world are strong enough to carry additional floors of wood⁷
- Low embodied carbon footprint

Schematic Design (SD) Phase

Prefabricated Mass Timber

- Structural & MEP require more detailed input from engineers and builders
- Estimating: Not enough data for unit cost method; more detailed approaches req'd

Publicly-funded projects to be competitively bid, make the “go/no go” decision on mass timber by end of SD.



Mass Timber Cost & Design Optimization Checklists

Schematic Design (SD)

SD Design Optimization Checklist:


- ☒ Material Optimization/ Grids
- ☒ System Coordination
 - Structural
 - Acoustics/ Vibration
 - Fire Resistance
- ☒ Finish Quality

SD Cost Optimization Checklist:

- ☒ Schedule Savings = Cost Savings
- ☒ Aesthetic Value
- ☒ Less Weight = Cost Savings
- ☒ Fabrication
- ☒ Shipping/ Trucking
- ☒ Installation & Labor

Building Size & Construction Type

Multi-story,
Business Occupancy (B)
IBC 2015/ 2018
Tables 504.3, 504.4, 506.2
w/ allowable increases



	3 to 4 Stories				5 to 6 Stories		
	Steel/ Conc	Wood			Steel/ Conc	Wood	
Heights & Areas	IIB	IIIB	VA	VB	IIA	IIIA	IV (HT)
Stories ¹	4	4	4	3	6	6	6
Height ¹ (ft)	75	75	70	60	85	85	85
Max Story Area ² (ft²)	69 k	57 k	54 k	27 k	112 k	85 k	108 k
Total Bldg Area ³ (ft²)	207 k	171 k	162 k	81 k	337 k	256 k	324 k

Assumptions:

¹ NFPA 13 sprinkler increase (IBC 504.2)

² NFPA 13 sprinkler increase (IBC 506.3)

³ Stories 3 or more (IBC 506.4)



Denver University, Burwell Center for Career Achievement
Photo: WoodWorks



Office

Wythe Ave Buildings, NY | Flank Architecture + Development



Hospitality

Lark Hotel, Bozeman | Thinktank Design | Photo: Dan Armstrong



Multi-family

Carbon 12, Portland | Path Architecture | Photo: Andrew Pogue



Industrial

StructureCraft Plant, Abbotsford, BC



[Home](#) > [All Expert Tips](#)

[LinkedIn](#)[Twitter](#)[Facebook](#)[Email](#)

How can I create an efficient structural grid for a mass timber building?

Mass timber products such as cross-laminated timber (CLT), nail-laminated timber (NLT) and glue-laminated timber (glulam) are at the core of a revolution that is shifting how designers think about construction. At no time has materials selection been such an integral aspect of the building designer's daily responsibilities. In addition to its sustainability and light carbon footprint, mass timber has benefits that include enhanced aesthetics, speed of construction and light weight, all of which can positively impact costs. However, to convince building owners and developers that a mass timber solution is viable, the structural design must also be cost competitive. This requires a full understanding of both material properties and manufacturer capabilities.

Mass timber is commonly seen in projects such as offices, schools and tall mixed-use buildings, which often have assumed structural grids. Intended to meet the need for tenant flexibility, these "default" grids align with the capabilities of materials historically used—i.e., steel and concrete. When it comes to laying out a structural grid for mass timber, the square peg/round hole analogy is pertinent. Although a mass timber solution may work economically on many grids conducive to steel/concrete framing, some grid modification may be valuable. Trying to force a mass timber solution on a grid laid out for steel and concrete can result in member size inefficiencies while negating opportunities related to manufacturer capabilities. As such, it is critically important to design a mass timber building as a mass timber building from the start. This requires a thorough understanding of how to best lay out the structural grid, without sacrificing space functionality, to optimize member sizes—but there's more to

[View All Expert Tips](#)

Project Assistance

Our technical experts offer free project support from design through construction, on issues ranging from allowable heights and areas to structural design, lateral systems and fire- or acoustical-rated assemblies.

[Get Assistance >](#)

Ask an Expert

Q: What design and detailing considerations exist when splicing shear wall top plates at wall discontinuities?

A: Disruption of shear wall top plates can occur for many reasons—e.g., the presence of a continuous structural steel column within the wall, installation of plumbing vents, change in wall widths, or a slight jog in wall position. In some cases, a shear wall's top plates are used as chords and/or collectors for a diaphragm, meaning that discontinuities in the top plates create discontinuities in lateral load path.

<http://www.woodworks.org/experttip/2019-efficient-structural-grid/>

The following considerations are based on a post-and-beam frame for occupancies such as offices,



PREFABRICATION & COORDINATION



Architect: HACKER
Image: Structurlam

Fully Prefabricated: North America's First DLT Office

111 East Grand



Image: Neumann Monson Architects courtesy of Ryan Companies

IIIB

- 4 Story
- 64,000 sf
- First DLT office in the US
- 1st spec office in Des Moines in over a decade⁸
- Superstructure all prefabricated for fast erection.
- Lateral system – precast concrete walls & core

Location: Des Moines, IA
Architect: Neumann Monson
Structural Engineer: Raker Rhodes
Mass Timber Engineer: StructureCraft

Fully Prefabricated: North America's First DLT Office

111 East Grand



Image: StructureCraft

IIIB

- 20' x 25' grid
- 2x8 DLT spanning 20 ft
- 40' x 6'-4" DLT panels
- Glulam beams & cols

Just-in-time delivery
ideal for tight sites and urban locations

Location: Des Moines, IA
Architect: Neumann Monson
Structural Engineer: Raker Rhodes
Mass Timber Engineer: StructureCraft

Design Phases

Schematic Design (SD)

- Select lateral system in SD
 - Compatibility w/ fast speed of mass timber
- Responsibility
 - design engineer
 - fabrication
- Installation
 - GC self install?
 - Subcontractor?



The Soto, San Antonio | Photo: StructureCraft



T3 Atlanta | Photo: StructureCraft



Image: WoodWorks



Image: Marcus Kauffman



Image: Alex Schreyer

Hines' Mass Timber Offices Rising in Southeast T3 West Midtown, Atlanta



IV (HT)

- 6 stories Type IV over podium
- 205,000 sf
- DLT floors, glulam frame
- T3 Atlanta replaces concrete with steel braced-frame lateral system to keep up with **fast speed of mass timber erection**




Location: Atlanta, GA
Architect: Hartshorne Plunkard Architects + DLR Group
Structural Engineer: Magnusson Klemencic Associates
Mass Timber Engineer: StructureCraft

Design Development (DD) Phase

Prefabricated Mass Timber

- Digital fabrication needs defined
- Structural & MEP require more detailed designs from engineers and builders
- More Key Details need to be developed

Publicly-funded projects to be competitively bid, early bid the **mass timber supplier** at end of DD or by 50% CD at latest



Mass Timber Cost & Design Optimization Checklists

Design Development

DD Design Optimization Checklist:

- ✓ Material Optimization/ Grids
- ✓ Hybrid Considerations
- ✓ System Coordination
- ✓ Fire Resistance
- ✓ MEP Systems
- ✓ Finish Quality
- ✓ Key Details

DD Cost Optimization Checklist:


- ✓ Less Weight = Cost Savings
- ✓ Schedule Savings = Cost Savings
- ✓ Cost & Value
- ✓ Fabrication
- ✓ Installation & Labor
- ✓ Protection

Digital Fabrication

Design Development (DD)

- Prefabricated panels
- Coordinate all MEP & fire protection penetrations
- Tolerances for wood tighter than steel, conc, & other materials
- Structural connections
- Schedule steel shops so they don't delay mass timber fabrication
- Plan now to reduce on-site labor






Construction Document (CD) Phase

Prefabricated Mass Timber

- Everything is in 3D Model: Structural, MEP & Fire Protection
- Pay extra attention to material systems interaction: timber to concrete to steel including tolerances, timing of shop drawings & responsibility



Moisture Management

Keep Wood Dry & Schedule on Track

- Just-in-time delivery, no storage - wood installed directly from trucks
- Protect connections/ connectors
- Moisture management plan



Reuse panel wraps for covering wood end grains & connections

**Construction Phase Moisture Management,
Section 7.6 NLT Guide (Good Tips for all MT)**

Download:

<https://www.thinkwood.com/products-and-systems/mass-timber/nltguide>

<https://info.thinkwood.com/nlt-design-and-construction-guide-u.s.-version-think-wood-0>



Moisture Management

Keep Wood Dry & Schedule on Track

- Mass timber & light frame
- Design & Construction Moisture Mgmt Checklists in Appendix I & II
- Categorizes material
 - by wetting & drying potential
 - for on-site protection strategies

Moisture Management Guide

Download:

[https://www.bchousing.org/publications/
Wood-Construction-Moisture-
Management-Guide.pdf](https://www.bchousing.org/publications/Wood-Construction-Moisture-Management-Guide.pdf)

<https://www.bchousing.org/publications/Wood-Construction-Moisture-Management-Guide.pdf>



Remove Moisture ASAP

Photo: Lendlease



Panels protected until needed

Photo: Alex Schreyer

Finish Quality: Exposed Structure

Protect the Investment

- Industrial grade appearance, save \$
- Surface coatings
- Temporary Protection
 - Moisture
 - Construction trades



Reduce Risk Optimize Costs

- For the entire project team, not just builders
- Lots of reference documents

Download Checklists at
www.woodworks.org

www.woodworks.org/wp-content/uploads/wood_solution_paper-Mass-Timber-Design-Cost-Optimization-Checklists.pdf

Mass Timber Cost and Design Optimization Checklists

WoodWorks has developed the following checklists to assist in the design and cost optimization of mass timber projects. The design optimization checklists are intended for building designers (architects and engineers), but many of the topics should also be discussed with the fabricators and builders. The cost optimization checklists will help guide coordination between designers and builders (general contractors, construction managers, estimators, fabricators, installers, etc.) as they are estimating and making cost-related decisions on a mass timber project.

Most resources listed in this paper can be found on the WoodForks website. Please see the end notes for URLs.





Keys to Mass Timber Success:

Know Your WHY

Design it as Mass Timber From the Start

Leverage Manufacturer Capabilities

Understand Supply Chain

Optimize Grid

Take Advantage of Prefabrication & Coordination

Expose the Timber

Discuss Early with AHJ

Work with Experienced People

Let WoodWorks Help for Free

Create Your Market Distinction

Questions?

Ricky McLain, PE, SE
Senior Technical Director,
WoodWorks
Ricky.mclain@woodworks.org
802.498.3310

Copyright Materials

This presentation is protected by US
and International Copyright laws.
Reproduction, distribution, display and use of
the presentation without written permission
of the speaker is prohibited.

© The Wood Products Council 2019