



**WoodWorks™**  
WOOD PRODUCTS COUNCIL



# Mass Timber Construction Management: Economics, Logistics & Risk Analysis

**Bruce Lindsey**

Regional Director

Design & Construction Services



Photo: Structurlam



“The Wood Products Council” is a Registered Provider with The American Institute of Architects Continuing Education Systems (AIA/CES), Provider #G516.

Credit(s) earned on completion of this course will be reported to AIA CES for AIA members. Certificates of Completion for both AIA members and non-AIA members are available upon request.

This course is registered with AIA CES for continuing professional education. As such, it does not include content that may be deemed or construed to be an approval or endorsement by the AIA of any material of construction or any method or manner of handling, using, distributing, or dealing in any material or product.

---

Questions related to specific materials, methods, and services will be addressed at the conclusion of this presentation.

# Course Description

---

How do contractors answer the ever-growing demand from architects and ownership groups for mass timber buildings? The growth of this budding industry can be slowed by a lack of will and lack of know-how among seasoned construction professionals who know how to build, understand the onus of “architectural intent,” and must ultimately take on financial responsibility to deliver the dream of a new building system. This presentation will introduce mass timber products and building systems and then consider why some mass timber projects die at concept, what leads to the resistance, and how the development, architectural, engineering, and construction community can overcome assumptions to achieve success with mass timber projects of various scales and typologies. Particular emphasis will be given to preconstruction coordination, holistic approaches to costing and scheduling studies, project delivery methods, and how to achieve the highest level of cost efficiency.

# Learning Objectives

---

1. Understand the preconstruction manager's role in material procurement and MEP coordination of code-compliant mass timber projects.
2. Highlight effective methods of early design-phase cost estimation that keeps mass timber options on the table.
3. Discuss potential construction schedule savings realized through the use of prefabricated mass timber elements.
4. Explore best practices for interaction between manufacturer, design team and preconstruction manager that can lead to cost efficiency and safety on site.

# PRESENTATION OUTLINE

## 1. MASS TIMBER OVERVIEW

- Structural Solutions
- Connections
- Projects
- Products

## 2. CONSTRUCTION MANAGEMENT

- Risk Analysis (Risks & Solutions)
- Economics (What does it cost?)
- Logistics (Schedule & Coordination)

# MASS TIMBER OVERVIEW



## OVERVIEW | TIMBER METHODOLOGIES




Heavy Timber  
Photo: Benjamin Benschneider



Mass Timber  
Photo: John Stamets

Glue Laminated Timber (GLT)



Cross-Laminated Timber (CLT)



Nail-Laminated Timber (NLT)



Photo: Think Wood



Photo: StructureCraft



Photo: LendLease



Photo: Ema Peter

Dowel-Laminated Timber (DLT)



Photo: StructureCraft

Mass plywood panels (MPP)



Photo: Freres Lumber

Decking



Photo: StructureCraft



Photo: LEVER Architecture



Photo: Bernard André  
Photography



Photo: Ema Peter

STRUCTURAL SOLUTIONS | POST, BEAM + PLATE



Photo: Seagate Structures

STRUCTURAL SOLUTIONS | POST + PLATE



Photo: Lendlease



Photo: John Klein

**STRUCTURAL SOLUTIONS | HYBRID LIGHT-FRAME + MASS TIMBER**



Photo: SOM

STRUCTURAL SOLUTIONS | HYBRID STEEL + MASS TIMBER



Photo: Structurlam

**STRUCTURAL SOLUTIONS | HYBRID CONCRETE + MASS TIMBER**

## OVERVIEW | CONNECTIONS



Concealed Connectors



Self Tapping Screws

Photos: Rothoblaas

## OVERVIEW | CONNECTIONS



Beam to Column

Photo: StructureCraft



Photo: Structurlam



Column to Foundation

Photo: Alex Schreyer

## OVERVIEW | CONNECTIONS



Panel to Panel & Supports

Photo: Charles Judd



Photo: Alex Schreyer

# CURRENT STATE OF MASS TIMBER PROJECTS

As of March 2020, **784** multi-family, commercial, or institutional projects have been constructed out of mass / heavy timber across the U.S., or they're currently in design.



**WoodWorks™**  
WOOD PRODUCTS COUNCIL

WOOD PRODUCTS COUNCIL

Stage  
■ Construction Started / Built  
■ In Design

<http://www.woodworks.org/publications-media/building-trends-mass-timber/>






Photo: Nordic Structures

PRECEDENT PROJECTS | UMASS AMHERST DESIGN BUILDING



Photo: ©Albert Vecerka/Esto



Photos: Baumberger Studio/PATH Architecture



Photo: Hines



Photo: Corey Gaffer courtesy Perkins + W



Photos: StructureCraft



Photo: Hartshorne Plunkard Architecture



Photos: Flank




Photos: Swinerton | DJC Oregon

**PRECEDENT PROJECTS | FIRST TECH CREDIT UNION HILLSBORO, OR**



Photos: Michael Elkan | Naturally Wood | UB



Photos: Daniel Shearin | Waugh Thistleton Architects



Photos: Bygg Mesteren | Voll Arkitekter

# MASS TIMBER PRODUCTS



## Glue Laminated Timber (GLT)



Photo: Alex Schreyer

## Glue Laminated Timber (GLT)





Photo: Manasc Isaac Architects/Fast + Epp

## Cross-Laminated Timber (CLT)



Cross-Laminated Timber (CLT)



## Nail-Laminated Timber (NLT)



Photo: StructureCraft

## Nail-Laminated Timber (NLT)



Photo: StructureCraft



Photo: Think Wood



## Dowel-Laminated Timber (NLT)



Photo: StructureCraft

## Mass Plywood Panels (MPP)



## Other Mass Timber Product Options



Glue Laminated Timber  
GLT




Laminated Veneer Lumber  
LVL



Parallel Strand Lumber  
PSL



Laminated Strand Lumber  
LSL



Timber-Concrete Composite  
TCC



Decking

# MASS TIMBER IN THE CODE



## Mass Timber in Low- to Mid-Rise: 1-6 Stories in Construction Types III, IV or V

IBC Table 503: Base Height




IBC Section 504: NFPA 13-Compliant Sprinkler System



IBC Section 505: Mezzanine



IBC Section 510.2: Podium



Tall Mass Timber: Up to 18 Stories in Construction Types IV-A, IV-B or IV-C



18 STORIES  
BUILDING HEIGHT 270'  
ALLOWABLE BUILDING AREA 972,000 SF  
AVERAGE AREA PER STORY 54,000SF

TYPE IV-A



12 STORIES  
BUILDING HEIGHT 180 FT  
ALLOWABLE BUILDING AREA 648,000 SF  
AVERAGE AREA PER STORY 54,000SF

TYPE IV-B



9 STORIES  
BUILDING HEIGHT 85'  
ALLOWABLE BUILDING AREA 405,000 SF  
AVERAGE AREA PER STORY 45,000 SF

TYPE IV-C



TYPE IV- HT

IBC 2015

IBC 2021

BUSINESS OCCUPANCY [GROUP B]

\*BUILDING FLOOR-TO-FLOOR HEIGHTS ARE SHOWN AT 12'-0" FOR ALL EXAMPLES FOR CLARITY IN COMPARISON BETWEEN 2015 TO 2021 IBC CODES.

# Tall Wood Buildings in the 2021 IBC *Up to 18 Stories of Mass Timber*

Scott Brannen, Ph.D., SE, WoodWorks - Wood Products Council • Matt Timmers, SE, John A. Martin & Associates  
• Dennis Richardson, PE, CBD, CASp, American Wood Council

In January 2019, the International Code Council (ICC) approved a set of proposals to allow tall wood buildings as part of the 2021 International Building Code (IBC). Based on these proposals, the 2021 IBC will include three new construction types—Type IV-A, IV-B and IV-C—allowing the use of mass timber or noncombustible materials. These new types are based on the previous Heavy Timber construction type (renamed Type IV-HT) but with additional fire-resistance ratings and levels of required noncombustible protection. The code will include provisions for up to 18 stories of Type IV-A construction for Business and Residential Occupancies.

Based on information first published in the Structural Engineers Association of California (SEAO-C) 2018 Conference Proceedings, this paper summarizes the background to these proposals, technical research that supported their adoption, and resulting changes to the IBC and product-specific standards.

## Background: ICC Tall Wood Building Ad Hoc Committee

Over the past 10 years, there has been a growing interest in tall buildings constructed from mass timber materials (Brannen 2013, Timmers 2015). Around the world there




# WoodWorks Tall Wood Design Resource

[http://www.woodworks.org/wp-content/uploads/wood\\_solution\\_paper-TALL-WOOD.pdf](http://www.woodworks.org/wp-content/uploads/wood_solution_paper-TALL-WOOD.pdf)

PROJECTIONS			
Via Carni	Milan, Italy	9	2013



Mass Timber’s Fire-Resistive Performance is Well-Tested, Documented and Recognized via Code Acceptance



Source: AWC’s TR 10

**Table 16.2.1A Char Depth and Effective Char Depth (for  $\beta_n = 1.5$  in./hr.)**

Required Fire Resistance (hr.)	Char Depth, $a_{char}$ (in.)	Effective Char Depth, $a_{eff}$ (in.)
1-Hour	1.5	1.8
1½-Hour	2.1	2.5
2-Hour	2.6	3.2

Source: AWC’s NDS



Credit: David Barber, ARUP



## Fire-Resistive Design of Mass Timber Members

Code Applications, Construction Types and Fire Ratings

Richard McClary, P.E., SE • Senior Technical Director • WoodWorks  
Scott Reineman, Ph.D., P.E., SE • Senior Technical Director • WoodWorks

For many years, exposed heavy timber framing elements have been permitted in U.S. buildings due to their inherent fire-resistance properties. The predictability of wood's char rate has been well-established for decades and has long been recognized in building codes and standards.

Today, one of the exciting trends in building design is the growing use of mass timber—i.e., large solid wood panel products such as cross laminated timber (CLT) and nail-laminated timber (NLT)—for floor, wall and roof construction. Like heavy timber, mass timber products have inherent fire resistance that allows them to be left exposed and still achieve a fire-resistance rating. Because of their strength and dimensional stability, these products also offer a low-carbon alternative to steel, concrete, and masonry for many applications. It is this combination of exposed structure and strength that developers and designers across the country

are leveraging to create innovative designs with a warm yet modern aesthetic, often for projects that go beyond traditional norms of wood design.

This paper has been written to support architects and engineers exploring the use of mass timber for commercial and multi-family construction. It focuses on how to meet fire-resistance requirements in the International Building Code (IBC), including calculation and testing-based methods. Unless otherwise noted, references refer to the 2018 IBC.

### Mass Timber & Construction Type

Before demonstrating fire-resistance ratings of exposed mass timber elements, it's important to understand under what circumstances the code currently allows the use of mass timber in commercial and multi-family construction.

A building's assigned construction type is the main indicator of where and when all wood systems can be used. IBC Section 602 defines five main options (Type I through V) with all but Type IV having subcategories A and B. Types III and V permit the use of wood framing throughout much of the structure and both are used extensively for modern mass timber buildings.

**Type III (IBC 602.3)** – Timber elements can be used in floors, roofs and interior walls. Fire-retardant-treated wood (FRTW) framing is permitted in exterior walls with a fire-resistance rating of 2 hours or less.

**Type V (IBC 602.5)** – Timber elements can be used throughout the structure, including floors, roofs and both interior and exterior walls.

**Type IV (IBC 602.4)** – Commonly referred to as "Heavy Timber" construction, this option



Carter/D | Portland, Oregon  
Kaiser Group | Park Architecture  
Munoz Structural Engineering

## Mass Timber Fire Design Resource

- Code compliance options for demonstrating FRR
- Updated as new tests are completed
- Free download at [woodworks.org](https://woodworks.org)

# MASS TIMBER CONSTRUCTION MANAGEMENT



**RISK  
ANALYSIS**

**ECONOMICS**

**LOGISTICS**

### THREE KEY POINTS:

1. Mass timber is a custom building system, not a commodity.
2. Select the right partners for your project.
3. Assess projects holistically when estimating costs.

# Risk: Cost Analysis of Structure Only



$\$/\text{SF}$



$\$/\text{SF}$


# Risk Mitigation: Total Project Cost Analysis

## CONSIDERATIONS:

- Ceiling Treatment
- Floor Topping
- HVAC System & Route
- Foundation Size
- Soil Improvements
- Exterior Skin Coordination
- Value of Time



# Risk: Design-Bid-Build Procurement



# Risk Mitigation: Trade Partner/Master Builder Approach



# Procurement Strategy is Key to Success



# Risk: Perception of a Commoditized Material



# Risk Mitigation: Embrace the Prefab Advantage



# Risk: Lack of Supply Chain Understanding

I don't have  
any historic  
cost data for  
this structural  
system.

Who makes  
this stuff?  
How do you  
procure it?



Photo: Swinerton

# Risk Mitigation: Complementary Procurement

GC Hires  
Turnkey Mass Timber  
Subcontractor

GC Buys Material  
GC Self-Performs Install  
GC Coordinates

GC Buys Material  
GC Subcontracts Labor  
GC Coordinates

## RISK SPECTRUM



Hiring Experience  
Single Point of Responsibility



Prequalified Capacity of Sub  
Less Potential for Mark-Up



Hiring Experience  
Single Point of Responsibility  
Financial Security of strong GC



Lack of familiarity with supply chain  
Steep learning curve for coordination



Potential Added Mark-Up



Multiple layers of coordination  
Prequalified Capacity of Sub

# Schedule Savings for Rough-In Trades




Image: Swinerton






Photo: WoodWorks

# Anatomy of a Turnkey Mass Timber Package



# Material (Direct Cost)




Turnkey Mass Timber Package



or



# Labor (Direct Cost)




Turnkey Mass Timber Package



Photo: Swinerton

# Equipment (Direct Cost)



Turnkey Mass Timber Package

Source: Swinerton








Photo: Swinerton



Photo: Alex Schreyer

# Project Overhead



Photos: Swinerton

# Value Analysis

$$\textit{Value} = \frac{\uparrow \textit{Function} + \uparrow \textit{Aesthetics}}{\downarrow \textit{Cost}}$$



Photo: RMW Architecture & Interiors

# Value Analysis

$$\text{Value Engineering} = \frac{\downarrow \text{Function} + \downarrow \text{Aesthetics}}{\downarrow \text{Cost}}$$



# Value: Program

Level 1



Level 2



## Concept Plan

Hillsboro Community Center at 53rd Ave.

May 03, 2018

opsis

# Cost: Construction Type

**TABLE 601**  
Fire Resistance Rating Requirements for Building Elements (Hours)

Building Element	I-A	I-B	III-A	III-B	IV-A	IV-B	IV-C	IV-HT	V-A	V-B
Primary Structural Frame	3*	2*	1	0	3*	2	2	HT	1	0
Ext. Bearing Walls	3*	2*	2	2	3*	2	2	2	1	0
Int. Bearing Walls	3*	2*	1	0	3*	2	2	1/HT	1	0
Floor Construction	2	2*	1	0	2	2	2	HT	1	0
Roof Construction	1.5*	1*	1	0	1.5	1	1	HT	1	0

Exposed Mass Timber  
Elements

None    20-40%    Most    All


Baseline  
0hr & HT



+\$10/SF  
1hr & maybe 2hr



+\$12-15/SF  
2hr FRR




Cost Source: Swinerton

\*These values can be reduced based on certain conditions in IBC 403.2.1, which do not apply to Type IV buildings.

# Value: Open Floor Plan




# Cost: Structural System & Grid



Baseline

12'-6" Glulam Spacing

5.5" CLT



\$ +5%

15' Glulam Spacing

7" CLT

# Value: Perimeter Glazing



Photos: Mark Bitterman



# Tolerances: Interface with Other Structural Materials



Photos: Swinerton

# SCHEDULE



# Procurement Logic for Scheduling

**Shop drawings, Planning, Fabrication, Delivery**

**Mass  
Timber  
Installation**

Nov

Dec

Jan

Feb

Mar

Apr

May

Jun

Jul

Aug

Sep



Source: Swinerton

Example 6 Story Type IIIA Project

# What are the schedule drivers on a mass timber project?



# Schedule Impacts: Translating 2D to 3D




Photos: Swinerton

# Schedule Impacts: Hybrid Structures



Photos: Swinerton

# Embracing BIM for Fabrication



Photos: Swinerton

Is there a schedule savings with a mass timber structure compared to other structural systems?



# Overall Project Cost Analysis: 12 Story Type IV-B

	MASS TIMBER	PT CONCRETE	* MASS TIMBER SAVINGS VS. PT CONCRETE (%)
DIRECT COST OF WORK	86,997,136	85,105,091	2.2%
PROJECT OVERHEAD	9,393,750	11,768,750	-20.2%
ADD-ONS	8,387,345	8,429,368	-0.5%
Total	104,778,231	105,303,209	-0.5%

Source: Swinerton

*\* Includes 2 layers of gyp on 80% of interior surfaces*



Credit: DLR Group | Fast + Epp | Swinerton

# Overall Project Schedule Analysis: 12 Story Type IV-B



# Schedule Impact on Cost | Value of Time

A large scale MT project can be up to 2% higher in direct costs, but a minimum of 20% lower in project overhead costs. The net result is cost-neutrality and higher value.

# Early Move-In for Rough-In Trades.



Photos: Swinerton

# Holistic Schedule Analysis

Shorter Schedule = Lower General Conditions Costs



# SITE PLANNING



QA/QC



Photo: Swinerton

# PICK PLAN



Photo: Swinerton

# LOGISTICS PLANNING



Photo: Swinerton

# MATERIAL DELIVERY




Photo: Swinerton

# SITE ORGANIZATION & STAGING

An aerial photograph of a construction site. Large stacks of materials, likely steel beams or pipes, are covered in bright green tarps. The stacks are arranged in a grid-like pattern on a paved surface. Three workers in safety gear (hard hats, orange vests, and tool belts) are visible. Two workers stand near the top right, looking at a set of plans. A third worker is in the bottom left, working with yellow straps. A white vehicle is partially visible in the bottom right corner. The background shows a dirt embankment and some vegetation. The text "SITE ORGANIZATION & STAGING" is overlaid in a blue box in the top left corner.

Photo: Swinerton

# Sequencing



Credit: Swinerton

# Material Protection

Painting steel

Taping joints

Protect end cuts of timber



Photo: Swinerton



Photo: Alex Schreyer



MASS TIMBER | TRAINING THE WORKFORCE

**This concludes The American  
Institute of Architects  
Continuing Education  
Systems Course**

**Bruce Lindsey**

**phone: (704) 877- 6255**

**[bruce@woodworks.org](mailto:bruce@woodworks.org)**



**WoodWorks™**  
**WOOD PRODUCTS COUNCIL**



Designing a wood building?  
Ask us anything.



**WoodWorks™**  
WOOD PRODUCTS COUNCIL

FREE PROJECT SUPPORT | EDUCATION | RESOURCES

[woodworks.org](http://woodworks.org) | [help@woodworks.org](mailto:help@woodworks.org)



You build it, we'll  
help you. That's the  
WoodWorks difference.

© 2014 WoodWorks. All rights reserved.  
www.woodworks.org

# Manufacturing and Supply Contacts

Contact me or visit  
[woodworks.org](http://woodworks.org)  
for more information



# Mass Timber Construction Manual

(release scheduled for late 2020)

- Educational content aimed at the General Contractor and Developer to better understand, estimate, and construct profitably with mass timber.



# **Advancing Mass Timber Construction 2020**

**September 29<sup>th</sup> and 30<sup>th</sup>, 2020**

- WoodWorks has partnered with Hanson-Wade to provide a digital conference covering all aspects of mass timber buildings.
- Join dozens of building owners, designers, contractors, and timber manufacturers with a shared interest in innovative wood systems.
- Learn about best practices for every stage of the project lifecycle, from improving buy-in, through optimizing design, manufacture and installation to build faster, on budget and to scope every time.

For more information or to register, visit

*[Woodworks.org](https://www.woodworks.org)*

# Questions?

Bruce Lindsey

phone: (704) 877- 6255

[bruce@woodworks.org](mailto:bruce@woodworks.org)



**WoodWorks™**  
WOOD PRODUCTS COUNCIL





# Copyright Materials

This presentation is protected by US  
and International Copyright laws.  
Reproduction, distribution, display and use of  
the presentation without written permission  
of the speaker is prohibited.

© The Wood Products Council 2019