



## > Mass Timber Construction Management: Economics, Logistics & Risk Analysis

Archie Landreman  
WoodWorks



"The Wood Products Council" is a Registered Provider with The American Institute of Architects Continuing Education Systems (AIA/CES), Provider #G516.

Credit(s) earned on completion of this course will be reported to AIA/CES for AIA members. Certificates of Completion for both AIA members and non-AIA members are available upon request.

This course is registered with AIA/CES for continuing professional education. As such, it does not include content that may be deemed or construed to be an approval or endorsement by the AIA of any material of construction or any method or manner of handling, using, distributing, or dealing in any material or product.

Questions related to specific materials, methods, and services will be addressed at the conclusion of this presentation.



### Course Description

How do contractors answer the ever-growing demand from architects and ownership groups for mass timber buildings? The growth of this budding industry can be slowed by a lack of will and lack of know-how among seasoned construction professionals who know how to build, understand the onus of "architectural intent," and must ultimately take on financial responsibility to deliver the dream of a new building system. This presentation will introduce mass timber products and building systems and then consider why some mass timber projects die at concept, what leads to the resistance, and how the development, architectural, engineering, and construction community can overcome assumptions to achieve success with mass timber projects of various scales and typologies. Particular emphasis will be given to preconstruction coordination, holistic approaches to costing and scheduling studies, project delivery methods, and how to achieve the highest level of cost efficiency.

### Learning Objectives

1. Understand the preconstruction manager's role in material procurement and MEP coordination of code-compliant mass timber projects.
2. Highlight effective methods of early design-phase cost estimation that keeps mass timber options on the table.
3. Discuss potential construction schedule savings realized through the use of prefabricated mass timber elements.
4. Explore best practices for interaction between manufacturer, design team and preconstruction manager that can lead to cost efficiency and safety on site.

## PRESENTATION OUTLINE

### 1. MASS TIMBER OVERVIEW

- Structural Solutions
- Connections
- Projects
- Products

### 2. CONSTRUCTION MANAGEMENT

- Risk Analysis (Risks & Solutions)
- Economics (What does it cost?)
- Logistics (Schedule & Coordination)



#### OVERVIEW | TIMBER METHODOLOGIES



Heavy Timber  
Photo: Benjamin Benschneider



Mass Timber  
Photo: John Stamets

Glue Laminated Timber (GLT)



Cross-Laminated Timber (CLT)



Nail-Laminated Timber (NLT)



Photo: Think Wood



Photo: StructureCraft



Photo: Lend Lease



Photo: Enra Peter

Dowel-Laminated Timber (DLT)



Photo: StructureCraft

Mass plywood panels (MPP)



Photo: Freres Lumber

Decking



Photo: StructureCraft



Photo: LEVER Architecture



Photo: Bernard André  
Photo: wawoo



OVERVIEW | MANUFACTURING



Photo: Ema Peter

STRUCTURAL SOLUTIONS | POST, BEAM + PLATE



Photo: Ingeborg Struetz

STRUCTURAL SOLUTIONS | POST + PLATE



STRUCTURAL SOLUTIONS | HONEYCOMB



STRUCTURAL SOLUTIONS | HYBRID LIGHT-FRAME • MASS TIMBER



STRUCTURAL SOLUTIONS | HYBRID STEEL • MASS TIMBER



STRUCTURAL SOLUTIONS | HYBRID CONCRETE • MASS TIMBER

OVERVIEW | CONNECTIONS



Concealed Connectors



Self Tapping Screws

Photos: Rothoblaas

OVERVIEW | CONNECTIONS



Beam to Column

Photo: StructureCraft



Photo: Structurform

OVERVIEW | CONNECTIONS



Column to Foundation

Photo: Alex Schreyer

OVERVIEW | CONNECTIONS




Panel to Panel & Supports

Photo: Charles Judd



Photo: Alex Schreyer



PRECEDENT PROJECTS | UMASS AMHERST DESIGN BUILDING

Photo: Nordic Structures



PRECEDENT PROJECTS | UMASS AMHERST DESIGN BUILDING

Photo: ©Albert Vecerka/Esto



PRECEDENT PROJECTS | CARBON 12 | PORTLAND, OR



Photos: Baumberger Studio/PATH Architecture



PRECEDENT PROJECTS | T3 MINNEAPOLIS

Photo: Hines



PRECEDENT PROJECTS | T3 MINNEAPOLIS

Photo: Corey Geller courtesy Perkins + VI



PRECEDENT PROJECTS | T3 ATLANTA

Photos: StructureCraft



Photo: Harborthome Plunkard Architecture



PRECEDENT PROJECTS | 360 WYTHE BROOKLYN, NY



Photos: Flank





Photos: Swinerton | DUC Oregon

PRECEDENT PROJECTS | FIRST TECH CREDIT UNION HILLSBORO, OR



Photos: Michael Ekan | Naturally Wood | UB

PRECEDENT PROJECTS | BROCK COMMONS



Photos: Daniel Shearin | Waugh Thistleton Architects

PRECEDENT PROJECTS | DALSTON WORKS



Photos: Bygg Mesteren | Vol Arkitektur

PRECEDENT PROJECTS | MJOSTARNET NORWAY



## MASS TIMBER PRODUCTS




Glue Laminated Timber (GLT)



Glue Laminated Timber (GLT)




Photo: Manasic Isaac Architects/Fast + Epp



Cross-Laminated Timber (CLT)



Cross-Laminated Timber (CLT)



Nail-Laminated Timber (NLT)



Nail-Laminated Timber (NLT)




Photo: Think Wood

Dowel-Laminated Timber (DLT)



Photo: StructureCraft


Mass Plywood Panels (MPP)



Photos: Ferries Lumber



Other Mass Timber Product Options



Photos: StructureCraft

## MASS TIMBER IN THE CODE



### BUILDING CODE APPLICATIONS | CONSTRUCTION TYPE

Mass Timber in Low- to Mid-Rise: 1-6 Stories in Construction Types III, IV or V





## MASS TIMBER CONSTRUCTION MANAGEMENT

**RISK ANALYSIS**

Threats to mass timber projects  
Strategic project delivery

**ECONOMICS**

Holistic project estimating  
Anatomy of a mass timber package

**LOGISTICS**

Design Engagement  
Schedule  
Site Planning

## Mass Timber Construction Management

**RISK ANALYSIS****ECONOMICS****LOGISTICS**

## THREE KEY POINTS:

1. Mass timber is a custom building system, not a commodity.
2. Select the right partners for your project.
3. Assess projects holistically when estimating costs.

## Risk: Cost Analysis of Structure Only



\$/SF



\$/SF

Image: GBD Architects

## Risk Mitigation: Total Project Cost Analysis

**CONSIDERATIONS:**

- Ceiling Treatment
- Floor Topping
- HVAC System & Route
- Foundation Size
- Soil Improvements
- Exterior Skin Coordination
- Value of Time



Risk: Design-Bid-Build Procurement



Risk Mitigation: Trade Partner/Master Builder Approach



Procurement Strategy is Key to Success



Risk: Perception of a Commoditized Material






### Risk Mitigation: Embrace the Prefab Advantage



### Risk: Lack of Supply Chain Understanding




### Risk Mitigation: Complementary Procurement



### Schedule Savings for Rough-In Trades




### Anatomy of a Turnkey Mass Timber Package




Source: Swinerton


### Material (Direct Cost)



Source: Swinerton



### Labor (Direct Cost)




Source: Swinerton



Photo: Swinerton

### Equipment (Direct Cost)



Source: Swinerton




Photo: Swinerton



Photo: Alex Schreyer

## Project Overhead



Source: Swinerton



Photos: Swinerton

## Value Analysis

$$Value = \frac{\uparrow Function + \uparrow Aesthetics}{\downarrow Cost}$$



## Value Analysis

$$Value Engineering = \frac{\downarrow Function + \downarrow Aesthetics}{\downarrow Cost}$$



## Value: Program







Value: Perimeter Glazing



Photo: Mark Biteman

### Tolerances: Interface with Other Structural Materials



Photo: Swinerton



Photo: Swinerton


### SCHEDULE

## Procurement Approach Determines Schedule



## Procurement Approach Determines Schedule


Example 6 Story Type IIIA Project



Design-Bid-Build Procurement

## Procurement Approach Determines Schedule

Example 6 Story Type IIIA Project



Design-Build/Design-Assist Procurement

## Procurement Logic for Scheduling



Example 6 Story Type IIIA Project



What are the schedule drivers on a mass timber project?



Schedule Impacts: Translating 2D to 3D



Photo: Sauerborn

Schedule Impacts: Hybrid Structures



Photo: Sauerborn

Is there a schedule savings with a mass timber structure compared to other structural systems?



Photo: StructureCraft Builders

## Overall Project Cost Analysis: 12 Story Type IV-B

	MASS TIMBER	PT CONCRETE	MASS TIMBER SAVINGS VS. PT CONCRETE (%)
DIRECT COST OF WORK	\$6,997,126	\$6,105,091	2.2%
PROJECT OVERHEAD	9,393,750	11,768,750	-20.2%
ADD-ONS	8,387,346	8,429,368	-0.5%
<b>Total</b>	<b>104,776,231</b>	<b>105,303,209</b>	<b>-0.5%</b>

Source: Swinerton

\* Includes 2 layers of gyp on 80% of interior surfaces



## Overall Project Schedule Analysis: 12 Story Type IV-B



## Schedule Impact on Cost | Value of Time

A large scale MT project can be up to 2% higher in direct costs, but a minimum of 20% lower in project overhead costs. The net result is cost-neutrality and higher value.



## Early Move-In for Rough-In Trades.



### Embracing BIM for Fabrication




Photo: Swinerton

### Holistic Schedule Analysis

Shorter Schedule = Lower General Conditions Costs



Photo: Swinerton

### SITE PLANNING



Photo: Swinerton

### QA/QC



Photo: Swinerton

PICK PLAN



SITE ORGANIZATION &amp; STAGING



LOGISTICS PLANNING



MATERIAL DELIVERY



## Sequencing



## Material Protection

Painting steel  
Taping joints  
Protect end cuts of timber



MASS TIMBER | TRAINING THE WORKFORCE





### Copyright Materials

This presentation is protected by US and International Copyright laws. Reproduction, distribution, display and use of the presentation without written permission of the speaker is prohibited.

© The Wood Products Council 2019