

DESIGN ENGAGEMENT

Building the Team and Managing the Design

BRAD NILE, AIA

Andersen Construction

Kevin Bittenbender

Bensonwood

*Disclaimer: This Presentation was developed by a third party and
is not funded by WoodWorks or the Softwood Lumber Board.*

Portland, OR



Mass Timber Construction Management: Design through Project Close Out

Presented by Brad Nile and Kevin Bittenbender

Disclaimer: This presentation was developed by a third party and is not funded by WoodWorks or the Softwood Lumber Board.

“The Wood Products Council” is a Registered Provider with The American Institute of Architects Continuing Education Systems (AIA/CES), Provider #G516.

Credit(s) earned on completion of this course will be reported to AIA CES for AIA members. Certificates of Completion for both AIA members and non-AIA members are available upon request.

This course is registered with AIA CES for continuing professional education. As such, it does not include content that may be deemed or construed to be an approval or endorsement by the AIA of any material of construction or any method or manner of handling, using, distributing, or dealing in any material or product.

Questions related to specific materials, methods, and services will be addressed at the conclusion of this presentation.



Course Description

Innovations in mass timber construction are offering new opportunities for the building industry. Products such as cross-laminated timber (CLT) and glue-laminated timber (glulam) combine multiple laminations of lumber to produce solid timber elements such as floor and wall panels, beams, and columns. These elements have high strength-to-weight ratios, allowing them to replace more traditional construction materials while providing sustainable systems that can meet code criteria for acoustics, fire-resistance, seismic performance, energy efficiency, and more. However, while design and code aspects of mass timber receive a great deal of focus, it is the construction aspects that often decide whether a project goes forward. Mass timber construction has similarities to other systems, but it also has unique attributes—and a complete understanding of the differences is key to efficient project cost estimation and efficient construction. This in-depth, multi-faceted workshop will explore mass timber from design through preconstruction, fabrication, erection, and project close-out. After setting the stage with an overview of mass timber products and sustainability attributes, discussion will focus on construction topics, including risk analysis, cost case studies design team interaction, cost optimization, scheduling, site planning, and other logistics. Intended for construction industry professionals looking to gain a deep understanding of the unique attributes of mass timber construction, this workshop will leave attendees with information they need to successfully bid and construct a mass timber project.

Learning Objectives

1. Understand the preconstruction manager's role in material procurement and coordination of trades for code-compliant mass timber projects.
2. Highlight effective methods of early design-phase cost estimation and building official interaction on code compliance topics that keep mass timber options on the table.
3. Discuss potential construction schedule savings and construction fire safety practices realized through the use of prefabricated mass timber elements.
4. Explore best practices for interaction between manufacturer, design team and preconstruction manager that can lead to cost efficiency and safety on site.



“

**Big breakthroughs
happen when what
is suddenly
possible meets
what is desperately
necessary.**

Thomas Friedman

*Bensonwood
Keene, NH*

ANDERSEN CONSTRUCTION

PORTLAND, OR • SEATTLE, WA • BOISE, ID



BENSONWOOD

KEENE, NH





Corvallis, OR


INDUSTRY CHALLENGES

What solutions can we adopt from other industries?

- What are the challenges?
- What are the solutions?

Construction productivity 1950-2012

Real productivity (GDP value-add per employee) by industry in the US
Indexed; 1950 = 1.0



A Challenged History:

Built-in Inefficiency

- Weather-based delays and shutdowns
- Linear Process
- Raw materials to finished product under difficult conditions

Skill Degradation

- Extreme personnel turnover rates (20%-60%)
- Majority of workers have minimal education
- Lack of education, skills & attitude for new demands
- Minimal or zero requirements

Poor Quality

- Buildings are the most defective products consumers purchase.
- 15% - 80% serious defect rate
- Decades-long industry culture of accepted compromise



CHALLENGES:

Field Labor

- Availability
- Skill
- Cost
- Productivity

Construction Materials

- Cost
- Availability
- Sustainability



- 2014, Portland, OR
- Fully digitized concrete structure
- 100% prefab facade without the possibility of field verification

SOLUTIONS:

Fully “Digitized” Structure

- Model based survey & layout
- Subtrade Coordination
- Machine Files
- Off-site fabrication

Collaborative Delivery

- Design team buy-in
- Contractor buy-in
- Early trade partners
- All elements modeled
- Early and continuous planning

Other Industries Get It




Cruise ship bathroom pod



Subassemblies built in a controlled environment

Learn From Everywhere



Elsewhere: European Mass Timber



*Hermann Blumer,
Timber Engineer
Switzerland*



Models are an extension of their design and carpentry expertise.



***Blumer-Lehmann
Swatch Omega timber in the shop...
Gossau, Switzerland***





*From
ArchDaily*

***Swatch Omega Headquarters
Shigeru Ban Architect
Biel, Switzerland***

Intersection of Strategies

Design | Build | Deliver | Digital Fabrication | Offsite





VS

Site Process

1. **Layout from plans**
2. **Cut**
3. **Attach**
4. **Measure**
5. **Order**
6. **Wait**
7. **Install**
8. **Measure**
9. **Cut**
10. **Fit**
11. **Repeat...**


Everything Modeled

Plan, Deliver, and LEAD



THE POWER OF BIM

- Design = simulated building
- Automated PM information - costs, supply chain, shipping, etc.
- Automated cutting and shaping machine code



North Adams, MA
Bensonwood,



MADE IN THE SAME SHOP

Models now drive woodworking tools and off-site fabrication - from cheese boards, to shear walls, to facade panels.

BIM to CNC

Our Tireless Workers



Bensonwood • Walpole, NH




Bensonwood • Keene, NH

THE MODEL BECOMES THE BUILDING

- The shared work space for all contributors & team members
- First built in the model, and then assembled in the field
- Machine files are as close as we can get to 3D printing





Layout, cutting & optimization

*Bensonwood
Keene, NH*

The image shows a large industrial facility, likely a lumber mill or warehouse, with a high ceiling and a complex network of steel beams. A prominent blue overhead crane system spans the width of the building. In the foreground and middle ground, there are numerous stacks of light-colored lumber, organized on pallets. In the background, various pieces of industrial machinery are visible, including what appears to be a saw or planer. A large banner on the right wall commemorates a 40th anniversary.

Material Handling


Automated inventory management

Bensonwood
Keene, NH


Case Studies & Examples

Rocking Shearwalls – Shop installation

Boundary Anchorage and Energy Dissipation System



Corvallis, OR




Corvallis, OR






**If part of the building, it
MUST be included in the
model.**

- What is the source of the model?
- Interface surfaces
- Un-modeled elements lead to issues
- Components of light weight
- Appropriately timed coordination is the key
- Figure out the MEP strategy along with the structural frame














Oregon State University • Corvallis, OR



Engagement of Team for System Decisions

- Project Goals
- Code Constraints
 - Building Type
 - 1 or 2 hour frame?
 - Allowable Height
- Energy performance
- Carbon Sequestration
- Third party certifications
- Lateral system selection
 - Braced frames
 - Concrete cores
 - CLT shear walls
- All timber structure
- Composite structure
- Bay layout & beam orientation
- Preferred details
- Schedule

Case Studies & Examples

MEP routing designed WITH the framing layout design.



Utility gap and beam-free colonnade.



District Office, HACKER - Portland, OR





Portland, OR





Early digital collaboration mean better decisions...

EXPOSED STRUCTURE STRATEGY

MECHANICAL SYSTEM SELECTION

SYSTEMS DISTRIBUTION STRATEGY


- Vertical risers
- Horizontal Distribution

CONSTRUCTABILITY

- Timber connection details
- Moisture Mitigation Planning

ASSIGNED SYSTEM PATHWAYS

- Sprinklers
- Vertical Electrical
- Horizontal Electrical
- Plumbing
- Fire alarm and electrical




Case Studies & Examples

Design/Build Mass Plywood Stair

Portland, OR

1. BIG IDEA
2. Sketch
3. Model
4. Review
5. Correct
6. Final Review
7. Final Check
8. Prepare Machine Files
9. Fabricate
10. Install



Model snapshot of the machine files



All components factory cut...



Feature Stair
HACKER
Portland, OR



Freres Plywood,
Lyons OR

Prototype Development

- First-time Components
- Engineering Verification
- Machine and material limitations





Prototype Development

Detailed mock from the final model

Objectives:

1. Validate connector fire protection.
2. Further the team understanding.
3. Fit and finish confirmation.



Bath & Mechanical Room Pods



*Bensonwood
Walpole, NH*

Bathroom Pods Montage

*Bensonwood
Walpole, NH*





***Cartridge
assembly***




On-Site



***Cartridge
Installation***

An integrated design phase = EFFICIENT CONSTRUCTION

- Productivity
- Reduced site impact
- Less waste





KRUSE

Portland, OR



Portland, OR





Site Assembly

*Bensonwood
North Adams, MA*





North Adams, MA



North Adams, MA



Important Differences

ON-SITE

- Schedule allows for field changes
- Each step adjusts to previous dimension and (in)accuracy

VS

OFF-SITE

- Less design flexibility
- Accuracy is paramount - site portion affect install fit
- Cost may or may not be higher, however time=\$
- Anticipate need to protect installed finish materials
- Design the schedule and share extensively

Concluding Thoughts:

1. Assemble and integrated project team.
2. Get the code designation right.
3. Solve the long spans first.
4. Examine bay spacing for efficiency.
5. Model everything!
6. Integrate MEPS.
7. Uniform, efficient details.
8. Orchestrate the schedule.
9. Plan ahead for stain prevention and moisture management.

Portland, OR



Thank you for your participation.

BRAD NILE, AIA

Andersen Construction

bnile@andersen-const.com

Kevin Bittenbender

Bensonwood