




Mass Timber Construction Management: Economics, Logistics & Risk Analysis

Archie Landreman, CSI
WoodWorks



1

"The Wood Products Council" is a Registered Provider with The American Institute of Architects Continuing Education Systems (AIA/CES), Provider #G516.

Credit(s) earned on completion of this course will be reported to AIA/CES for AIA members. Certificates of Completion for both AIA members and non-AIA members are available upon request.

This course is registered with AIA/CES for continuing professional education. As such, it does not include content that may be deemed or construed to be an approval or endorsement by the AIA of any material of construction or any method or manner of handling, using, distributing, or dealing in any material or product.

Questions related to specific materials, methods, and services will be addressed at the conclusion of this presentation.



2

Course Description

How do contractors answer the ever-growing demand from architects and ownership groups for mass timber buildings? The growth of this budding industry can be slowed by a lack of will and lack of know-how among seasoned construction professionals who know how to build, understand the onus of "architectural intent," and must ultimately take on financial responsibility to deliver the dream of a new building system. This presentation will introduce mass timber products and building systems and then consider why some mass timber projects die at concept, what leads to the resistance, and how the development, architectural, engineering, and construction community can overcome assumptions to achieve success with mass timber projects of various scales and typologies. Particular emphasis will be given to preconstruction coordination, holistic approaches to costing and scheduling studies, project delivery methods, and how to achieve the highest level of cost efficiency.

3

Learning Objectives

1. Understand the preconstruction manager's role in material procurement and MEP coordination of code-compliant mass timber projects.
2. Highlight effective methods of early design-phase cost estimation and building official interaction on code compliance topics that keep mass timber options on the table.
3. Discuss potential construction schedule savings and construction fire safety practices realized through the use of prefabricated mass timber elements.
4. Explore best practices for interaction between manufacturer, design team and preconstruction manager that can lead to cost efficiency and safety on site.

4

PRESENTATION OUTLINE

1. MASS TIMBER OVERVIEW

- Structural Solutions
- Connections
- Projects
- Products

2. CONSTRUCTION MANAGEMENT

- Risk Analysis (Risks & Solutions)
- Economics (What does it cost?)
- Logistics (Schedule & Coordination)

5

MASS TIMBER OVERVIEW



6

OVERVIEW | TIMBER METHODOLOGIES



Light Wood-Frame
Photo: WoodWorks



Heavy Timber
Photo: Benjamin Benschneider



Mass Timber
Photo: John Stamets

7

Glue Laminated Timber (Glulam)
Beams & columns



Cross-Laminated Timber (CLT)
Solid sawn laminations



Cross-Laminated Timber (CLT)
SCL laminations



Photo: Freres Lumber



Photo: StructureCraft



Photo: Landmark



Photo: LEVERArchitecture

8

Dowel-Laminated Timber (DLT)



Photo: StructureCraft

Nail-Laminated Timber (NLT)



Photo: Think Wood

Glue-Laminated Timber (GLT)
Plank orientation



Photo: StructureCraft



Photo: StructureCraft



Photo: Ema Peter



Photo: Ema Peter

9



OVERVIEW | MANUFACTURING

10




Photo: Ema Peter

STRUCTURAL SOLUTIONS | POST, BEAM + PLATE

11




Photo: Ema Peter

STRUCTURAL SOLUTIONS | POST + PLATE

12



STRUCTURAL SOLUTIONS | HONEYCOMB

13



STRUCTURAL SOLUTIONS | HYBRID LIGHT-FRAME + MASS TIMBER

14



STRUCTURAL SOLUTIONS | HYBRID STEEL + MASS TIMBER

15



STRUCTURAL SOLUTIONS | HYBRID CONCRETE + MASS TIMBER

16

OVERVIEW | CONNECTIONS



Concealed Connectors



Self Tapping Screws

Photos: Rothoblaas

17

OVERVIEW | CONNECTIONS



Beam to Column

Photo: StructureCraft



Photo: Structurism

18

OVERVIEW | CONNECTIONS



Column to Foundation

Photo: Alex Schreyer

19

OVERVIEW | CONNECTIONS



Panel to Panel & Supports

Photo: Charles Judd




Photo: Alex Schreyer

20

CURRENT STATE OF MASS TIMBER PROJECTS

As of July 2019, 599 multi-family, commercial, or institutional projects have been constructed out of mass timber across the U.S., or they're currently in design.



Stage
 ■ Construction Started / Built
 ■ In Design

<http://www.woodworks.org/publications-media/building-trends-mass-timber/>


21



PRECEDENT PROJECTS | UMASS AMHERST DESIGN BUILDING

Photo: Nordic Structures

22



PRECEDENT PROJECTS | UMASS AMHERST DESIGN BUILDING

Photo: Gilbert Vecenka/Esto

23



PRECEDENT PROJECTS | CARBON 12 | PORTLAND, OR



Photos: Baumberger Studio/PKTH Architecture

24



PRECEDENT PROJECTS | T3 MINNEAPOLIS

Photo: Hines

25



PRECEDENT PROJECTS | T3 MINNEAPOLIS

Photo: Corey Gaffner courtesy Perkins + Will

26



Photos: StructureCraft

PRECEDENT PROJECTS | T3 ATLANTA



Photo: Hartshorne Plunkard Architecture

27



PRECEDENT PROJECTS | 360 WYTHE BROOKLYN, NY



Photos: Flank

28



Photos: Swinerton | OJC Oregon

PRECEDENT PROJECTS | FIRST TECH CREDIT UNION HILLSBORO, OR

29



Photos: Michael Ekan | Naturally Wood | LIB

PRECEDENT PROJECTS | BROCK COMMONS

30



PRECEDENT PROJECTS | DALSTON WORKS



Photos: Daniel Shearin | Waugh Thistleton Architects

31



PRECEDENT PROJECTS | MJOSTARNET NORWAY



Photos: Bygg Mesteren | Vol Arkitekter

32



MASS TIMBER PRODUCTS

33

Glue Laminated Timber (GLT)




34

Glue Laminated Timber (GLT)



Photo: Manasic Isaac Architects/Fast + Epp



35


Cross-Laminated Timber (CLT)



36

Cross-Laminated Timber (CLT)

With solid sawn laminations




37

Cross-Laminated Timber (CLT)

With SCL laminations



Photos: Fines Lumber



38

Nail-Laminated Timber (NLT)




Photo: StructureCraft

39


Nail-Laminated Timber (NLT)



Photo: StructureCraft



Photo: Think Wood



40

Dowel-Laminated Timber (DLT)



Photo: StructureCraft

41

Other Mass Timber Product Options



Photos: StructureCraft


42



43

BUILDING CODE APPLICATIONS | CONSTRUCTION TYPE

Mass Timber in Low- to Mid-Rise: 1-6 Stories in Construction Types III, IV or V



44

BUILDING CODE APPLICATIONS | CONSTRUCTION TYPE

Tall Mass Timber: Up to 18 Stories in Construction Types IV-A, IV-B or IV-C



Credit: Susan Jones, shellejones

45


BUILDING CODE APPLICATIONS | FIRE RESISTANCE

Mass Timber's Fire-Resistive Performance is Well-Tested, Documented and Recognized via Code Acceptance

Table 16.2.1A Char Depth and Effective Char Depth (for $\rho_a = 1.5 \text{ lb./in.}^3$)

Required Fire Resistance (hr.)	Char Depth, a_{char} (in.)	Effective Char Depth, a_{eff} (in.)
1-Hour	1.5	1.8
1½-Hour	2.1	2.5
2-Hour	2.6	3.2

Source: AWC's NDS



Source: AWC's TR 10



Credit: WoodWorks/USDA

46

BUILDING CODE APPLICATIONS | FIRE RESISTANCE



Mass Timber Fire Design Resource

- Code compliance options for demonstrating FRR
- Updated as new tests are completed
- Free download at woodworks.org

47



48

MASS TIMBER CONSTRUCTION MANAGEMENT

RISK ANALYSIS

Threats to mass timber projects
Strategic project delivery

ECONOMICS

Holistic project estimating
Anatomy of a mass timber package

LOGISTICS

Design Engagement
Schedule
Site Planning

49

Mass Timber Construction Management

RISK ANALYSIS

ECONOMICS

LOGISTICS

THREE KEY POINTS:

1. Mass timber is a custom building system, not a commodity.
2. Select the right partners for your project.
3. Assess projects holistically when estimating costs.

50

Risk: Cost Analysis of Structure Only




Image: GBD Architects

51

Risk Mitigation: Total Project Cost Analysis


CONSIDERATIONS:

- Ceiling Treatment
- Floor Topping
- HVAC System & Route
- Foundation Size
- Soil Improvements
- Exterior Skin Coordination
- Value of Time



52

Risk: Design-Bid-Build Procurement



53

Risk Mitigation: Trade Partner/Master Builder Approach



54

Procurement Strategy is Key to Success



55

Risk: Perception of a Commoditized Material



56

Risk Mitigation: Embrace the Prefab Advantage



57

Risk: Lack of Supply Chain Understanding




58

Risk Mitigation: Complementary Procurement




59

Schedule Savings for Rough-In Trades



60

Anatomy of a Turnkey Mass Timber Package



Source: Swinerton

Material (Direct Cost)



Source: Swinerton

61

62


Labor (Direct Cost)



Source: Swinerton

Photo: Swinerton

Equipment (Direct Cost)



Source: Swinerton


Photo: Swinerton

Photo: Alex Schreyer

63

64

Project Overhead



Source: Swinerton

Photos: Swinerton

Value Analysis

$$\text{Value} = \frac{\uparrow \text{Function} + \uparrow \text{Aesthetics}}{\downarrow \text{Cost}}$$



65

66

Value Analysis

$$\text{Value Engineering} = \frac{\downarrow \text{Function} + \downarrow \text{Aesthetics}}{\downarrow \text{Cost}}$$



67

Value: Program



68

Cost: Construction Type

TABLE 601
Fire Resistance Rating Requirements for Building Elements (Hours)

[illegible]


*These values can be reduced based on certain conditions in IBC 403.2.1, which do not apply to Type IV buildings.

69




70

Value: Open Floor Plan



71

Cost: Structural System & Grid



Source: Seattle Mass Timber Tower Book

72



73




Value: Perimeter Glazing



74

Tolerances: Interface with Other Structural Materials



75



76


Procurement Approach Determines Schedule



77

Procurement Approach Determines Schedule

Example 6 Story Type IIIA Project




Design-Bid-Build Procurement

78

Procurement Approach Determines Schedule


Example 6 Story Type IIIA Project



Design-Build/Design-Assist Procurement

79

Procurement Logic for Scheduling



Example 6 Story Type IIIA Project


80

What are the schedule drivers on a mass timber project?



81

Schedule Impacts: Translating 2D to 3D



82

Schedule Impacts: Hybrid Structures



83

Is there a schedule savings with a mass timber structure compared to other structural systems?



84

Overall Project Cost Analysis: 12 Story Type IV-B

	MASS TIMBER	PT CONCRETE	MASS TIMBER SAVINGS VS. PT CONCRETE (%)
DIRECT COST OF WORK	86,987,136	88,105,091	2.2%
PROJECT OVERHEAD	9,393,750	11,768,750	-20.2%
ADD-ONS	8,387,345	8,429,368	-0.5%
Total	104,778,231	105,303,209	-0.5%


Source: Salverton

* Includes 2 layers of gyp on 80% of interior surfaces



85

Overall Project Schedule Analysis: 12 Story Type IV-B



86

Schedule Impact on Cost | Value of Time




87

Early Move-In for Rough-In Trades.



88

Embracing BIM for Fabrication



89

Holistic Schedule Analysis



90



91



92



93



94




95



96

Sequencing



97

Material Protection

Painting steel
Taping joints
Protect end cuts of timber



98



MASS TIMBER | TRAINING THE WORKFORCE

99



100



101

Copyright Materials

This presentation is protected by US and International Copyright laws. Reproduction, distribution, display and use of the presentation without written permission of the speaker is prohibited.

© The Wood Products Council 2019

102