

# Mass Timber Constructability and Costing

February 20, 2025

**Presented by**

Kate Carrigg, PE



Image: 1 De Haro / Perkins&Will / DCI Engineers / Photo Kyle Jeffers

Understanding  
how mass timber  
differs from other  
building systems is  
key to cost  
effectiveness.



### **The Canyons**

Kaiser+Path / catena consulting  
engineers / R&H Construction

*Photo Marcus Kauffman*



# Agenda

## ***Mass Timber Constructability and Costing***

	11:00 – 12:00 pm	<i><b>Mass Timber for General Contractors</b></i>
	12:00 – 12:05 pm	Break
	12:05 – 1:05 pm	<i><b>Costing Resources for Mass Timber Projects</b></i>

## WoodWorks | The Wood Products Council

is a registered provider of AIA-approved continuing education under Provider Number G516. All registered **AIA CES** Providers must comply with the AIA Standards for Continuing Education Programs. Any questions or concerns about this provider or this learning program may be sent to AIA CES (cessupport@aia.org or (800) AIA 3837, Option 3).

This learning program is registered with **AIA CES** for continuing professional education. As such, it does not include content that may be deemed or construed to be an approval or endorsement by the AIA of any material of construction or any method or manner of handling, using, distributing, or dealing in any material or product.

AIA continuing education credit has been reviewed and approved by **AIA CES**. Learners must complete the entire learning program to receive continuing education credit. AIA continuing education Learning Units earned upon completion of this course will be reported to **AIA CES** for AIA members. Certificates of Completion for both AIA members and non-AIA members are available upon request.

---

Questions related to specific materials, methods, and services will be addressed at the conclusion of this presentation.





# Course Description

---

How do general contractors meet the growing demand for mass timber buildings? With widespread adoption of building codes that allow the expanded use of mass timber, and more successful U.S. projects, many seasoned construction professionals are seeking to expand their knowledge and pursue this market. These firms often have limited familiarity with the products and practicalities of design, potential sourcing opportunities, and differences in applying trades to a modern mass timber structure vs. steel or concrete. This presentation is intended to help contractors better understand the nuances involved in a mass timber project and provide a basis for training installation crews and sub-contractors new to these systems. Topics include mass timber products, connection considerations, preconstruction coordination and interactions between the manufacturer and design/construction teams, material installation and protection, safety, and where to seek additional cost and schedule efficiencies.

# Learning Objectives

---

1. Discuss and compare mass timber systems commonly used for buildings in the U.S.
2. Describe the variety of connections that may be used to connect columns, beams, and panels on a mass timber project.
3. Evaluate the objectives and impacts of preconstruction coordination and how the planning and design process differs from projects built with other materials.
4. Summarize the proper installation of mass timber elements, and methods for protecting the materials from moisture, dirt, and damage on site.

# Topics

- » Introduction to Mass Timber
- » Connections, Fasteners, and Hardware
- » Installation and Material Protection
- » Safety Considerations

# Topics

## ➤ Introduction to Mass Timber

- » Connections, Fasteners, and Hardware
- » Installation and Material Protection
- » Safety Considerations



# Introduction

*Mass timber* refers to a category of wood framing styles typically characterized by large, engineered wood panels paired with timber beams and columns.



**Catalyst**

MGA | Michael Green  
Architecture / KPFF

*Photo Benjamin Benschneider*

# Prefabrication

- » Panels planed, sanded, cut to size
- » Openings cut with CNC (Computer Numerically Controlled) routers
- » 3<sup>rd</sup> party inspection at factory
- » Custom designed and engineered
- » Delivered/ installed in predetermined sequence



Photo Credit:  
Sissi Slotover-Smutny



# Field Fabrication and Penetrations

Holes, notches and other alterations should be made during fabrication to the greatest extent possible


Some may also be done in the field.



## INTRO

Harbor Bay Ventures / Hartshorne Plunkard  
Architecture / Forefront Structural Engineers /  
Fast + Epp / Panzica Construction  
*Photo WoodWorks*

# Modeling/Fabrication Schedule





Builder input is essential to optimizing costs.

- » Identify and coordinate with MEP/FP subs and other material trades.
- » Coordinate site logistics/planning and schedule.
- » Establish design goals through discussions with owner, designer and builder.
- » Undertake 3D modeling during design.
- » Schedule steel component modeling so it doesn't delay the mass timber.

# Mass Timber Products

## Panels

- » Cross-Laminated Timber / **CLT**
- » Glue-Laminated Timber / **GLT**
- » Nail-Laminated Timber / **NLT**
- » Dowel-Laminated Timber / **DLT**

## Columns and Beams

- » Glue-Laminated Timber / **Glulam**
- » Structural Composite Lumber / **SCL**



### The Canyons

Kaiser+Path / catena consulting  
engineers / R&H Construction  
Photo Marcus Kauffman

Glulam beams



*Boise Cascade*

SCL columns



*Weyerhaeuser*

# Mass Timber Products

## Free Resource:

[www.woodworks.org](http://www.woodworks.org)

## What is mass timber?

Overview of mass timber products and their applications, where to source mass timber for U.S. projects, and key resources for developers, building designers, and construction professionals



San Jacinto College Anderson-Ball Classroom Building in Pasadena, TX  
Kirksey Architecture / Walter P Moore




Mass timber refers to a category of framing styles characterized by the use of large, engineered wood panels, often paired with engineered wood columns and beams. Panels are most frequently used in horizontal applications for floors and roofs, but can also be used vertically for walls.

It is common to use mass timber in combination with other building systems to achieve benefits greater than those offered by each system alone. Examples include mass timber floors and roof with light-frame wood walls, steel elements in long-span floor systems, and concrete foundations, podiums, cores, and floor toppings.

The term *heavy timber* is typically associated with large cross sections of solid sawn members (beams, purlins and columns), often using tongue-and-groove decking for floors and roofs. Heavy timber is not covered in this document.







Cross-Laminated Timber (CLT)  
Solid sawn laminations



Cross-Laminated Timber (CLT)  
SCL laminations



Photo: Freres Lumber




Photo: LendLease



Photo: LEVER Architecture



# 2021 Special Design Provisions for Wind and Seismic



- » New CLT Shear Wall requirements
- » New CLT Diaphragm requirements

Glue-Laminated Timber (GLT)  
Plank orientation



Photo: StructureCraft

Nail-Laminated Timber (NLT)



Photo: Think Wood

Dowel-Laminated Timber (DLT)



Photo: StructureCraft



Photo: Manasc Isaac  
Architects/Fast + Epp





Photo: Ema Peter



Photo: StructureCraft



- » Plywood sheathing is often added to one face of the panel to act as a structural diaphragm.
- » This also allows the product to be used as a shear wall.




NLT with  
one-sided  
sheathing



## CLT


bends in two directions



*Deformation of two-way slab*

## GLT, DLT and NLT

bend in one direction only



*Deformation of one-way slab*



Photo: Ema Peter



**POST, BEAM + PLATE**

Photo: Seagate Structures



**POST + PLATE**





Photo: Lendlease


**HONEYCOMB**



Photo: John Klein

**HYBRID LIGHT-FRAME + MASS TIMBER**





LEVER Architecture, photo Jeremy Bittermann

**HYBRID CONCRETE + MASS TIMBER**



**HYBRID CONCRETE + STEEL**



# Lateral Systems


## Prescriptive Code Compliance:

- ✓ CLT Shear Walls (65 ft max) –  
Per 2021 SDPWS/ASCE 7-22
- ✓ Light Frame Wood Shear Walls (65 ft max)
- ✓ Concrete Shear Walls
- ✓ Steel Braced Frames





# Mass Timber: Structure is often Finish



Photos: Baumberger Studio/PATH Architecture/Marcus Kauffman | Architect: Kaiser + PATH




# MEP Layout & Integration

- » Set Realistic Owner Expectations About Aesthetics
- » MEP fully exposed, or limited exposure?



# MEP Layout & Integration

Smaller grid bays at central  
core



Main MEP trunk lines around core

Smaller branches in exterior bays



# Acoustical Design – Mass Timber

## Example mass timber floor assembly:

- » Finish floor (if applicable)
- » Underlayment (if finish floor)
- » 1.5" to 3" thick concrete/gypcrete topping
- » Acoustical mat
- » Wood structural panel (if applicable)
- » Mass timber floor panels



Image: AcoustiTECH

# Acoustic Design

Free Resources:  
[www.woodworks.org](http://www.woodworks.org)

## Inventory of Acoustically Tested Mass Timber Assemblies

Following is a list of mass timber assemblies that have been acoustically tested as of April 5, 2024. Sources are noted at the end of this document. For free technical assistance on any questions related to the acoustical design of mass timber assemblies, or free technical assistance related to any aspect of the design, engineering or construction of a commercial or multi-family wood building in the U.S., email [help@woodworks.org](mailto:help@woodworks.org) or contact the WoodWorks Regional Director nearest you:  
<http://www.woodworks.org/project-assistance>

### Contents:

Table 1: CLT Floor Assemblies with Concrete/Gypsum Topping, Ceiling Side Exposed .....	2
Table 2: CLT-Concrete Composite Floor Assemblies, Ceiling Side Exposed.....	9
Table 3: CLT Floor Assemblies without Concrete/Gypsum Topping, Ceiling Side Exposed .....	11
Table 4: Mass Timber Floor Assemblies with Raised Access Floor or Wood Sleepers, Ceiling Side Exposed.....	14
Table 5: NLT, GLT & T&G Decking Floor Assemblies, Ceiling Side Exposed .....	18

## Acoustics and Mass Timber: Room-to-Room Noise Control

Richard McLain, PE, SE • Senior Technical Director • WoodWorks



While laboratory measurements of the impact and airborne sound isolation of traditional building assemblies such as light wood-frame, steel and concrete are widely available, fewer resources exist that quantify the acoustic performance of mass timber assemblies. Additionally, one of the most desired aspects of mass timber construction is the ability to leave a building's structure exposed as finish, which creates the need for asymmetric assemblies. With careful design and detailing, mass timber buildings can meet the acoustic performance expectations of most building types.



# Mass timber has inherent fire protection.



Elements char at a slow and predictable rate during a fire, retaining strength and allowing time to evacuate the building.



*Photo David Barber / Arup*

# Penetrations & Firestopping

Most firestopping systems include combination of fire safing (eg. noncombustible materials such as mineral wool insulation) plus fire caulk





# Fire Design

## Free Resources:

[www.woodworks.org](http://www.woodworks.org)

## Inventory of Fire Resistance-Tested Mass Timber Assemblies & Penetrations


Following is a list of mass timber assemblies and penetration fire stopping systems in mass timber assemblies that have been tested for fire-resistance. Sources are noted at the end of this document. For free technical assistance on any questions related to the fire-resistance design of mass timber assemblies, or free technical assistance related to any aspect of the design, engineering or construction of a commercial or multi-family wood building in the U.S., email [help@woodworks.org](mailto:help@woodworks.org) or contact the WoodWorks Regional Director nearest you: <http://www.woodworks.org/project-assistance>

### Contents:

Table 1: North American Fire Resistance Tests of Mass Timber Floor / Roof Assemblies

Table 2: North American Fire Resistance Tests of Mass Timber Wall Assemblies

Table 3: North American Fire Tests of Penetrations and Fire Stops in CLT Assemblies



# Construction Types and Fire Protection


## Fire-Resistance Rating Requirements for Building Elements (Hours)

Building Element	Type I		Type II		Type III		Type IV				Type V	
	A	B	A	B	A	B	HT	A	B	C	A	B
Primary structural frame <sup>f</sup> (see Section 202)					1 <sup>b</sup>	0	HT	3	2	2	1 <sup>b</sup>	0
Bearing walls Exterior <sup>e,f</sup> Interior							2 1/HT	3	2	2	1 1	0 0
					1	0						
Nonbearing walls and partitions Exterior							See Table 602					
Nonbearing walls and partitions Interior <sup>d</sup>					0	0	See Section 2304.11.2	0*	0*	0*	0	0
Floor construction and associated secondary members (see Section 202)					1	0	HT	2	2	2	1	0
Roof construction and associated secondary members (see Section 202)		1 <sup>b,c</sup>	1 <sup>b,c</sup>	0 <sup>c</sup>	1 <sup>b,c</sup>	0	HT	1-1/2	1	1	1 <sup>b,c</sup>	0

*\*Nonbearing interior wall partitions in Types IV-A, IV-B and IV-C must be of mass timber construction or of noncombustible materials per IBC 602.4*

*Source: 2021 IBC Table 601 / See IBC for footnotes*

# 2021 IBC: Tall Mass Timber Construction Types



# Topics

» Introduction to Mass Timber

## ➤ **Connections, Fasteners, and Hardware**

» Installation and Material Protection

» Safety Considerations



# Connection Design

- » Structural capacity
- » Shrinkage
- » Fire Resistance
- » Aesthetics
- » Constructability
- » Cost



**John W. Olver Design  
Building at UMass Amherst**

Leers Weinzapfel Associates / Equilibrium  
Consulting / Simpson Gumpertz & Heger  
(EOR) / Suffolk Construction  
*Photo Alex Schreyer*

# Connection Design

## Free Resources:

[www.woodworks.org](http://www.woodworks.org)

**This index is a compilation of connections used in mass timber construction.** Mass timber elements are solid wood pieces with inherent fire resistance due to their mass, as defined in the International Building Code (IBC). Examples of mass timber include but are not limited to cross-laminated timber (CLT), either made with solid sawn or structural composite lumber (SCL), nail-laminated timber (NLT), dowel-laminated timber (DLT), glue-laminated timber (glulam or GLT), and other SCL products such as laminated veneer lumber (LVL) and laminated strand lumber (LSL). These products can be used as structural floors, roofs, walls, columns and/or beams, and the connections in this index reflect a broad spectrum of applications. Depending on the unique constraints of each project, the connection choice made by the designer may be influenced by aesthetics, load carrying capacity, fire-rating requirements, quality assurance requirements, cost and/or constructability.

The purpose of the index is to facilitate the designer's selection of project-appropriate connections. It includes structural connections created for WoodWorks by **KL&A Engineers & Builders** in cooperation with **Swinerton Builders**. For information on these firms and their mass



## WoodWorks Index of Mass Timber Connections



Erin Kinder, PE and  
Greg Kingsley, PhD, PE  
KL&A Engineers & Builders

## Mass Timber Connections Index

### Optimal Connection Considerations

This paper is a companion piece to the Index of Mass Timber Connections, available on the WoodWorks website [here](#).

The popularity of mass timber structures continues to grow throughout the United States as owners, developers, architects, and contractors embrace the environmental benefits, aesthetics, and increased construction speed of this innovative building type. As the number of structures increases, there is a heightened desire for detailed analysis of the cost drivers. It is generally understood that greater wood volume equates to increased cost, and it is

of cost-optimal connection types while balancing the other considerations addressed in this paper. Additional connection examples can be found in WoodWorks' **CAD/Revit tool**.

### Connection Classes

To organize the index, structural connections were grouped into three categories or "Connection Classes" that share common attributes regarding cost, constructability, and fire rating. These classes are defined and illustrated in Table 1 as Class 1, Class 2, and Class 3. Class 1 connections require only mass timber elements and structural fasteners. Class 2 connections are custom steel fabricated elements, made up of components such as plates and angles, and include structural fasteners. Class 3 connections are prefabricated proprietary connectors available from suppliers such as Simpson Strong-Tie, Rothoblaas, MiTek, and others. Class 3 connections are often backed by supporting tests for strength and fire rating.

In general, Class 1 connections are the least expensive and simplest to install, but they may not always meet other project constraints. Class 2 and 3 connections are generally more costly; however, Class 3 connections may be most appropriate when hidden connections are desired, or if fire-resistance ratings are important.

### Plate Fifteen

LOCATION:  
Denver, Colorado  
OWNER:  
Crescent Real Estate LLC  
ARCHITECT:  
OZ Architecture  
STRUCTURAL ENGINEER:  
KL&A Engineers & Builders



# Prefabricated and Precise

- » Tight fabrication tolerances
- » Computer Numerically Controlled (CNC) connections



Photo: Structurlam



Photo credit: naturally:wood



# Fabrication and Connection Considerations

- » Tolerances
- » Connection “class”
- » Factory vs. field
- » Fire resistance
- » Inspections



**John W. Olver Design  
Building at UMass Amherst**

Leers Weinzapfel Associates / Equilibrium  
Consulting / Simpson Gumpertz & Heger  
(EOR) / Suffolk Construction  
*Photo Alex Schreyer*

# Manufacturer Tolerances: CLT

## Thickness

- » Shall not exceed 20"

## CLT Dimensional Tolerances

- » Thickness:  $\pm 1/16"$  or 2% of the CLT thickness, whichever is greater
- » Width:  $\pm 1/8"$  of the CLT width
- » Length:  $\pm 1/4"$  of the CLT length

## Squareness

- » The length of the two panel face diagonals measured between panel corners shall not differ by more than  $1/8"$

## Straightness

- » Deviation of edges from a straight line between adjacent panel corners shall not exceed  $1/16"$



# Manufacturer Tolerances: Glulam Beams, Columns

## Width

»  $\pm 1/16"$

## Depth

»  $\pm 1/8"$  per foot of depth

» Minus  $3/16"$  or  $1/16"$  per foot of depth, whichever is larger

## Length

» Up to 20 feet:  $\pm 1/16"$

» Over 20 feet:  $\pm 1/16"$  per 20 feet of length or fraction thereof

**NOTE:** As-received materials typically have tolerances even LESS than those above.



## Ascent



New Land Enterprises  
Korb + Associates / Thornton  
Tomasetti / Swinerton Mass Timber /  
C.D. Smith Construction  
*Photo WoodWorks*



# Tolerances Between Materials




» Examples of tolerances for steel and concrete.

APPENDIX 1: Industry Tolerance Standards for Mass Timber




Tolerance Condition	Construction	Allowable Tolerances		Standard Reference																		
Anchor Rod Holes in Base Plates	Steel Base Plate	<table><thead><tr><th>Rod</th><th>Hole Diameter</th></tr></thead><tbody><tr><td>3/4"Ø</td><td>1-5/16"Ø</td></tr><tr><td>7/8"Ø</td><td>1-9/16"Ø</td></tr><tr><td>1"Ø</td><td>1-7/8"Ø</td></tr><tr><td>1-1/4"Ø</td><td>2-1/8"Ø</td></tr><tr><td>1-1/2"Ø</td><td>2-3/8"Ø</td></tr><tr><td>1-3/4"Ø</td><td>2-7/8"Ø</td></tr><tr><td>2"Ø</td><td>3-1/4"Ø</td></tr><tr><td>2-1/2"Ø</td><td>3-3/4"Ø</td></tr></tbody></table>	Rod	Hole Diameter	3/4"Ø	1-5/16"Ø	7/8"Ø	1-9/16"Ø	1"Ø	1-7/8"Ø	1-1/4"Ø	2-1/8"Ø	1-1/2"Ø	2-3/8"Ø	1-3/4"Ø	2-7/8"Ø	2"Ø	3-1/4"Ø	2-1/2"Ø	3-3/4"Ø		AISC-360 (Recommended Sizes for Anchor Rod Holes)
Rod	Hole Diameter																					
3/4"Ø	1-5/16"Ø																					
7/8"Ø	1-9/16"Ø																					
1"Ø	1-7/8"Ø																					
1-1/4"Ø	2-1/8"Ø																					
1-1/2"Ø	2-3/8"Ø																					
1-3/4"Ø	2-7/8"Ø																					
2"Ø	3-1/4"Ø																					
2-1/2"Ø	3-3/4"Ø																					
Steel Column Location at Base	Steel Column	$\Delta 1 = \pm 1/4"$		AISC-360 (Recommended Sizes for Anchor Rod Holes)																		

Maximum "out of plumbness" of the column, per AISC 360 Section C2




APPENDIX 1: Industry Tolerance Standards for Mass Timber

Tolerance Condition	Construction	Allowable Tolerances		Standard Reference
Edge Location of All Openings Deviation from Plan	Slap Opening	$\Delta 1 = \pm 1/2"$		ACI-117-10
Vertical Deviation for Wall or Opening	Wall & Column	$\Delta 1 = \pm 1"$		ACI-117-10
Horizontal & Vertical Deviation for Wall Opening	Wall Opening	$\Delta 1 = \pm 1/2"$		ACI-117-10

# Tolerance Solutions

Solution	Gap Between Mass Timber Beam and Concrete Wall	Grouting Below Sill Plate at Mass Timber Panel to Concrete Wall	Adjustable Column Base at Mass Timber Column to Concrete
Connection example	 <p>GAP BETWEEN MASS TIMBER AND CONCRETE</p>	 <p>GROUTING BELOW SILL PLATE</p>	 <p>ADJUSTABLE COLUMN BASE</p>
	Beam Perpendicular to Wall Connected to Face of Wall	Panel Bears at Top of Wall	Column Bears on Concrete with Adjustable Standoff Base

# Connection Class

Connection class	Class 1	Class 2	Class 3
Class description	Requires only mass timber elements and fasteners	Utilizes steel fabricated elements, with components such as angles and plates, and includes fasteners	Prefabricated proprietary connectors
Connection example			
	Beam Bears on Girder*	Beam Bears on Steel Bearing Seat with Knife Plate*	Beam Connected to Girder with Proprietary Concealed Connector*


\*Table 8 in the *Index of Mass Timber Connections*



# Fastener Types

## Install tip:

Always follow the manufacturer's installation instructions for screws, bolts, hardware, connections, and connectors.





# Screws are the most common fastener type in mass timber construction.

- » Lag or proprietary
- » Proprietary screws are usually self-drilling
- » Fabricators may have preferred screw manufacturers
- » Diameter typically 1/4" or greater; wide range of lengths
- » Partially or fully threaded




# Panel to Beam

- » Floor or roof panel bears on wood beam
- » Attachment is made with partially-threaded screws, typically 12" to 18" depending on panel thickness






# Diagonal Installation




Panel Connects with  
Screws Across Butt Joint

*Fully-threaded screws*



Beam Bears on Mass  
Timber Wall Panel





*Partially-threaded screws*





Beam Bears on  
Column at Notch

*Partially-threaded screws*

# Templates and Jigs




# Single Surface Spline





# Vender Design Support




Light Diaphragm Spine Strap (LDSS) for Mass Timber

Model No.	Ga.	CLT Layer (mm.)	Fasteners	Fastener Spacing (in.)	Allowable Shear Load (lb./in.)				Slip Modulus Y (lb./in.)
					Wind		Seismic		
					DF/SP	SP/NF	DF/SP	SP/NF	
LDSS48	18	Three ply	#9 x 3" WSV	4	1,030	1,030	1,830	1,830	6,330
				2	2,240	2,240	2,240	2,240	6,330
			0.148" x 2 1/2"	4	430	430	430	430	7,685
				2	820	820	820	820	7,685

- 1. Allowable loads are based on the use of cross-laminated timber (CLT) grades E1-E4 and V1-V4 material conforming to APA PRG-320.
  - 2. Allowable loads have been increased for wind or seismic loading with no further increase allowed; reduce where other loads govern.
  - 3. Allowable loads are based on lesser of calculations per SCSPPS 2021 or assembly tests with a safety factor.
  - 4. Fastener failure modes are Mode IIIa or Mode IV.
  - 5. **Nails:** 0.148" x 2 1/2" = nail dimension listed diameter by length; **Screws:** #9 x 3" WSV = model WSV05.
  - 6. CLT panel minimum thickness is three ply = 4.125".
  - 7. The component of diaphragm deflection due to fastener slip at panel-to-panel joints calculated as  $\delta_y = CLT_{sl}$ , where:  
 $C = (1/P_1) + (1/P_2) \times 3/2$   
 $P_1$  = Length of individual CLT panel (ft.)  $P_2$  = Width of individual CLT panel (ft.)  
 $L$  = Overall length of diaphragm (ft.)  
 $\delta_y$  = Design load per fastener (lb.) / Slip Modulus, Y (lb./in.)
- (Reference — Applied Technology Council, 1981, Guidelines for the design of horizontal wood diaphragms, Redwood City, CA)

Product Information

Ordering SKID	Description	Quantity
LDSS48	Light Diaphragm Spine Strap (2 1/4" x 4 7/8" x 18 gauge)	1, 10 or 500
PRD3005G2DC2K	Quick Drive PRD3005G2 system kit with Cordless Drillbit™ driver	1
PRD300CLP-LDSS	Quick Drive Needleclip for LDSS	1




Source Simpson Strong Tie

# Hardware

Wide range of:


- » plates
- » hangers
- » straps
- » angle brackets
- » tie-rod systems
- » concealed connectors
- » lifting hardware
- » and more




*Image Simpson Strong-Tie*



# Concealed Hanger Connectors



*Simpson Strong-Tie*



*MTC Solutions*



*MTC Solutions*




# Concealed Hook Connectors



*Images Rothoblaas*

# Adjustable Column Connector



Column Bears with Proprietary Adjustable Column Base








## **Burwell Center for Career Achievement**

Lake|Flato Architects / Shears Adkins  
Rockmore Architects / KL&A Engineers &  
Builders / PCL Construction Services  
*Photos WoodWorks (L); KL&A*

## Example: Concealed Knife Plate with Holes


*Image Foust Fabrication, T3 Timbers*







# Knife Plate Assembly

Column-to-column  
knife plate





Timber House / Photo T3 Timbers






# The same connection can be used for columns to beams:



# Or columns to steel beams:









**John W. Olver Design  
Building at UMass Amherst**

Leers Weinzapfel Associates / Equilibrium  
Consulting / Simpson Gumpertz & Heger  
(EOR) / Suffolk Construction

*Photo Alex Schreyer*



# Concealed vs. Not Concealed







## **Platte Fifteen**

Oz Architecture / KL&A Engineers & Builders /  
Adolfson & Peterson Construction

*Photo Greg Kingsley*



# Connection Classes and *Fire Ratings*



Connection class	Class 1	Class 2	Class 3	Class 3
Fire resistance	May be inherently fire resistant according to NDS calculations	Requires additional protection to meet fire-rating requirements	Tested fire-resistance rating (as specified by manufacturer)	Requires additional protection to meet fire-rating requirements
Connection example				
	Beam Bears on Girder*	Beam Connected to Girder with Steel Angles*	Beam Connected to Girder with Concealed Face-Mounted Knife Plate Connector*	Beam Connected to Girder with Proprietary Hanger*

\*Table 8 in the *Index*

# Connections

**IBC 2304.10.1** Fire resistance ratings in **Type IV-A, IV-B, or IV-C** construction shall be determined by one of the following:

1. Testing in accordance with Section 703.2 where the connection is part of the fire resistance test.
2. Engineering analysis that demonstrates that the temperature rise at any portion of the connection is limited to an average temperature rise of 250° F (139° C), and a maximum temperature rise of 325° F (181° C), for a time corresponding to the required fire resistance...



# Connections

2017 Glulam Beam to Column Connection Fire Tests under standard ASTM E119 time-temperature exposure



Photo: ARUP/SLB





# Tall Mass Timber Special Inspections

Required for Type IV-A, IV-B, and IV-C

**TABLE 1705.5.3**  
**REQUIRED SPECIAL INSPECTIONS OF MASS TIMBER CONSTRUCTION**

<u>Type</u>	<u>Continuous Special Inspection</u>	<u>Periodic Special Inspection</u>
<u>1. Inspection of anchorage and connections of mass timber construction to timber deep foundation systems.</u>		X
<u>2. Inspect erection of mass timber construction</u>		X
<u>3. Inspection of connections where installation methods are required to meet design loads</u>		
<u>3.1. Threaded fasteners</u>		
<u>3.1.1. Verify use of proper installation equipment.</u>		X
<u>3.1.2. Verify use of pre-drilled holes where required.</u>		X
<u>3.1.3. Inspect screws, including diameter, length, head type, spacing, installation angle, and depth.</u>		X
<u>3.2. Adhesive anchors installed in horizontal or upwardly inclined orientation to resist sustained tension loads</u>	X	
<u>3.3. Adhesive anchors not defined in 3.2.</u>		X
<u>3.4. Bolted connections</u>		X
<u>3.5. Concealed connections</u>		X

# Topics


- » Introduction to Mass Timber
- » Connections, Fasteners, and Hardware
- **Installation and Material Protection**
- » Safety Considerations

# Transportation and Material Handling




Photo Paul Alberts / Ardor Media / naturallywood.com

Never dump or drag panels off trucks



Forklifts and Telescoping Handlers



Use forks at least 2/3 of panel width



# Organization & Staging



*KK Law courtesy naturallywood.com*



*Photo Swinerton*



# Installing Columns

**Set the column**


**Plumb the column**

- » Measure using actual size of the column.
- » Check exterior vs. interior plumb tolerances.

**Install column braces in accordance with bracing plans**



*John W. Olver Design Building / Photo Alex Schreyer*



*Ascent / Photo WoodWorks*

# Installing Beams

## Set the beam

- » Remove protection material as needed.
- » Set the beam and connect to supporting material.



INTRO / Photo Ohio Carpenters Apprentice and Training Program



## Platte Fifteen

Oz Architecture / KL&A  
Engineers & Builders / Adolfson  
& Peterson Construction  
Photo JC Buck



# Material Handling

- » Lifts provide safe access for workers at height.
- » Lift type depends on building size and configuration, site logistics, etc.
- » Forklifts (including standard, all-terrain and high capacity), boom lifts and scissor lifts are all commonly used.



## **Bullitt Center**

The Miller Hull Partnership / DCI Engineers /  
Schuchart Construction  
*Photo John Stamets*



# Installing Panels




*Photo Marcus Kauffman*



*Photo WoodWorks*



# Specialty Lifting Connectors



You need to account for the lifting connector screw limitations

*Image Rothoblaas (above)*



**The Canyons**

Kaiser + Path / catena consulting  
engineers / R&H Construction  
Photo Marcus Kauffman



# Material Protection

- » Moisture
- » UV rays
- » Damage



## Ascent

New Land Enterprises /  
Korb + Associates Architects /  
Thornton Tomasetti /  
C.D. Smith Construction  
*Photo C.D. Smith*

# Moisture Management Plan

Planning starts at the earliest stage and is collaborative.

Construction team responsibilities include:

- » Construction phase plan; on-site strategies based on risk evaluation
  - » Coverings
  - » Deflection/diversion
  - » Ventilation/drying
- » Anticipating and troubleshoots issues
- » Monitoring

## Type and Extent of Protection

- Decision by architect/contractor
- Appearance requirements
- Extent and cost of protection methods
- Protection in fabrication plant and/or on jobsite
- Capability of fabricator
- Capability of installer/moisture protection subcontractor
- Schedule protection plan
- Protection prior to installation
- Protection during installation
- Protection after installation

## Moisture Management Responsibility and Risk

- Responsibility for managing and cost of the plan
- Contractor and/or fabricator
- Conditions to be considered
- Schedule delays and revisions
- Construction weather conditions (worst case)

## Monitoring Moisture Before, During and After Construction

- Coordination with concrete topping activities
- Roofing material
- Columns, beams and floor/wall panels

# Moisture Management

Keep wood as dry as possible to avoid:

- » Stains and dirt
- » Shrinkage and swelling
- » Damage from prolonged moisture exposure

*Mass timber can get wet—and will get wet on most projects. That is not a problem, provided an effective moisture management plan is in place.*



**John W. Olver Design  
Building at UMass Amherst**

Leers Weinzapfel Associates / Equilibrium  
Consulting / Simpson Gumpertz & Heger  
(EOR) / Suffolk Construction

*Photo Alex Schreyer*



# Factory- Applied Sealants & Coatings



**Adidas Headquarters**  
LEVER Architecture / KPFF /  
Turner Construction Company  
*Photo Jeremy Bittermann*



# Panel Joint Treatment



## INTRO

Harbor Bay Ventures / Hartshorne Plunkard  
Architecture / Forefront Structural Engineers /  
Fast + Epp / Panzica Construction  
*Photos WoodWorks*

Membranes can be spray-applied, sheet product (adhesive or non), or board/sheathing product.





# Deflection and Diversion

## Platte Fifteen

Oz Architecture / KL&A Engineers & Builders /  
Adolfson & Peterson Construction  
*Photo WoodWorks*



*From Moisture Risk Management Strategies for Mass Timber Buildings,  
© 2020 RDH Building Science Inc.*



# Avoid Rust and Stains

**Remove metal shavings** from holes when drilling plates.

- » **Grind metal away from mass timber** elements (also protects against fire).
- » For high-strength connections that require oil to install, **wipe off excess oil** immediately after installation.
- » **Paint utilities before installing** on a mass timber ceiling and touch up afterwards.



**Kendeda Building for Innovative Sustainable Design**

The Miller Hull Partnership with Lord Aeck  
Sargent / Uzun + Case / Skanska USA  
*Photo Jonathan Hillyer*



# Cleaning Mass Timber



Sanding and cleaning solutions are the most common ways to remove stains.



# Moisture Monitoring

Monitor the moisture content (MC) of wood materials throughout construction.

- » When materials are received
- » Regular intervals
- » After rainfall
- » Before closing in

Product	MC at Manufacture	Desired MC at Project Close-in with Direct-Applied Concrete Toppings
CLT	12% +/- 3% <sup>a</sup>	<16%
GLT	12-16% <sup>b</sup>	<16%
NLT	<19% <sup>c</sup>	<16%
DLT	15-19% <sup>d</sup>	<16%

Sources: <sup>a</sup>PRG-320 standard, <sup>b</sup>ANSI A190.1, <sup>c</sup>Nail-Laminated Timber Design Guide – U.S. Edition, and <sup>d</sup>DLT Design and Profile Guide



# Topics

- » Introduction to Mass Timber
- » Connections, Fasteners, and Hardware
- » Installation and Material Protection

## **Safety Considerations**

# Construction Benefits



Photo: Lendlease



# Qualified Operators

- » Ensure that all equipment operators are trained and understand the capabilities, limitations, hazards, safety features, emergency conditions and environmental impacts of equipment before use.



**T3 Atlanta**

Hartshorne Plunkard  
Architecture / DLR Group /  
StructureCraft / New  
South Construction /  
*Photo StructureCraft*

# Fire Safety During Construction: (Types IVA, B, C)

## 2021 International Fire Code 3308.4

- » Where building construction exceeds six stories above grade plane, at least one layer of noncombustible protection where required by Section 602.4 of the International Building Code shall be installed on all building elements more than 4 floor levels, including mezzanines, below active mass timber construction before erecting additional floor levels.
- » Where building construction exceeds six stories above grade plane required exterior wall coverings shall be installed on all floor levels more than 4 floor levels, including mezzanines, below active mass timber construction before erecting additional floor level.



## Type IV-C Exposure Limits

All Mass Timber surfaces may be exposed

- Exceptions: Shafts, concealed spaces, outside face of exterior walls

## Type IV-B Exposure Limits

**2021 IBC:** 20% of ceilings or 40% of walls can be exposed

**2024 IBC:** 100% of ceilings or 40% of walls can be exposed

- Exceptions: Shafts, concealed spaces, outside face of exterior walls

## Type IV-A Exposure Limits

Non-combustible protection required on all surfaces of Mass Timber

# Noncombustible Protection (NC) – Types IVA, B, C

Where timber is required to be protected, NC must contribute at least 2/3 of the Fire Resistance Rating


## Required Noncombustible Contribution to FRR

FRR of Building Element (hours)	Minimum from Noncombustible Protection (minutes)
1	40
2	80
3 or more	120

Source: 2021 IBC Section 722.7



# Fire Safety During Construction: (Types IVA, B, C)



# Construction Time

Brock Commons

- » 1 floor every 3 days
- » 17 floors in 9.5 weeks

Brock Commons, Vancouver, BC  
Source: naturally:wood





The best way to minimize exposure to moisture is to close in the project quickly.



# Mass Timber Construction Manual

**Free Resource:**

**[www.woodworks.org](http://www.woodworks.org)**

<https://www.woodworks.org/mass-timber-construction-management-program/>



U.S.  
Mass Timber  
Construction  
Manual

---





# Course Description

---

Accurate costing is critical to the success of mass timber projects. This presentation reviews essential resources for design teams to help clarify pricing, bidding, and project delivery methods. These aspects put together, are all decisions that influence cost-efficiency and overall project outcomes. Participants will learn how to navigate the complexities of costing and make more informed decisions that benefit their mass timber projects.

# Learning Objectives

---

1. Identify and review available resources for accurately pricing mass timber projects, ensuring clarity in bidding, and project delivery methods that enhance financial planning and project viability.
2. Analyze different project delivery methods for mass timber construction, understanding their financial implications and how to choose the most suitable approach for your project.
3. Learn about the critical decisions and strategies that can impact the cost-efficiency and success of mass timber projects, ensuring adherence to health, safety, and welfare standards.
4. Review strategies to effectively implement best practices in costing and project delivery for mass timber projects, improving overall project outcomes and ensuring economic sustainability.



# Factors Influencing Cost

## » **Material Availability:**

- Regional differences in availability and pricing

## » **Procurement Model:**

- Can impact the timber package price by as much as 30%—or more than 5% of total project hard costs

## » **Design Complexity:**

- High impact on material and labor costs

# Key Early Design Decisions

Construction Type

MEP Layout

Fire-Resistance Ratings

Acoustics

Member Sizes

Concealed Spaces

Grids & Spans

Connections


Exposed Timber (where & how much)

Penetrations

*All Need to Be Weighed (Plus Others)*






# Factors Influencing Cost



# Design Resources

Free Resource:

[www.woodworks.org](http://www.woodworks.org)



# Mass Timber Cost Management

**Free Resource:**

[www.woodworks.org](http://www.woodworks.org)



## How to Successfully Cost Manage a Mass Timber Project

Cost-Estimating Considerations for General Contractors



Apex Plaza  
William McDonough + Partners / Hourigan

**A determining factor in the success of a mass timber project—and whether it goes forward at all—is the general contractor's ability to provide informed cost estimates from the earliest stage of design.** However, unlike other materials, there isn't a hundred years of tradition and shared experience to guide budgeting, cost management, and competitive procurement, or readily available cost benchmarking.

This paper is intended to bridge that gap with guidance for minimizing whole project costs and maximizing the value of mass timber projects. It has been written with an emphasis on cross-laminated timber (CLT) and glue-laminated timber (glulam), but applies generally to all mass timber materials. Follow these steps to more confidently



# Cost Managing a Mass Timber Project

- » Step 1: Do your Homework
- » Step 2: Establish a Reliable Pre-Design Budget
- » Step 3: Manage Project Costs

# Cost Managing a Mass Timber Project

## ➤ **Step 1: Do your Homework**

- Vet potential subcontractors
- Determine the procurement model

» Step 2: Establish a Reliable Pre-Design Budget

» Step 3: Manage Project Costs

# Do Your Homework

## Insights for Bids

- » Not every project is the right fit for every supplier or installer and producing good bids takes time
- » Aim for three or four qualified/interested bidders to cover both\* supply and installation scopes
- » Create a **flexible specification**.
  - Knowing that the project will be CLT doesn't mean that every CLT manufacturer can meet the requirements



# Understand Manufacturer's Capabilities



Photo: DR Johnson

- » Manufacturers offer different species, grades, and maximum panel/beam sizes
- » Manufacturers have specific CNC capabilities
- » 3rd Party Fabricators can have additional CNC capabilities
- » Trucking/Shipping Logistics and Cost



# Cross Laminated Timber (CLT) Product Reports

## APA PRODUCT REPORT® www.apawood.org

### Boise Cascade VersaWorks® Veneer Laminated Timber PR-L335 Boise Cascade Wood Products, LLC Revised March 15, 2024

Products: Boise Cascade VersaWorks® Veneer Laminated Timber  
Boise Cascade Wood Products, LLC, PO Box 2400, White City, Oregon 97503-0400  
(833) 769-0257  
<https://commercialboisecascade.com>

#### 1. Basis of the product

- 2021, 2018, and 2015 International Building Code (IBC): Section 2303.1.4 Structural glued cross-laminated timber
- 2012 IBC: Section 104.11 Alternative materials
- 2021, 2018, and 2015 International Residential Code (IRC): Sections R502.1.6, R602.1.6, and R802.1.6 Cross-laminated timber
- 2012 IRC: Section R104.11 Alternative materials
- ANSI/APA PRG 320-2019 Standard for Performance-Rated Cross-Laminated Timber, recognized in the 2021 IBC and IRC
- ANSI/APA PRG 320-2017, PRG 320-2012, and PRG 320-2011 recognized in the 2018 IBC and IRC, 2015 IRC, and 2015 IBC, respectively
- ASTM D5455 IRC, 2018 IRC, and 2015 IRC, respectively
- APA Reports T2022P-18, T2023P-05, T2023P-14, and T2023P-15, and other qualification data

#### 2. Product description

Boise Cascade VersaWorks® Veneer Laminated Timber is a cross-laminated timber product consisting of alternating layers of Southern pine and Douglas-fir veneer. The product is manufactured in accordance with the principles of parallel-laminated timber (PLT) and is designed for use as a structural panel in walls and floors. The product is available in 12-3/4 inch (320 mm) thick panels.

#### 3. Design properties

Boise Cascade VersaWorks® Veneer Laminated Timber is designed for use as a structural panel in walls and floors. The product is available in 12-3/4 inch (320 mm) thick panels. The design properties are based on the product's performance in full-scale testing and are consistent with the requirements of the applicable building codes.

#### 4. Product installation

## APA PRODUCT REPORT® www.apawood.org

### IB MAX-CORE® Cross-Laminated Timber PR-L327 IB X-LAM USA, LLC Revised November 30, 2023

Products: IB MAX-CORE® Cross-Laminated Timber  
IB X-Lam USA, LLC  
(334) 661-4100  
[www.smartlam.com](http://www.smartlam.com)

#### 1. Basis of the product

- 2021, 2018, and 2015 International Building Code (IBC): Section 2303.1.4 Structural glued cross-laminated timber
- 2012 IBC: Section 104.11 Alternative materials
- 2021, 2018, and 2015 International Residential Code (IRC): Sections R502.1.6, R602.1.6, and R802.1.6 Cross-laminated timber
- 2012 IRC: Section R104.11 Alternative materials
- ANSI/APA PRG 320-2019 Standard for Performance-Rated Cross-Laminated Timber, recognized in the 2021 IBC and IRC
- ANSI/APA PRG 320-2017, PRG 320-2012, and PRG 320-2011 recognized in the 2018 IBC and IRC, 2015 IRC, and 2015 IBC, respectively
- APA Reports T2022P-18, T2023P-05, T2023P-14, and T2023P-15, and other qualification data

#### 2. Product description

IB MAX-CORE® Cross-Laminated Timber is a cross-laminated timber product consisting of alternating layers of Douglas-fir and Southern pine. The product is manufactured in accordance with the principles of parallel-laminated timber (PLT) and is designed for use as a structural panel in walls and floors. The product is available in 12-3/4 inch (320 mm) thick panels.

#### 3. Design properties

## APA PRODUCT REPORT® www.apawood.org

### Element5 Cross-Laminated Timber PR-L339 Element5 Limited Partnership Revised April 18, 2024

Products: Element5 Cross-Laminated Timber  
Element5 Limited Partnership, 70 Dennis Road, St. Thomas, Ontario, Canada N5P 0B6  
(888) 670-7713  
[www.elementfive.co](http://www.elementfive.co)

#### 1. Basis of the product report:

- 2021, 2018, and 2015 International Building Code (IBC): Section 2303.1.4 Structural glued cross-laminated timber
- 2012 IBC: Section 104.11 Alternative materials
- 2021, 2018, and 2015 International Residential Code (IRC): Sections R502.1.6, R602.1.6, and R802.1.6 Cross-laminated timber
- 2012 IRC: Section R104.11 Alternative materials
- ANSI/APA PRG 320-2019 Standard for Performance-Rated Cross-Laminated Timber, recognized in the 2021 IBC and IRC
- ANSI/APA PRG 320-2017, PRG 320-2012, and PRG 320-2011 recognized in the 2018 IBC and IRC, 2015 IRC, and 2015 IBC, respectively
- PFS TECO Reports No. 20-202, 20-211, 21-031, 21-044, 21-052, 21-053, 21-113, 21-132, 21-504, 21-609, 21-610, 21-689, and 21-690, APA Reports T2023P-06 and T2023P-28, and other qualification data

#### 2. Product description

## APA PRODUCT REPORT® www.apawood.org

### Freres Mass Ply Panels (MPP) and Mass Ply Lam (MPL) Beams and Columns PR-L325 Freres Lumber Co., Inc. dba Freres Engineered Wood Revised May 2, 2024

Products: Freres Mass Ply Panels (MPP) and Mass Ply Lam (MPL) Beams and Columns  
Freres Lumber Co., Inc. dba Freres Engineered Wood  
Lyons, Oregon 97358  
(503) 859-2121  
[www.frereswood.com](http://www.frereswood.com)

#### 1. Basis of the product

- 2021, 2018, and 2015 International Building Code (IBC): Section 2303.1.4 Structural glued cross-laminated timber
- 2012 IBC: Section 104.11 Alternative materials
- 2021, 2018, and 2015 International Residential Code (IRC): Sections R502.1.6, R602.1.6, and R802.1.6 Cross-laminated timber
- 2012 IRC: Section R104.11 Alternative materials
- ANSI/APA PRG 320-2019 Standard for Performance-Rated Cross-Laminated Timber, recognized in the 2021 IBC and IRC
- ANSI/APA PRG 320-2017, PRG 320-2012, and PRG 320-2011 recognized in the 2018 IBC and IRC, 2015 IRC, and 2015 IBC, respectively
- APA Reports T2022P-18, T2023P-05, T2023P-14, and T2023P-15, and other qualification data

#### 2. Product description

Freres Mass Ply Panels (MPP) and Mass Ply Lam (MPL) Beams and Columns are cross-laminated timber products consisting of alternating layers of Douglas-fir and Southern pine. The products are manufactured in accordance with the principles of parallel-laminated timber (PLT) and are designed for use as structural panels in walls and floors. The products are available in 12-3/4 inch (320 mm) thick panels.

Freres MPP is available in 12-3/4 inch (320 mm) thick panels. The product is designed for use as a structural panel in walls and floors. The product is available in 12-3/4 inch (320 mm) thick panels.

Freres Mass Ply Lam (MPL) Beams and Columns are available in 12-3/4 inch (320 mm) thick panels. The product is designed for use as a structural panel in walls and floors. The product is available in 12-3/4 inch (320 mm) thick panels.

## APA PRODUCT REPORT® www.apawood.org

### Kalesnikoff Cross-Laminated Timber PR-L332 Kalesnikoff Mass Timber Inc. Revised October 28, 2023

Products: Kalesnikoff Cross-Laminated Timber  
Kalesnikoff Mass Timber Inc.  
(250) 399-4211  
[www.kalesnikoff.com](http://www.kalesnikoff.com)

#### 1. Basis of the product

- 2021, 2018, and 2015 International Building Code (IBC): Section 2303.1.4 Structural glued cross-laminated timber
- 2012 IBC: Section 104.11 Alternative materials
- 2021, 2018, and 2015 International Residential Code (IRC): Sections R502.1.6, R602.1.6, and R802.1.6 Cross-laminated timber
- 2012 IRC: Section R104.11 Alternative materials
- ANSI/APA PRG 320-2019 Standard for Performance-Rated Cross-Laminated Timber, recognized in the 2021 IBC and IRC
- ANSI/APA PRG 320-2017, PRG 320-2012, and PRG 320-2011 recognized in the 2018 IBC and IRC, 2015 IRC, and 2015 IBC, respectively
- APA Reports T2022P-18, T2023P-05, T2023P-14, and T2023P-15, and other qualification data

#### 2. Product description

Kalesnikoff Cross-Laminated Timber is a cross-laminated timber product consisting of alternating layers of Douglas-fir and Southern pine. The product is manufactured in accordance with the principles of parallel-laminated timber (PLT) and is designed for use as a structural panel in walls and floors. The product is available in 12-3/4 inch (320 mm) thick panels.

## APA PRODUCT REPORT® www.apawood.org

### Vaagen Cross-Laminated Timber PR-L328 Vaagen Timbers, LLC Revised January 9, 2024


Products: Vaagen Cross-Laminated Timber  
Vaagen Timbers, LLC, 1245 N Highway, Colville, WA 99114  
(509) 684-3678  
[www.vaagentimbers.com](http://www.vaagentimbers.com)

#### 1. Basis of the product report:

- 2021, 2018, and 2015 International Building Code (IBC): Section 2303.1.4 Structural glued cross-laminated timber
- 2012 IBC: Section 104.11 Alternative materials
- 2021, 2018, and 2015 International Residential Code (IRC): Sections R502.1.6, R602.1.6, and R802.1.6 Cross-laminated timber
- 2012 IRC: Section R104.11 Alternative materials
- ANSI/APA PRG 320-2019 Standard for Performance-Rated Cross-Laminated Timber, recognized in the 2021 IBC and IRC
- ANSI/APA PRG 320-2017, PRG 320-2012, and PRG 320-2011 recognized in the 2018 IBC and IRC, 2015 IRC, and 2015 IBC, respectively
- APA Reports T2019P-38, T2021P-41, T2022P-05, T2023P-05, T2023P-14, and T2023P-50, PFS TECO Reports No. 20-016 (Rev. 21-08-17), No. 20-089, No. 20-090, No. 20-522, No. 21-068, No. 21-187, and No. 21-583, and other qualification data

#### 2. Product description





# Understand Manufacturer's Capabilities



Credit: TimberLab



# Understand Manufacturer's Capabilities




# Vetting Potential Manufacturers and Subcontractors

- » Which products do you manufacture vs. which do you supply?
- » What services do you typically provide?
- » What is the ideal project for your company?
- » What is your lead time?
  - How does it differ for a smaller project vs. a larger one?

# Determine the Procurement Model

Analysis of (a few) Mass Timber Procurement Models





# Installer Furnish & Install

## ADVANTAGES

- » Recommended for GCs and Project teams with little mass timber experience and for more complicated projects
- » Streamlines the process
- » Reduces GC Risk
- » Opportunity for improving design efficiency (may contribute to overall savings)

## DISADVANTAGES

- » Can be more expensive (for material)
- » Often requires longer bidding time
- » Less detail provided on supply cost
- » Less ability for GC to control cost



# Manufacturer Furnish & Install

Single contract  
between GC and  
manufacturer  
(manufacturer *may*  
subcontract to installer)

Manufacturer  
Furnish &  
Install

## VARIATION

Contracts are separately held  
but the bid is a joint proposal

Mass  
Timber  
Project

## ADVANTAGES

- » Recommended for all-timber, straight-forward structures and projects where the GC has less opportunity for significant design modifications.
- » Can be less expensive for material (but manufacturer may charge for installation management)

## DISADVANTAGES

- » Risk of prioritizing efficiency in the factory over site efficiencies
- » Creates separation between GC and installer

# Furnish and Install Separately

GC procures material  
direct from manufacturer,  
separate contract with  
installer

Furnish &  
Install  
Separately



Mass  
Timber  
Project

## ADVANTAGES

- » Typically yields competitive pricing
- » Gives GC the flexibility to choose best fit bidders for each scope

## DISADVANTAGES

- » Requires more coordination by GC
- » Increases GC's risk/liability for scheduling issues (but offers more control)
- » Requires GC to have prior supply chain experience and established relationships




# GC Self-Perform

## ADVANTAGES

- » Offers opportunity for best cost and schedule control (owner may not see savings if the GC uses this model for fee uplift)

## DISADVANTAGES

- » Increases GC's risk/liability for scheduling issues
- » GC must have prior supply chain experience, know the differences between manufacturers/suppliers, and have established relationships





# Ascent

## Milwaukee, WI

Building Facts 493,000 sf, 25 stories (total)  
19 stories of Mass Timber  
Multi-Family  
Completed 2022

Developer New Land Enterprises  
Architect Korb + Associates Architects  
Engineer Thorton Tomasetti  
General Contractor C.D. Smith Construction

Photo: C.D. Smith Construction


# GC Self-Perform

## ADVANTAGES

- » Offers opportunity for best cost and schedule control (owner may not see savings if the GC uses this model for fee uplift)

## DISADVANTAGES

- » Increases GC's risk/liability for scheduling issues
- » GC must have prior supply chain experience, know the differences between manufacturers/suppliers, and have established relationships






# Design Build Subcontract

## ADVANTAGES

- » Recommended for elaborate, complex projects (or portions of projects) that require a high degree of fabrication or a design team without timber experience.
- » Effectively coordinates design and fabrication efficiency

## DISADVANTAGES

- » Much bigger lift for bidder
- » May limit the number of interested/qualified bidders
- » Requires a more coordinated bidding process and longer bidding timeframe



# University of Idaho – Idaho Central Credit Union Moscow, ID



Architect: Opsi  
Structural Engineer: KPFF  
Roof Structure Engineer: StructureCraft  
Photos: Opsi Architecture

CASE STUDY  
Idaho Central  
Credit Union Arena



Soaring roof demonstrates  
mass timber's long-span  
possibilities



# Cost Managing a Mass Timber Project

» Step 1: Do your Homework

- Vet potential subcontractors
- Determine the procurement model

**➤ Step 2: Establish a Reliable Pre-Design Budget**


» Step 3: Manage Project Costs



# Establishing a Reliable Pre-Design Budget

## Problem:

Most GCs don't have access to enough [benchmarking data](#) to reliably provide a generic per square foot cost in the structure line item of a conceptual trade package build-up



# Establishing a Reliable Pre-Design Budget

» Build up costs using an informed set of assumptions

Pricing Breakdown		
Concept/ Schematic Design	Design Development	Bidding
Installation	Labor and equipment	Schedule duration
		Crew size
		On-site moisture management
	Crane	Size
		Duration
	Staging yard	Duration
Taxes		

Items in green are not typically included in early pricing; develop separate budgets if needed

Pricing Breakdown		
Concept/ Schematic Design	Design Development	Bidding
Timber Supply Package	CLT	Floor/roof panels
		Wall panels
		Stair package
		Visual grade
		Temporary sealants
		Factory-applied membranes
		Predrilling/marking
	Glulam	Beams
		Columns
		Blocking/stair package
		Architectural finish
		Certification premium
	Hardware	Connectors
		Preassembly
		Fasteners and splines
		Hardware shipping
	Logistics	CLT shipping
		Glulam shipping
		Temporary storage
	Other	Project management/design assist
		Fabrication model/shop drawings

# Establishing a Reliable Pre-Design Budget

## Insights for Bids

- » Which components will be timber?
- » What is the grid size and structural typology?
- » What are the fire ratings?
- » What elements will be exposed?
- » Are there appearance classification requirements?
- » Are there sourcing stipulations or forest certification requirements?

Make sure you can apply volumes to the associated rough costs.




# Establishing a Reliable Pre-Design Budget

## Insights For Better Budgeting

### » Installation

- 15 to 30%
- The cost of installation is a direct result of the number of pieces and how fast they can go together



Pricing Breakdown		
Concept/ Schematic Design	Design Development	Bidding
Installation	Labor and equipment	Schedule duration
		Crew size
		On-site moisture management
	Crane	Size
		Duration
	Staging yard	Duration
Taxes		

*Items in green are not typically included in early pricing; develop separate budgets if needed*

# Establishing a Reliable Pre-Design Budget

## Insights For Better Budgeting

### » Shipping

- Roughly 4%-8%
- lower end when material is trucked from a nearby factory
- upper end when shipped from overseas by container.
- Trucks are typically governed by weight and can carry an estimated 1,250 to 1,350 ft3 of CLT and 1,000 to 1,200 ft3 of glulam

Pricing Breakdown		
Concept/ Schematic Design	Design Development	Bidding
Timber Supply Package	CLT	Floor/roof panels
		Wall panels
		Stair package
		Visual grade
		Temporary sealants
		Factory-applied membranes
		Predrilling/marking
	Glulam	Beams
		Columns
		Blocking/stair package
		Architectural finish
		Certification premium
	Hardware	Connectors
		Preassembly
		Fasteners and splines
		Hardware shipping
	Logistics	CLT shipping
		Glulam shipping
		Temporary storage
	Other	Project management/design assist
		Fabrication model/shop drawings

# Establishing a Reliable Pre-Design Budget

## Insights For Better Budgeting

### » Hardware

- Beam and column connectors are largest contributor to the hardware line item – can be benchmarked against the cost per ton of steel.
- When building a budget, it is worthwhile to estimate the number of glulam intersections and assume a proprietary connector

Pricing Breakdown		
Concept/ Schematic Design	Design Development	Bidding
Timber Supply Package	CLT	Floor/roof panels
		Wall panels
		Stair package
		Visual grade
		Temporary sealants
		Factory-applied membranes
		Predrilling/marking
	Glulam	Beams
		Columns
		Blocking/stair package
		Architectural finish
		Certification premium
	Hardware	Connectors
		Preassembly
		Fasteners and splines
		Hardware shipping
	Logistics	CLT shipping
		Glulam shipping
		Temporary storage
	Other	Project management/design assist
		Fabrication model/shop drawings



# Establishing a Reliable Pre-Design Budget

## Insights For Better Budgeting

### » CLT (panels) and Glulam

- Usually between 40% and 55% of the installed timber package cost

Pricing Breakdown		
Concept/ Schematic Design	Design Development	Bidding
Timber Supply Package	CLT	Floor/roof panels
		Wall panels
		Stair package
		Visual grade
		Temporary sealants
		Factory-applied membranes
		Predrilling/marking
	Glulam	Beams
		Columns
		Blocking/stair package
		Architectural finish
		Certification premium
	Hardware	Connectors
		Preassembly
		Fasteners and splines
		Hardware shipping
	Logistics	CLT shipping
		Glulam shipping
		Temporary storage
	Other	Project management/design assist
		Fabrication model/shop drawings

# Establishing a Reliable Pre-Design Budget

## Insights For Better Budgeting: Glulams

- » Commodity lumber pricing is an adequate benchmark to a degree
- » Glulam costs also impacted by structural grade, species, finish, and sourcing
- » Glulam members that exceed “standard” sizing will come at a premium
- » Understand the volumes of glulam and CLT separately as the project evolves, as glulam can cost up to 200% more per  $\text{ft}^3/\text{m}^3$  than CLT



# Glulam Specs

## Typical Widths

- » 3-1/8", 3-1/2", 5-1/8", 5-1/2", 6-3/4", 8-3/4", 10-3/4", 12-1/4"

## Typical Depths

- » Based on number of lams: 6" to 60"+
- » Western species lams: Typically 1-1/2" thick
- » Southern pine lams: Typically 1-3/8" thick

## Typical Species

- » Douglas-Fir, Southern Pine, Spruce
- » Also available in Cedar & others




Image: APA Glulam Product Guide



# Glulam Built-Up Sections

## Built-Up Sections:

- » Available from some manufacturers
- » Widths of 24"+ available



Photo: Unalam

# Establishing a Reliable Pre-Design Budget

## Insights For Better Budgeting: Panels

- » Commodity lumber pricing is an adequate benchmark to a degree
- » Raw material often makes up over 70% of a panel's cost
  - The most material-efficient solution isn't always the best or most cost-effective solution
- » Choosing panel characteristics (size, species, grade, etc.) that do not limit your choice of manufacturer will help mitigate pricing volatility





# Cross Laminated Timber (CLT) Common Layups

3-ply 3-layer




5-ply 5-layer



7-ply 7-layer



9-ply 9-layer



7-ply 5-layer



9-ply 7-layer






# Fire Design of Mass Timber

## Fire Resistance Ratings (FRR)

- » Thinner CLT panels (i.e. 3-ply) can be difficult to achieve 1+ hour FRR
- » 5-ply CLT panels can usually achieve 1- or 2-hour FRR



Panel	Example Floor Span Ranges
3-ply CLT (4-1/8" thick)	Up to 12 ft
5-ply CLT (6-7/8" thick)	14 to 17 ft
7-ply CLT (9-5/8")	17 to 21 ft
2x4 NLT	Up to 12 ft
2x6 NLT	10 to 17 ft
2x8 NLT	14 to 21 ft
5" MPP	10 to 15 ft

# Mass Timber Acoustic Inventory



**Table 1: CLT Floor Assemblies with Concrete/Gypsum Topping, Ceiling Side Exposed**



CLT Panel	Concrete/Gypsum Topping	Acoustical Mat Product Between CLT and Topping	Finish Floor	STC <sup>1</sup>	IIC <sup>1</sup>	Source
CLT 3-ply (3.5")	3" concrete	Maxxon Acousti-Mat® 3/4	None	53 <sup>2</sup> ASTC	45 <sup>2</sup> FIIC	72
CLT 3-ply (4.125")	2" concrete	Pliteq GenieMat™ FF25	None	54	44	89
			LVT on GenieMat RST05	53	48	90
			Eng Wood on GenieMat RST05	53	46	91
			Carpet Tile	52	50	92
	3" concrete	Kinetics® RIM-33L-2-24 System with ¼" Plywood	None	57	45	103
			LVT	-	58	104
			2 layers of ¼" USG Fiberock® on Kinetics® Soundmatt	55	55	105
			LVT on 2 layers of ¼" USG Fiberock® on Kinetics® Soundmatt	-	59	106
			None	57	46	107
			LVT	55	55	108

# Timber-Concrete Composite (TCC) Floor Systems

- » Two distinct layers—timber layer and concrete layer—joined by shear connectors
- » Can use CLT, GLT, SCL, other engineered wood product, or solid sawn lumber
- » Shear “connectors” can be common fasteners, embedded plates, adhesives, or notches cut in the wood





# Cost Managing a Mass Timber Project

## » Step 1: Do your Homework

- Vet potential subcontractors
- Determine the procurement model

## » Step 2: Establish a Reliable Pre-Design Budget

## Step 3: Manage Project Costs

- Cost Benchmarking
- Non-Timber Cost Levers
- Cost Balancing

# Manage Project Costs

## Cost Benchmarking

### » **Volume efficiency ratio**

- $\text{ft}^3/\text{ft}^2$  provides a simple rule of thumb for estimating future projects

# Panel volume usually 65-80% of MT package volume

## Type IV-C

Floor panel: 5-ply

2-hr FRR

Purlin: 8.75"x28.5"


Girder: 10.75"x33"

Column: 13.5"x21.5"

Glulam volume = 183 CF (30% of MT)

CLT volume = 430 CF (70% of MT)

**Total volume = 0.82 CF / SF**



Source: Fast + Epp, Timber Bay Design Tool



# Panel volume usually 65-80% of MT package volume

## Type IIIA

Floor panel: 5-ply

1-hr FRR

Purlin: 5.5"x28.5"


Girder: 8.75"x33"

Column: 10.5"x10.75"

Glulam volume = 118 CF (22% of MT)

CLT volume = 430 CF (78% of MT)

**Total volume = 0.73 CF / SF**



Source: Fast + Epp, Timber Bay Design Tool

# Panel volume usually 65-80% of MT package volume

## Type IV-HT

Floor panel: 3-ply (IBC min = 4" CLT)

0-hr FRR (min sizes per IBC)

Purlin: 5.5"x24" (IBC min = 5"x10.5")


Girder: 8.75"x33" (IBC min = 5"x10.5")

Column: 10.5"x10.75" (IBC min = 6.75"x8.25")

Glulam volume = 120 CF (32% of MT)

CLT volume = 258 CF (68% of MT)

**Total volume = 0.51 CF / SF**



Source: Fast + Epp, Timber Bay Design Tool

**Cost considerations: One additional beam (one additional erection pick), 2 more connections**

# Panel volume usually 65-80% of MT package volume

## Type IV-HT

Floor panel: 3-ply (IBC min = 4" CLT)

0-hr FRR (min sizes per IBC)

Purlin: 5.

Girder: 8.


Column:

Glulam v

CLT volume = 258 CF (68% of MT)

**Total volume = 0.51 CF / SF**

**There are other impacts of construction type selection (exterior walls, interior walls, concealed spaces, etc.) that should be considered**




Source: Fast + Epp, Timber Bay Design Tool

**Cost considerations: One additional beam (one additional erection pick), 2 more connections**



# Manage Project Costs

## Cost Benchmarking



# Manage Project Costs

## Cost Benchmarking

### » Volume efficiency ratio

- $\text{ft}^3/\text{ft}^2$  provides a simple rule of thumb for estimating future projects

### » Piece count


- cost/piece and piece count/1000  $\text{ft}^2$
- “What is the estimated number of pieces in relation to the installation cost?”

### » Other


# Manage Project Costs

## Cost Benchmarking

**Volume Efficiency Ratio (ft<sup>3</sup>/ft<sup>2</sup>)**



**Piece Count Ratio (Piece/1000 ft<sup>2</sup>)**







# Manage Project Costs

## Non-Timber Design Cost Levers

12-Story Residential  
Example




- » Type IV-B construction
- » Point-supported project
- » Encapsulated glulam columns
- » Steel buckling-restrained brace core
- » Single-story podium



# Manage Project Costs

## Non-Timber Design Cost Levers

12-Story Residential  
Example




- » Type IV-B construction
- » Point-supported project
- » Encapsulated glulam columns
- » Steel buckling-restrained brace core
- » Single-story podium




# Manage Project Costs

## Non-Timber Design Cost Levers

12-Story Residential  
Example



- » Type IV-B construction
- » Point-supported project
- » Encapsulated glulam columns
- » Steel buckling-restrained brace core
- » Single-story podium







# Manage Project Costs

## Non-Timber Design Cost Levers

12-Story Residential  
Example




- » Type IV-B construction
- » Point-supported project
- » Encapsulated glulam columns
- » Steel buckling-restrained brace core
- » Single-story podium




# Manage Project Costs

## Non-Timber Design Cost Levers

12-Story Residential  
Example




- » Type IV-B construction
- » Point-supported project
- » Encapsulated glulam columns
- » Steel buckling-restrained brace core
- » Single-story podium



# Manage Project Costs

## Non-Timber Design Cost Levers

12-Story Residential  
Example




- » Type IV-B construction
- » Point-supported project
- » Encapsulated glulam columns
- » Steel buckling-restrained brace core
- » Single-story podium





# Manage Project Costs

## Cost Balancing



**Adjust budgets for  
OTHER trades impacted  
by mass timber**





# 1510 Webster Oakland, CA

Owner/General Contractor/Architect: oWow  
Structural Engineer: DCI Engineers  
Photo: Flor Projects



# Mass Timber Cost Management

**Free Resource:**

[www.woodworks.org](http://www.woodworks.org)



## How to Successfully Cost Manage a Mass Timber Project

Cost-Estimating Considerations for General Contractors



Apex Plaza  
William McDonough + Partners / Hourigan

**A determining factor in the success of a mass timber project—and whether it goes forward at all—is the general contractor's ability to provide informed cost estimates from the earliest stage of design.** However, unlike other materials, there isn't a hundred years of tradition and shared experience to guide budgeting, cost management, and competitive procurement, or readily available cost benchmarking.

This paper is intended to bridge that gap with guidance for minimizing whole project costs and maximizing the value of mass timber projects. It has been written with an emphasis on cross-laminated timber (CLT) and glue-laminated timber (glulam), but applies generally to all mass timber materials. Follow these steps to more confidently



# Looking to source mass timber products?

Connect with a WoodWorks Partner to scout products for your next mass timber project.



## Education / Resources / Free Project Support

Working on a commercial or multifamily wood building in the U.S.? Get the information and support you need at [woodworks.org](https://www.woodworks.org).



INTRO / Harbor Bay Ventures

# Questions? Ask us anything.



**Kate Carrigg, PE**

Regional Director | OR, ID-South, HI  
(303) 902-3151

[kate.carrigg@woodworks.org](mailto:kate.carrigg@woodworks.org)



Please take our survey!





# Copyright Materials

This presentation is protected by US  
and International Copyright laws.

Reproduction, distribution, display and use of  
the presentation without written permission  
of the speaker is prohibited.

© The Wood Products Council 2025

*Funding provided in part by the Softwood Lumber Board*

**Disclaimer:** The information in this presentation, including, without limitation, references to information contained in other publications or made available by other sources (collectively “information”) should not be used or relied upon for any application without competent professional examination and verification of its accuracy, suitability, code compliance and applicability by a licensed engineer, architect or other professional. Neither the Wood Products Council nor its employees, consultants, nor any other individuals or entities who contributed to the information make any warranty, representative or guarantee, expressed or implied, that the information is suitable for any general or particular use, that it is compliant with applicable law, codes or ordinances, or that it is free from infringement of any patent(s), nor do they assume any legal liability or responsibility for the use, application of and/or reference to the information. Anyone making use of the information in any manner assumes all liability arising from such use.