

Mass Timber Constructability and Costing

October 14, 2025

Presented by

Emmy Hoa Tran, PE

WoodWorks



Image: 1 De Haro / Perkins&Will / DCI Engineers / Photo Kyle Jeffers

“The Wood Products Council” is a Registered Provider with The American Institute of Architects Continuing Education Systems (AIA/CES), Provider #G516.

Credit(s) earned on completion of this course will be reported to **AIA CES** for AIA members. Certificates of Completion for both AIA members and non-AIA members are available upon request.

This course is registered with **AIA CES** for continuing professional education. As such, it does not include content that may be deemed or construed to be an approval or endorsement by the AIA of any material of construction or any method or manner of handling, using, distributing, or dealing in any material or product.

Questions related to specific materials, methods, and services will be addressed at the conclusion of this presentation.



Course Description

How do general contractors meet the growing demand for mass timber buildings? With widespread adoption of building codes that allow the expanded use of mass timber, and more successful U.S. projects, many seasoned construction professionals are seeking to expand their knowledge and pursue this market. These firms often have limited familiarity with the products and practicalities of design, potential sourcing opportunities, and differences in applying trades to a modern mass timber structure vs. steel or concrete. This presentation is intended to help contractors better understand the nuances involved in a mass timber project and provide a basis for training installation crews and sub-contractors new to these systems. Topics include mass timber products, connection considerations, preconstruction coordination and interactions between the manufacturer and design/construction teams, material installation and protection, safety, and where to seek additional cost and schedule efficiencies.

Learning Objectives

1. Discuss and compare mass timber systems commonly used for buildings in the U.S.
2. Describe the variety of connections that may be used to connect columns, beams, and panels on a mass timber project.
3. Evaluate the objectives and impacts of preconstruction coordination and how the planning and design process differs from projects built with other materials.
4. Summarize the proper installation of mass timber elements, and methods for protecting the materials from moisture, dirt, and damage on site.

Topics



1. Products and Connections
2. Fasteners, Hardware and Equipment
3. Safety Considerations
4. Planning and Coordination
5. Installation and Material Protection
6. Repairs and Finishes

Products and Connections

Introduction

Mass timber products come premanufactured in many forms, including:

- » Large panels (floor or wall “planks”)
- » Glue-laminated timber (glulam) beams and columns
- » Structural composite lumber (SCL) beams and columns

Mass timber refers to a category of wood framing styles typically characterized by large, engineered wood panels paired with glulam beams and columns. Due to their premanufacturing, SCL and T&G may also be considered mass timber.



Catalyst

MGA | Michael Green
Architecture / KPFF
Photo Benjamin Benschneider

Mass Timber Products

Panels

- » Cross-Laminated Timber / [CLT](#)
- » Glue-Laminated Timber / [GLT](#)
- » Dowel-Laminated Timber / [DLT](#)
- » Nail-Laminated Timber / [NLT](#)

Columns and Beams

- » Glue-Laminated Timber / [Glulam](#)
- » Structural Composite Lumber / [SCL](#)



The Canyons

Kaiser+Path / catena consulting
engineers / R&H Construction
Photo Marcus Kauffman

Glulam beams



Boise Cascade

SCL columns



Weyerhaeuser

Glue Laminated Timber (Glulam)
Beams and Columns



Cross-Laminated Timber (CLT)
Solid Sawn Laminations



Cross-Laminated Timber (CLT)
SCL Laminations



Photo: Freres Lumber



Photo: StructureCraft



Photo: LendLease



Photo: LEVER Architecture

Nail-Laminated Timber (NLT)



Photo: Think Wood

Dowel-Laminated Timber (DLT)



Photo: StructureCraft

Decking




Photo: Ema Peter



Photo: StructureCraft



Photo: Bernard André Photography

Mass Timber Hybrids



Rhode Island School of Design
NADAAA / Odeh Engineers /
Shawmut Design and Construction
*Photos John Horner (left),
Odeh Engineers*



Southfield Park 35 Warehouse

USAA Real Estate / PDMS Group

Timberlab / Clayco / Photo Erika Brown

Edwards courtesy Timberlab

Timber-Concrete Composite (TCC) Floor Systems


- » Two distinct layers—timber layer and concrete layer—joined by shear connectors
- » Timber layer can be CLT, GLT, SCL, another engineered wood product, or solid sawn lumber
- » Shear connectors can be common fasteners (e.g., nails or screws), notches cut in the wood, connectors such as embedded plates or glue that transfer the load to a larger surface

John W. Olver Design Building / Photo Alex Schreyer



CLT product standard: ANSI/APA PRG 320 Standard for Performance- Rated Cross Laminated Timber

- » Manufacturers – Comply with the standard for manufacturing + quality assurance
- » Structural engineers – Use reference design values, etc. + design guidance from the National Design Specification® (NDS®) for Wood Construction + manufacturer materials to specify the products to be used (e.g., grades, species)
- » Contractor – Verifies the products/grades with the supplier and purchases the materials
- » Small notches in the wood panel can be easily made with an appropriate saw. IMPORTANT: Get the engineer of record's approval before making any cuts in the field.



Width

- » $\pm 1/16"$

Depth

- » $\pm 1/8"$ per foot of depth
- » Minus $3/16"$ or $1/16"$ per foot of depth, whichever is larger

Length

- » Up to 20 feet: $\pm 1/16"$
- » Over 20 feet: $\pm 1/16"$ per 20 feet of length or fraction thereof

Field Fabrication and Penetrations

Holes, notches and other alterations should be made during fabrication to the greatest extent possible, but some may also be done in the field.



Fabrication and Connection Considerations

- » Factory vs. field
- » Tolerances
- » Connection classes
- » Fire resistance
- » Inspections








John W. Olver Design
Building at UMass Amherst
Leers Weinzapfel Associates / Equilibrium
Consulting / Simpson Gumpertz & Heger
(EOR) / Suffolk Construction
Photo Alex Schreyer

Tolerances Between Materials




- » **Strict tolerances must be met between mass timber and other materials.***
- » WHY? Because mass timber elements are pre-constructed with precision equipment to produce a highly engineered and well-performing structure.
- » See the table → for examples of tolerances for steel and concrete.
- * **If a tolerance isn't met, mass timber installation can still be successful** if key elements are adjustable—e.g., a column baseplate, or concealed beam connector.

APPENDIX 1: Industry Tolerance Standards for Mass Timber





Tolerance Condition	Construction	Allowable Tolerances		Standard Reference
Anchor Rod Holes in Base Plates	Steel Base Plate	Rod 3/4"Ø 7/8"Ø 1"Ø 1-1/4"Ø 1-1/2"Ø 1-3/4"Ø 2"Ø 2-1/2"Ø Hole Diameter 1-5/16"Ø 1-9/16"Ø 1-7/8"Ø 2-1/8"Ø 2-3/8"Ø 2-7/8"Ø 3-1/4"Ø 3-3/4"Ø		AISC-360 (Recommended Sizes for Anchor Rod Holes)
Steel Column Location at Base	Steel Column	$\Delta 1 = \pm 1/4"$		AISC-360 (Recommended Sizes for Anchor Rod Holes)
Edge Location of All Openings Deviation from Plan	Slab Opening	$\Delta 1 = \pm 1/2"$		ACI-117-10
Vertical Deviation for Wall or Opening	Wall & Column	$\Delta 1 = \pm 1"$		ACI-117-10
Horizontal & Vertical Deviation for Wall Opening	Wall Opening	$\Delta 1 = \pm 1/2"$		ACI-117-10

Maximum “out of plumbness” of the column, per AISC 360 Section C2

Tolerance Solutions


Solution	Gap Between Mass Timber Beam and Concrete Wall	Grouting Below Sill Plate at Mass Timber Panel to Concrete Wall	Adjustable Column Base at Mass Timber Column to Concrete
Connection example	 GAP BETWEEN MASS TIMBER AND CONCRETE	 GROUTING BELOW SILL PLATE	 ADJUSTABLE COLUMN BASE
	Beam Perpendicular to Wall Connected to Face of Wall	Panel Bears at Top of Wall	Column Bears on Concrete with Adjustable Standoff Base

Connection Classes and *Fire Ratings*


Connection class	Class 1	Class 2	Class 3	Class 3
Fire resistance	May be inherently fire resistant according to NDS calculations	Requires additional protection to meet fire-rating requirements	Tested fire-resistance rating (as specified by manufacturer)	Requires additional protection to meet fire-rating requirements
Connection example				
	Beam Bears on Girder*	Beam Connected to Girder with Steel Angles*	Beam Connected to Girder with Concealed Face-Mounted Knife Plate Connector*	Beam Connected to Girder with Proprietary Hanger*

*Table 8 in the **Index**







Knife Plate



Custom Standoff



Adjustable Standoff



Side Plates

Horizontal floor and roof panels connections:


- » Butt-jointed with a surface spline
- » Double-splined for more strength
- » Half-lapped and screwed or nailed



Fasteners, Hardware and Equipment

Screws are the most common fastener type in mass timber construction.

- » Lag or proprietary
- » Partially or fully threaded
- » Fabricators may have preferred screw manufacturers
- » Proprietary screws specified by the manufacturer and usually self-tapping
- » Diameter typically 1/4" or greater; wide range of lengths



Images Simpson Strong-Tie

Partially or Fully Threaded

Partially-threaded screws

- » Fasten two members to each other
- » Pull the members together



Fully-threaded screws

- » Used where thread withdrawal capacity is needed—both sides of a connection joint or possible failure plane within a single member
- » **Do not** pull members together; gaps caused by improper installation



Hardware

- » Plates
- » Hangers
- » Straps
- » Angle Brackets
- » Tie-Rod Systems
- » Concealed Connectors
- » Lifting Hardware




Image Simpson Strong-Tie

Concealed Hook Connectors



Images Rothoblaas


Concealed Knife Plates



Images Simpson Strong-Tie


Panel to Beam

- » Floor or roof panel bears on wood beam
- » Attachment is made with partially-threaded screws, typically 12" to 18" depending on panel thickness



Splines

- » Adjacent panels with routed surfaces butted together
- » Plywood spline fastened to both panels using partially-threaded screws or nails, typically 3" to 5"
- » Nail gun nails or collated screws can improve constructability



Continuous Spline and Fasteners

Images WoodWorks (top) / T3 Timbers

Material Handling


- » Lifts provide safe access for workers at height.
- » Lift type depends on building size and configuration, site logistics, etc.
- » Forklifts (including standard, all-terrain and high capacity), boom lifts and scissor lifts are all commonly used.



Bullitt Center

The Miller Hull Partnership / DCI Engineers /
Schuchart Construction
Photo John Stamets

Specialty Lifting Connectors



You need to account for the lifting connector screw limitations



Image Rothoblaas (above)



The Canyons

Kaiser + Path / catena consulting
engineers / R&H Construction
Photo Marcus Kauffman

Templates and Jigs and Installation Devices



Images Rothoblaas


Safety Considerations

Construction Benefits



Qualified Operators


- » Ensure that all equipment operators are trained and understand the capabilities, limitations, hazards, safety features, emergency conditions and environmental impacts of equipment before use.



T3 Atlanta

Hartshorne Plunkard
Architecture / DLR Group /
StructureCraft / New
South Construction /
Photo StructureCraft

Fire Safety in the 2021 IBC



Planning and Coordination

Pre-design

Builder input during pre-design is essential to optimizing costs.

- » Identify and coordinate with MEP/FP subs and other material trades.
- » Coordinate site logistics/planning and schedule.
- » Establish design goals through discussions with owner, designer and builder.
- » Undertake 3D modeling for discussion between designers and builders during design.
- » Schedule steel component modeling so it doesn't delay the mass timber.

During Design

Builder input continues through design.

- » Consider/discuss tolerances.
- » If it hasn't already been done, decide whether the GC or subcontractor will install the framing.
- » Ensure safety policies are in place to protect against construction fires.
- » Determine “shop or field” for connectors and finishes.
- » Decide how wood will be protected during transportation and construction.

Modeling/Fabrication Schedule





Image Timberlab


Site Planning

- » Sequencing plan > **Installation sequence dictates delivery sequence**
- » Staging plan
- » Weatherproofing strategies
- » Lift (or pick) plan
- » Resilient Planning for Disruption



Shop Drawings

- » **CNC data** for the fabricator, including connections
- » **Material information**, including grades, dimensions and finishes
- » **Locations** of openings, cuts, holes and connections
- » **Weight and center of gravity** for all members
- » **Connection hardware** if possible – similar processes
- » **Sequencing** if determined (may be later)
- » **Rigging connections** requested by the mass timber installer
- » **Installation drawings** showing all member piece marks, locations, elevations and connection details (including gaps if required to accommodate shrinkage and swelling)



Mesh Architectures

Items to Consider

- » Duct, conduit and pipes above ceilings and through adjoining wall assemblies
- » Plumbing drops at restrooms
- » Mechanical chases
- » Need for additional structural members at shaft openings
- » Routing at floors and walls to accommodate conduits
- » Exposure of materials and trades that may not be typically exposed





T3 Minneapolis

MGA | Michael Green Architecture / DLR Group / Magnusson
Klemencic Associates / Krause-Anderson Construction
Company / StructureCraft / Perkins & Will (interior)
Photo Corey Gaffer

An individual shop drawing should exist for each unique floor panel.

TOP VIEW

GRAIN DIRECTION, TYPICAL



Description: 6 7/8" GLT		Weight: 2446
Quantity:	Grade: Combol2	Length: 31'-11 3/16"
	Material: Douglas Fir / Larch	Width: 4'-0"
	Treatment: Sansin KP-12 @ Edges & Underside	Depth: 6 7/8"
		Lifting: ---

Image AEC Inc.

Penetrations

These drawings are:

- » Used by the manufacturer to pre-cut holes
- » Coordinated by the GC with input from the:
 - » Architect
 - » Engineer
 - » Mass timber manufacturer(s)
 - » Specialty subs
 - » Digital drafting crew (if different from the manufacturer)




Image AEC Inc.

Delivery, Site Organization & Staging



KK Law courtesy naturallywood.com




Photo Swinerton

Installation and Material Protection

Material Protection

- » Moisture
- » UV rays
- » Damage



Ascent

New Land Enterprises /
Korb + Associates Architects /
Thornton Tomasetti /
C.D. Smith Construction
Photo C.D. Smith

Moisture Management Plan

Planning starts at the earliest stage and is collaborative.

Construction team responsibilities include:

- » Construction phase plan; on-site strategies based on risk evaluation
 - » Coverings
 - » Deflection/diversion
 - » Ventilation/drying
- » Anticipating and troubleshooting issues
- » Monitoring

Type and Extent of Protection

- Decision by architect/contractor
- Appearance requirements
- Extent and cost of protection methods
- Protection in fabrication plant and/or on jobsite
- Capability of fabricator
- Capability of installer/moisture protection subcontractor
- Schedule protection plan
- Protection prior to installation
- Protection during installation
- Protection after installation

Moisture Management Responsibility and Risk

- Responsibility for managing and cost of the plan
- Contractor and/or fabricator
- Conditions to be considered
- Schedule delays and revisions
- Construction weather conditions (worst case)

Monitoring Moisture Before, During and After Construction

- Coordination with concrete topping activities
- Roofing material
- Columns, beams and floor/wall panels

Moisture Management

Keep wood as dry as possible to avoid:

- » Stains and dirt
- » Shrinkage and swelling
- » Damage from prolonged moisture exposure

Mass timber can get wet—and will get wet on most projects. That is not a problem, provided an effective moisture management plan is in place.



John W. Olver Design
Building at UMass Amherst

Leers Weinzapfel Associates / Equilibrium
Consulting / Simpson Gumpertz & Heger
(EOR) / Suffolk Construction

Photo Alex Schreyer

Factory- Applied Sealants & Coatings




Adidas Headquarters
LEVER Architecture / KPFF /
Turner Construction Company
Photo Jeremy Bittermann

Transportation & Storage



Photos Paul Alberts / Ardor Media / naturallywood.com

Panel Joint Treatment



INTRO

Harbor Bay Ventures / Hartshorne Plunkard
Architecture / Forefront Structural Engineers /
Fast + Epp / Panzica Construction
Photos WoodWorks

Membranes can be spray-applied, sheet product (adhesive or non), or board/sheathing product.



Deflection & Diversion



*From Moisture Risk Management Strategies for Mass Timber Buildings,
© 2020 RDH Building Science Inc.*

Platte Fifteen

Oz Architecture / KL&A Engineers & Builders /
Adolfson & Peterson Construction
Photo WoodWorks



Moisture Monitoring

Monitor the moisture content (MC) of wood materials throughout construction.


- » When materials are received
- » Regular intervals
- » After rainfall
- » Before drying in

Product	MC at Manufacture	Desired MC at Project Close-in with Direct-Applied Concrete Toppings
CLT	12% +/- 3% ^a	<16%
GLT	12-16% ^b	<16%
NLT	<19% ^c	<16%
DLT	15-19% ^d	<16%


Sources: ^aPRG-320 standard, ^bANSI A190.1, ^cNail-Laminated Timber Design Guide – U.S. Edition, and ^dDLT Design and Profile Guide

Material Handling

Never dump or drag panels off trucks



Forklifts and Telescoping Handlers



Use forks at least 2/3 of panel width



INTRO / Photo WoodWorks

Avoid Rust and Stains

Remove metal shavings from holes when drilling plates.

- » **Grind metal away from mass timber** elements (also protects against fire).
- » For high-strength connections that require oil to install, **wipe off excess oil** immediately after installation.
- » **Paint utilities before installing** on a mass timber ceiling and touch up afterwards.




Kendeda Building for Innovative Sustainable Design

The Miller Hull Partnership with Lord Aeck
Sargent / Uzun + Case / Skanska USA

Photo Jonathan Hillyer

Installing Columns

- » Remove protection material as needed
- » Set column to the correct elevation and location
- » Install column braces
- » Plumb the column



Ascent / Photo WoodWorks

Installing Beams

Set the beam

- » Remove protection material as needed.
- » Set the beam and connect to supporting material.



INTRO / Photo Ohio Carpenters Apprentice and Training Program



Platte Fifteen

Oz Architecture / KL&A
Engineers & Builders / Adolfson
& Peterson Construction
Photo JC Buck

Installing Panels



Photo Marcus Kauffman



Photo WoodWorks

Tall Mass Timber Special Inspections

TABLE 1705.5.3
REQUIRED SPECIAL INSPECTIONS OF MASS TIMBER CONSTRUCTION

<u>Type</u>	<u>Continuous Special Inspection</u>	<u>Periodic Special Inspection</u>
<u>1. Inspection of anchorage and connections of mass timber construction to timber deep foundation systems.</u>		X
<u>2. Inspect erection of mass timber construction</u>		X
<u>3. Inspection of connections where installation methods are required to meet design loads.</u>		
<u>3.1. Threaded fasteners</u>		
<u>3.1.1. Verify use of proper installation equipment.</u>		X
<u>3.1.2. Verify use of pre-drilled holes where required.</u>		X
<u>3.1.3. Inspect screws, including diameter, length, head type, spacing, installation angle, and depth.</u>		X
<u>3.2. Adhesive anchors installed in horizontal or upwardly inclined orientation to resist sustained tension loads</u>	X	
<u>3.3. Adhesive anchors not defined in 3.2.</u>		X
<u>3.4. Bolted connections</u>		X
<u>3.5. Concealed connections</u>		X

Source: International Building Code

Table is only required for Type IV-A, IV-B, and IV-C

Repairs and Finishes

Cleaning Mass Timber



Sanding and cleaning solutions are the most common ways to remove stains.



Photos WoodWorks

Applying Finishes

Below, glulam panels are coated in the controlled environment of a fabrication facility. On the right, a coating is being applied on the jobsite.





ACKNOWLEDGEMENTS

This curriculum is based in part on the U.S. Mass Timber Construction Manual, primary funding for which was provided by the U.S. Endowment for Forestry and Rural Communities and U.S. Department of Agriculture U.S. Forest Service. Funding was also provided by the Softwood Lumber Board.

WoodWorks would like to also thank the organizations and individuals who contributed to and/or reviewed content, including:

Mass Timber Manufacturers

DR Johnson Timber Innovations – Riddle, OR – Levi Huffman
Freres Lumber – Lyons, OR – Tyler Freres, Kyle Freres, Austin Basl, Cody Beairsto, Jason Pilgrim, Bonnie Yang
Kattera – Menlo Park, CA/Spokane Valley, WA – Nick Milestone, Hans-Erik Blomgren
SmartLam – Columbia Falls, MT/Dothan, AL – Casey Malmquist, Nick DeSimone, Daniel Wirth (Minimal Impact Group)
StructureCraft – Abbotsford, BC – Gerald Epp Jr., Lucas Epp
Vaagen Timbers – Colville, WA – Russ Vaagen, Tom Baun, Greg Knight

General Contractors/Timber Fabricators/Installers

Andersen Construction – Portland, OR – Brad Nile
Bell Structural Solutions – New Brighton, MN – Jim Abrams, Dustin Imholte, Roland Hernandez, Mike Price, Michael Price II
Cascade Joinery – Ferndale, WA – John Miller
Granger Construction – Lansing, MI – Bill Bofysil
HITT Contracting – Falls Church, VA – Brian Lantz
Lendlease – Nashville, TN – Charles Starck, Bill Tobin
Nabholz Construction – Rogers, AR – Rob Dodd
Rothoblaas USA, Inc. – New York, NY – Hannes Blaas
Seagate Mass Timber – Surrey, BC, Canada – Ralph Austin, Jeff Chan
Texas Timber Frames – Boerne, TX – Michael Ratliff
Timberlab – Portland, OR – Chris Evans, Brendan Kelley, Zach Brehm



ACKNOWLEDGEMENTS

Continued

Architecture, Structural Engineering and Enclosure Design Contributors

Britt, Peters & Associates, Inc. – Greenville, SC – David Impson, Bryan Haygood, Mike Chute
KL&A Engineers and Builders – Golden, CO – Greg Kingsley
Leers Weinzapfel Associates – Boston, MA – Tom Chung, Ashley Rao
RDH Building Science – Oakland, CA – Colin Shane

Training Centers

Chicago Regional Council of Carpenters Training Center – Elk Grove Village, IL – Craig Triplett, Pat Sowers
Northwest Carpenters Institute of Washington – Kent, WA – Steve Anderson

Universities

Clemson University Wood Utilization + Design – Clemson, SC – Patricia Layton
Michigan State University School of Planning, Design & Construction – East Lansing, MI – George Berghorn

Technical Consultants

Ed Carroll, PE – Orlando, FL – Carroll Consulting
Jeff Morrow – Nashville, TN – J Morrow Solutions
Robert Steffen – Asheville, NC – T3 Timbers

WoodWorks – Wood Products Council Staff

Jason Reynolds – Greensboro, NC – Senior Director, Field Division East
Brandon Brooks – Eagle River, AK – Construction Management Program Manager

Course Description


Accurate costing is critical to the success of mass timber projects. This presentation reviews essential resources for design teams to help clarify pricing, bidding, and project delivery methods. These aspects put together, are all decisions that influence cost-efficiency and overall project outcomes. Participants will learn how to navigate the complexities of costing and make more informed decisions that benefit their mass timber projects.

Learning Objectives

1. Identify and review available resources for accurately pricing mass timber projects, ensuring clarity in bidding, and project delivery methods that enhance financial planning and project viability.
2. Analyze different project delivery methods for mass timber construction, understanding their financial implications and how to choose the most suitable approach for your project.
3. Learn about the critical decisions and strategies that can impact the cost-efficiency and success of mass timber projects, ensuring adherence to health, safety, and welfare standards.
4. Review strategies to effectively implement best practices in costing and project delivery for mass timber projects, improving overall project outcomes and ensuring economic sustainability.

Current State of Mass Timber Projects

As of Q3 2025, in the US, **2,598** multi-family, commercial, or institutional projects have been constructed with, or are in design with, mass timber.



Scan this code or use the url to find the map and more details online.



[www.woodworks.org
/resources/mapping-
mass-timber/](http://www.woodworks.org/resources/mapping-mass-timber/)



How to Successfully Cost Manage a Mass Timber Project

Cost-Estimating Considerations for General Contractors



Apex Plaza
William McDonough + Partners / Houtigan

A determining factor in the success of a mass timber project—and whether it goes forward at all—is the general contractor's ability to provide informed cost estimates from the earliest stage of design. However, unlike other materials, there isn't a hundred years of tradition and shared experience to guide budgeting, cost management, and competitive procurement, or readily available cost benchmarking.

This paper is intended to bridge that gap with guidance for minimizing whole project costs and maximizing the value of mass timber projects. It has been written with an emphasis on cross-laminated timber (CLT) and glue-laminated timber (glulam), but applies generally to all mass timber materials. Follow these steps to more confidently cost plan your next wood building.

This paper was developed collaboratively with a design and construction professional who specializes in mass timber construction and has worked on multiple projects for general contractors. Costs, percentages and other values are based on their experience and may differ for other projects.

Step 1: Do Your Homework

- Vetting potential subcontractors
- Determining the procurement model (with details on common models used in the U.S.)

Step 2: Establish a Reliable Pre-Design Budget

- Basic timber pricing dynamics
 - Example of increasing detail recommended at different phases of project planning
 - Information to supply for better pricing
 - Insights for better budgeting
- Choosing your list of bidders
- Adjusting budgets for trades impacted by timber

Step 3: Manage Project Costs

- Establishing cost benchmarking
- Understanding the largest non-timber design cost levers

Cost Managing a Mass Timber Project

Step 1: Do your Homework

Step 2: Establish a Reliable Pre-Design Budget

Step 3: Manage Project Costs

Healthy Buildings & Biophilia

Do Your Homework
Understand the “Why”



George Fox University – Canyon Commons | Hacker | Photo: Jeremy Bittermann

Do Your Homework Understand the “Why”

ULI Report: The Materials Movement

Office Occupier Demand for Healthy Materials:

- » Powerful expression of tenant’s brand
- » Helps recruit top talent
- » Healthy air quality supports worker productivity, cognitive performance, mental & physical health

Enhanced Building Value:

- » Office green premium on rents: from 2% to >15%
- » Certified healthy buildings transact 4.4% to 7.7% higher rent per SF than noncertified buildings

“Building with mass timber provides a host of benefits to stakeholders across the real estate value chain.”

<https://knowledge.uli.org/reports/research-reports/2023/the-materials-movement-creating-value-with-better-building-materials>



2024 Report

Do Your Homework


Factors Influencing Cost Estimation

Design Complexity: High impact on material and labor costs

Material Availability:

- Regional differences in availability and pricing
- Understand which suppliers and subcontractors are appropriate for your project and how best to use them

Procurement Model: Can impact the timber package price by as much as 30%—or more than 5% of total project hard costs



Do Your Homework Vetting Potential Manufacturers and Subcontractors

- Which products do you manufacture vs. which do you supply?
- What services do you typically provide?
- What is the ideal project for your company?
- What is your lead time?
- How does it differ for a smaller project

Do Your Homework

Successful Subcontractor Vetting


Janicki Industries Building 10

Lessons Learned: Schedule Drove Decisions

Originally slated to be just 60,000 square feet, the building tripled in size as Janicki's contract grew. Jordan Janicki, Principal of structural engineering firm DCG/Watershed (and John's nephew) said that meant they needed to focus even more on value engineering the project for speed. "It was a crazy schedule," said Jordan. "We started schematic design in February 2022; it became a 90,000-square-foot building in March, and then grew again in size from there. We finalized drawings at the end of March and applied for permits in May. Close coordination played a critical role throughout the entire process."



Analysis of **(a few)** Mass Timber Procurement Models



Installer Furnish Install

**Single contract between GC and installer;
installer supplies material and installation**

ADVANTAGES

- Recommended for GCs/project teams with little mass timber experience and more complicated projects
- Streamlines the process, reduces GC risk and may contribute to overall savings if there is significant opportunity for improving design efficiency or complicated sequencing/logistics

DISADVANTAGES

- Can be more expensive because the material is managed and procured by the installer
- Often requires longer bidding time for installer/manufacture coordination
- Less detail typically provided on supply cost in a combined supply-install proposal; ambiguity about cost allocation can impacts GC ability to control cost

Manufacturer Furnish Install

**Single contract between GC and manufacturer;
manufacturer (may) subcontract to installer**

ADVANTAGES

- Recommended for all-timber structures where efficiency on site is straightforward and projects delivered under a design-bid-build contract where the GC has less opportunity for significant design modifications
- Can be less expensive than installer furnish/install because the material is not coordinated by a third party; manufacturer may charge for installation management

DISADVANTAGES

- Risk of prioritizing efficiency in the factory, which can be at the expense of on-site efficiencies
- Creates an inherent degree of separation between GC and installer

VARIATIONS

A variation is where the contracts are separately held (as in the furnish and install separately model) but the bid is a joint proposal

Furnish and Install Separately

**GC procures material direct from manufacturer;
separate contract with installer**

ADVANTAGES

- Typically yields the most competitive pricing because it removes material handling costs from both the subcontractor and supplier and gives the GC the most flexibility to choose the bidder that's the best fit for each scope

DISADVANTAGES

- Requires much more GC coordination to ensure installer preferences are accommodated, deliveries are well coordinated and avoid schedule delay
- Creates more GC ownership of scheduling issues but also offer more control
- GC should have prior supply chain experience and have established relationships

GC Self-Perform

ADVANTAGES

- As with any self-perform, offers opportunity for better cost and schedule control; owner may not see full value of the savings if the GC uses this model for fee uplift

DISADVANTAGES

- GC must have prior supply chain experience, know the differences between manufacturers/suppliers, and have established relationships

VARIATIONS

A variation is the owner furnish/GC self-perform install. Owner-furnished supply contracts can be a way for the owner to save on GC fees, but the owner takes on the procurement risks and must be proactive and engaged.

Design-Build Subcontract

ADVANTAGES

- Good for elaborate, complex projects (or portions of projects) that require a high degree of fabrication or a design team without the timber experience to effectively coordinate design and fabrication efficiency

DISADVANTAGES

- Much bigger lift from a bidder's perspective and may limit the number of interested/qualified bidders
- Requires a more coordinated bidding process and longer bidding timeframe

Cost Managing a Mass Timber Project


Step 1: Do your Homework

Step 2: Establish a Reliable Pre-Design Budget

Step 3: Manage Project Costs

Establishing a Reliable Pre-Design Budget

Problem: Most GCs don't have access to enough benchmarking data to reliably provide a generic per square foot cost in the structure line item of a conceptual trade package build-up



Build up costs using first principles based on an informed set of assumptions

Pricing Breakdown		
Concept/ Schematic Design	Design Development	Bidding
Timber Supply Package	CLT	Floor/roof panels
		Wall panels
		Stair package
		Visual grade
		Temporary sealants
		Factory-applied membranes
		Predrilling/marking
	Glulam	Beams
		Columns
		Blocking/stair package
		Architectural finish
		Certification premium
	Hardware	Connectors
		Preassembly
		Fasteners and splines
		Hardware shipping
	Logistics	CLT shipping
		Glulam shipping
Temporary storage		
Other	Project management/design assist	
	Fabrication model/shop drawings	
Installation	Labor and equipment	Schedule duration
		Crew size
		On-site moisture management
	Crane	Size
		Duration
	Staging yard	Duration
Taxes		

Items in green are not typically included in early pricing; develop separate budgets if needed

Establishing a Reliable Pre-Design Budget



**Which components will
be timber?**

**What elements do you
assume will be
exposed?**

**What is the grid size and
structural typology?**



What are the fire ratings?

**Are there appearance
classification requirements?**

**Is there a sourcing
stipulation or forest
certification requirement?**

Regardless of the level of information you provide, make sure you can apply volumes to the associated rough costs as this will help further both design and cost refinement

Establishing a Reliable Pre-Design Budget

Insights For Supply Bids

- Aim for three or four qualified/interested bidders to cover both supply and installation scopes (if not bid together)
- Not every project is the right fit for every supplier or installer and producing good bids takes time
- If possible, create a flexible specification. Knowing that the project will be CLT doesn't mean that every CLT manufacturer can meet the requirements
 - Panel width/length/depth deltas are structural deltas
 - Material grade and species deltas are structural deltas
 - Schedules and competing projects
 - Services vis-à-vis Manufacturer/Supplier/Installers
 - Glulam: Panel number may impact bids

Establishing a Reliable Pre-Design Budget

Insights For Better Budgeting for Panels and Glulam

- Commodity lumber pricing is an adequate benchmark to a degree
- Choosing panel characteristics (size, species, grade, etc.) that do not limit your choice of manufacturer will help mitigate pricing volatility
- Raw material often makes up over 70% of a panel's cost but the most material-efficient solution isn't always the best or most cost-effective solution
- Understand the volumes of glulam and CLT separately as the project evolves, as glulam can cost up to 200% more per ft³/m³ than CLT
- Glulam costs are impacted by structural grade, species, finish, and sourcing, size can also be a significant factor
- Glulam members that exceed “standard” sizing will come at a premium

Establishing a Reliable Pre-Design Budget

Insights For Better Budgeting

- **CLT and Glulam** – Usually between 40% and 55% of the installed timber package cost
- **Hardware** – Beam and column connectors are usually the largest contributor to the hardware line item and can be benchmarked against the cost per ton of steel. When building a budget from scratch, it is worthwhile to estimate the number of glulam intersections and assume a proprietary connector

Establishing a Reliable Pre-Design Budget

Insights For Better Budgeting

- **Shipping** – Roughly 4%-8%. It is common for shipping's contribution to be at the lower end when material is trucked from a nearby factory and at the upper end when shipped from overseas by container. Trucks are typically governed by weight and can carry an estimated 1,250 to 1,350 ft³ of CLT and 1,000 to 1,200 ft³ of glulam
- **Installation** – 15 to 30%. The cost of installation is a direct result of the number of pieces and how fast they can go together
- **Adjust budgets for OTHER trades impacted by mass timber**

Understanding Cost Impacts of Construction Type

Pre-Design Budget Example

4-story building on college campus

Cost Impact of Assembly Occupancy Placement:


Location of Event Space	4th Floor	1 st Floor
Construction Type	III-A	III-B
Assembly Group	A-3	A-3
Fire Resistive Rating	1-Hr	0-Hr
Connections	Concealed	Exposed
CLT Panel Thickness	5-Ply	3-Ply
<u>Superstructure Cost/SF</u>	<u>\$65/SF</u>	<u>\$53/SF</u>



The Canyons / Kaiser+Path, Cantena Consulting Engineers / Photo Jeremy Bittermann

Mass Timber Construction

Cost Balancing



Cost Managing a Mass Timber Project

Step 1: Do your Homework



Step 2: Establish a Reliable Pre-Design Budget

Step 3: Manage Project Costs

Manage Project Costs


Cost Benchmarking

- Volume efficiency ratio: ft^3/ft^2 provides a simple rule of thumb for estimating future projects
- Piece count: cost/piece and piece count/ nK ft^2 “What is the estimated number of pieces in relation to the installation cost?”
- Others



Manage Project Costs


Cost Benchmarking




Manage Project Costs

Cost Benchmarking

12-Story Residential
Example



Example of a Type IV-B, 12-story, point-supported project with encapsulated glulam columns, steel buckling-restrained brace core, and single-story podium; demonstrates relatively small contribution of mass timber to overall building cost



Manage Project Costs

Positive Non-Timber Design Cost Levers

- Mass timber's advantages—including light weight, tight tolerances, installation speed, reduced labor and prefabrication— need to be leveraged in other areas to achieve overall cost savings.
- In order, Foundations, the vertical load-carrying structure, and general conditions and requirements offer the greatest potential savings

Manage Project Costs

Other Non-Timber Design Cost Levers

- Cost saving opportunities can be offset by increases in other areas of the construction budget.
- Compensating for these incremental increases and achieving real savings requires a focused effort to both actively leverage opportunities and minimize (in order of effect);

Lateral systems

Fire protection

Acoustic floor assemblies

Exterior facades



Wellesley College Science Complex / Skidmore, Owings & Merrill /
Le Messurier / Photo Dave Burk © SOM

Take Aways

- A determining factor in the success of a mass timber project—and whether it goes forward at all—is the general contractor's ability to provide informed cost estimates.
- Mass timber is new compared to other methods and has limited but expanding shared experiences to help guide budgeting, cost management, and competitive procurement, or readily available cost benchmarking
- Presentation was designed to help bridge that gap with guidance for minimizing whole project costs and maximizing the value of mass timber projects. The obvious emphasis is on cross-laminated timber (CLT) and glue-laminated timber (glulam), but applies generally to all mass timber materials.

How to Successfully Cost Manage a Mass Timber Project:

Cost-Estimating Considerations for General Contractors

Scan to Download



Questions? Ask me anything.



Emmy Hoa Tran, PE

Regional Director | CO, MT, NE, ND, SD, WY
(303) 242-1239

emmy.tran@woodworks.org



Please take our survey!



901 East Sixth, Thoughtbarn-Delineate Studio, Leap!Structures, photo Casey Dunn

Copyright Materials

This presentation is protected by US
and International Copyright laws.
Reproduction, distribution, display and use of
the presentation without written permission
of the speaker is prohibited.

© The Wood Products Council 2024

Funding provided in part by the Softwood Lumber Board

Disclaimer: The information in this presentation, including, without limitation, references to information contained in other publications or made available by other sources (collectively “information”) should not be used or relied upon for any application without competent professional examination and verification of its accuracy, suitability, code compliance and applicability by a licensed engineer, architect or other professional. Neither the Wood Products Council nor its employees, consultants, nor any other individuals or entities who contributed to the information make any warranty, representative or guarantee, expressed or implied, that the information is suitable for any general or particular use, that it is compliant with applicable law, codes or ordinances, or that it is free from infringement of any patent(s), nor do they assume any legal liability or responsibility for the use, application of and/or reference to the information. Anyone making use of the information in any manner assumes all liability arising from such use.