

DCAMM Department of Unemployment Assistance Site Tour: A Firsthand Look at Mass Timber Construction

Presented by Marc Perras

Disclaimer: This presentation was developed by a third party and is not funded by WoodWorks or the Softwood Lumber Board.

“The Wood Products Council” is a Registered Provider with The American Institute of Architects Continuing Education Systems (AIA/CES), Provider #G516.

Credit(s) earned on completion of this course will be reported to **AIA CES** for AIA members. Certificates of Completion for both AIA members and non-AIA members are available upon request.

This course is registered with **AIA CES** for continuing professional education. As such, it does not include content that may be deemed or construed to be an approval or endorsement by the AIA of any material of construction or any method or manner of handling, using, distributing, or dealing in any material or product.

Questions related to specific materials, methods, and services will be addressed at the conclusion of this presentation.



Course Description

This unique educational event will provide an in-depth look at the new DCAMM Department of Unemployment Assistance facility in Brockton, MA. This 33,000-sf urban infill building was constructed using cross-laminated timber (CLT) floor plates with a glulam post-and-beam structural system and provides modern, flexible workspaces for DCAMM's contact center, hearings rooms, and administrative staff. The ground floor will also be home to a downtown outpost for Massasoit Community College. Attendees will tour the site with project team members, who will share information on detailing and construction techniques utilized throughout the building. The project architect will also give a presentation on the design process for the project, noting lessons learned. The tour format encourages questions and discussion, and attendees can expect to leave not only with insights into the project's design and execution, but the factors that influenced material and detail selection.

Learning Objectives

1. Discuss typical construction practices for exposed mass timber projects.
2. Highlight a variety of structural and architectural uses of glulam and CLT framing through an in-person tour of a completed and occupied project.
3. Demonstrate connection detailing techniques used in code-compliant mass timber education buildings.
4. Explain methods of fabricator/design team interaction that reduce costs and contribute to project success.

C. Gerald Lucey Building

Lessons Learned
Designing a Mass
Timber Building in a
Public Procurement
Environment

Department of
Unemployment Assistance

Massasoit
Community College



DESIGN AND CONSTRUCTION TEAM



Marc Perras



OWNER



STRUCTURAL ENGINEER



CONSTRUCTION MANAGER



TIMBER SUPPLIER/INSTALLER

- CIVIL ENGINEER
- LANDSCAPE ARCHITECT
- HVAC, FP, PLUMBING ENGINEER
- ELECTRICAL, FA, TELECOM ENGINEER
- BUILDING CODE
- COST ESTIMATION
- SUSTAINABLE DESIGN
- LIGHTING DESIGN
- HAZMAT CONSULTANT


PROJECT TIMELINE




Agenda




Context




Design



Procurement



Coordination



Conclusions

Context



02

03


04

05

- A. Cross Laminated Timber Brief**
- B. Precedents in the Commonwealth**
- C. Site as a Factor for CLT**
- D. Program as a Factor CLT**

CONTEXT - A. Cross Laminated Timber Brief


1. Engineered wood composed of layers stacked perpendicular to each other for added structural rigidity in both direction.
2. First developed in early 1990's in Austria and Germany
3. First adapted to IBC in 2015.
4. Can be used for multiple building elements.



CONTEXT - A. Cross Laminated Timber Brief

1. "Honest structure" vision. All mass timber to be exposed. No cladding of steel beams
2. CLT wall panels eliminated due to fire code requirement of cladding
3. Glulam diagonal braces eliminated to forego variance process. Lateral system solved in more elegant way, integrated with architecture

1. **CLT Floor and Roof Decks**
2. **Glulam Beams**
3. **Glulam Columns**
4. **Steel Service Core**
5. **Steel Bracing**




CONTEXT - B. CLT Precedents In The Commonwealth

Beverly
Fitchburg
Mansfield

Fennick McCredie Architecture

1. CLT Roof Decks
2. Glulam Beams
3. Steel Columns
4. Steel Bracing



CONTEXT - B. CLT Precedents In The Commonwealth

Leers Weinzapfel Associates

1. CLT Floor and Roof Decks
2. CLT Stair Cores (clad)
3. Glulam Beams and Columns
4. Glulam Bracing (variance)
5. Wood Clad Steel Members
6. Wood and Steel Trusses
7. CLT and Steel Stair
8. Steel Service Core




CONTEXT - C. Site as a Factor for CLT

SITE:
226 Main Street
Brockton, MA

- 1. Within:**
- Corcoran Sub-District
 - Downtown Economic
Redevelopment Strategy
 - Smart Growth Overlay


- 2. Proximal:**
- Urban Revitalization Area
 - Arts & Culture District
 - Downtown Core



CONTEXT - D. Program as a Factor for CLT



CONTEXT - D. Program as a Factor for CLT



Design Considerations

01



03

04

05

- A. Sustainability
- B. Hybrid Structure
- C. Acoustic Considerations

DESIGN CONSIDERATIONS - A. Sustainability


44% ENERGY COST REDUCTION
DUE TO THESE SUSTAINABLE DESIGN MEASURES





PHOTOVOLTAICS
Angled Roof Infrastructure Provides Opportunity For Renewable Energy



FACADE
Screening Elements In Glazing. Deep Set Openings.



ELECTRICAL
Raised Floor System At Open Work Areas



DAYLIGHTING
Solatube Skylights For Ambient Lighting At Call Center



TIMBER STRUCTURE
Lower Embodied Energy And Renewable Building Material



COVERED TERRACE
Terrace Provides Connection To Green Space



CHILLED BEAMS
Maximise Energy Reductions

DESIGN CONSIDERATIONS - A. Sustainability

WOOD (CLT AND GLULAM)

PROS

1. **Lower embodied energy**
2. **Concrete (1/5) or steel and deck (1/3)**
3. **Contributes to LEED**
4. **Renewable material**
5. Less impact from steel tariffs
6. Local Industry
7. Weight reduction
8. **Provides a finish surface**
9. Inherent spatial quality
10. Shortens erection schedule
11. Program/Site ideal for CLT
12. Inherently fire resistant

CONS

1. **First cost typically higher 3X steel and deck (economy of scale)**
2. Sound transmission between floors
3. Less familiarity with contractors
4. **Complex building systems coordination**



STEEL AND CONCRETE DECK

PROS

1. Longer spanning members
2. Familiarity for local contractors
3. More flexibility for heavier facades
4. Full ceiling results in concealed systems

CONS



1. Higher embodied energy
2. Steel spanning members may req cladding
3. Structural deck to be concealed
4. Cost fluctuation

Contributes to: LEED MRc1 Building Impact Life Cycle Reduction
LEED Innovation Credit



DESIGN CONSIDERATIONS - A. Sustainability


- 1. Volume of wood products used: **333 Cubic meters (11, 763 cubic feet)**
- 2. U.S. And Canadian forests grow this much wood in: **1 Minute**
- 3. Total potential carbon benefit: **362 Metric Tons.**
- 4. Carbon stored in the wood: **261 Metric Tons.**
- 5. Avoided greenhouse gas emissions: **101 Metric Tons.**




DESIGN CONSIDERATIONS - B. Hybrid Structure




DESIGN CONSIDERATIONS - B. Hybrid Structure



DESIGN CONSIDERATIONS - B. Hybrid Structure




DESIGN CONSIDERATIONS - B. Hybrid Structure



DESIGN CONSIDERATIONS - B. Hybrid Structure




DESIGN CONSIDERATIONS - B. Hybrid Structure




Terrace section details - cement board hung from timber structure



DESIGN CONSIDERATIONS - B. Hybrid Structure



DESIGN CONSIDERATIONS - C. Acoustic Considerations



DESIGN CONSIDERATIONS - C. Acoustic Considerations



Sound Baffles




Sound Masking System



Construction Management

01

02



04

05

- A. Procurement in the Commonwealth**
- B. Early Bid Package**
- C. Cost Savings and Challenges Due to CLT and GL**

Public Vertical Construction in MA M.G.L. C149 VS C149A

C149



C149A

Early Timber Package

PROCUREMENT - B. Early Bid Package

COORDINATION EFFORT

- 1. Packaging and awarding the work
- 2. Design assist from timber manufacturer
- 3. Mockups of joint details



PROCUREMENT - C. Cost Savings and Challenges Due to CLT and GL

SAVINGS

Detailing Requirements

Far less involved detailing requirements with CLT/GL than with steel members. Same day install versus weeks of welding.

Decking Advantage

A CLT deck overhead acts as safe cover for other trades to begin work underneath. Ironworkers do not allow work below.

Change Management

If not fully coordinated, the nature of the wood material allows for revisions to be made much easier than with steel members.

Weather

Carpenters were able to work through snow/rain that ironworkers would not have been able to. Snow clearing CLT much easier than metal deck.

Hot Work and Fire Watches

No fire watch or hot work permitting requirements for CLT/GL install where welding with steel would require one.

Follow on work with CLT Decks

Instead of having to wait for rebar/mesh/slab on deck placement for smooth surface to work off of, lifts could almost immediately be loaded onto floors.

CHALLENGES

On Site Storage

Material takes up considerably more space than traditional steel and decking bundles. Would need to have available space on site for staging of materials to be put in place.

Protection

Protection, especially if exposed like it should be – need to consider costs and time to install protection of components for duration of the project. This is tied in with punchlist repairs after as well.


Tracking

Lengthy tracking of shipping and logistics getting from ports to site.

Coordination


Lengthened and more detailed coordination process.

Coordination




- A. Design Phase
- B. Preconstruction
- C. Construction




COORDINATION - A. Design Phase




COORDINATION - B. Preconstruction Phase




COORDINATION - B. Preconstruction Phase




COORDINATION - B. Preconstruction Phase




COORDINATION - C. Construction Phase



COORDINATION - C. Construction Phase



- RF-1 TYPICAL ROOF ASSEMBLY (CLT)**
- 80 MIL. FULLY-ADHERED PVC ROOF MEMBRANE, REFLECTIVE GRAY 070002
 - 1/2" COVER BOARD 070002
 - TAPERED POLYISOCYANURATE INSULATION, MIN. 3" 070002
 - **VAPOR RETARDER 070002**
 - 5-PLY CLT (SEE STRUCTURAL DRWGS)




Conclusions

01

02

03


04



CONCLUSION - Key Take-Aways


1. Owner Involvement.

2. Research and Preparation.



3. Bid Packages.

4. Coordination.



CONCLUSION



October 2020



December 2020



January 2021



April 2021

CONCLUSION



➤ QUESTIONS?

This concludes The American
Institute of Architects Continuing
Education Systems Course

Marc Perras, NCARB, AIA
JONES ARCHITECTURE

marc@jonesarch.com